

(1) Number of pages 14
 (2) Date of repair 5.2.87 ✓
 (3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. 2523 W Press.
 B.P. No. Mis.

Dated 15-10-1881 197.

long
Not to be folded or roughly handled

2523/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

15th October 1881, No. 2523 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 58. From the Superintending Engineer, Third Circle, dated 1st October 1881, No. 1,098.

No. 59. ORDER THEREON, 15th October 1881, No. 2523 W.

THE revised estimate, amounting to Rs. 5,136, for constructing a Sub-Registrar's Office at Kumbakonam in the Tanjore District is sanctioned.

2. The excess of Rs. 556 over the original estimate of Rs. 4,580, sanctioned in G.O., No. 1341, dated 15th March 1878, is shown to be due to the omission in the latter of provision for plastering the inside of the rooms, and for a portion of the wood-work of the verandah, and also to the necessity for providing for stronger girders than those originally designed.

3. Rs. 2,833 were spent on the work in the past official year and Rs. 1,747 have been allotted to it in the current year. The Accountant-General will be instructed in the Financial Department to place the balance required, Rs. 556, at the disposal of the Public Works Department, from the Reserve of Rs. 50,000

G.O. Public Works Department, No. 2895 W., dated 22nd November 1880. ment, from the Reserve of Rs. 50,000 alluded to in G.O., No. 2168, dated 22nd November 1880.

4. This sanction has been registered as Provincial No. 82 W., of 1881-82; is classified as Civil Buildings Original Works, and cancels No. 305 B. of 1877-78.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Third Circle, with two enclosures.

" Examiner of Public Works Accounts,
with duplicate Abstract Estimate and Comparative Statement.
" Financial Department.
" Judicial "

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of (1881) Madras.
PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
THIRD CIRCLE.

&c., &c., &c.

Dated October, 15th.

Issued

Recd.

Encl.

G. O., 15th October 1881, No. 2523 W.

OCTOBER.
Nos. 58-59.

Sub-Registrar's Office at Kumbakonam in
the Tanjore District.—Revised estimate for
constructing a —, sanctioned with remarks.

SUPERINTENDING ENGINEER'S OFFICE, 3RD CIRCLE.

11/10
17/10
Tiruviar 1st Oct-1881.

No. 1098 T.J.

From

Buildings

Sieur Col. J. Beatty R.E.

Superintending Engineer, 3rd Circle,

To

Col. R. H. Sankey B.B.R.E.
Chief Engineer P.W.D.

Sir,

I have the honor to
submit a revised Estimate of
Rs 5,136 for constructing the Sub-
Registrar's Office at Kumbakonam
in the Tanjore Division.

2. The original Estimate
for this work was sanctioned in
G.O. No. 1341 W of 15th March 1878, and
amounted to Rs 4,580; but as it
was found defective in the
following particulars the revised
Estimate now forwarded had to
be prepared:—

(1) The original Estimate
provided only for pointing the
interior of the walls, and as

this is unusual and would give a very unfinished effect and darken the rooms, it is proposed to plaster them.

(2) The girders as originally designed were considered to be too weak and were altered in section to give sufficient strength.

(3) In the original Estimate part of the wood work of the Verandah was omitted by oversight, and this has now been supplied.

3. A Comparative Statement showing the difference between the original + revised Estimates is also herewith forwarded; this and the revised Estimate have been countersigned by the Inspector General of Registration.

I have &c.

J. Beatty - Lieut Col R.R.
Sub Engineer - 32 Circle

G. C. No 1341 W. of 15.3.78
B. No 2895 W. of 16.12.80

P. W. D. 3RD CIRCLE.

From

The Superintending Engineer,

3rd Circle.

To

The Chief Engineer,
P. W. D.

No. 1098.

Dated 1st Oct

Received

October 1881

Enclosures. 3.

Submitting a revised
estimate amounting
to Rs. 5,136 for the
Sub Registrars Office
at Combaconam

Q. 10.10.81

Com. 12.10.81. M. 13.10.81.

Q. 10.10.81 M. 13.10.81 P. 13.10.81

P. W. DEPARTMENT-1881-82.

MEMORANDUM

Current No. 5690.

Letter Number 1098.

dated the 1st September 1881.

from the Supg. Engineer of 3rd Circle

Note of Remarks.

The Revised Estimate &
Comparative Statement for
Constructing the Sub. Regis.
trans Office at Kumbakonam
in the Tanjore Division
Amounting to Rs. 5136. or Rs.
556 in Excess of the Original
Estimate.

The Estimate Originally
sanctioned for the work was
No. 4580. Vide G.O. No 1341.
W. dated 15th March 1881.

The Cause of Excess is explain-
ed in the Remarks Column
of Comparative Statement.

The Rates agree with the
rates of the Original Estimate.

The Revised Estimate &
Comparative Statement have
been approved of & Counter-
signed by the Super. Genl of
Registration.

7th October 1881.

[Signature]

G.O. No 1341 W. dt 15.3.78
B. No 2895 W. dt 16.12.80

C. No. 5690

P. W. Secretariat.

Note by Budget Section.

Work

Remarks and References.

Constructing Sub
Registrar's Office at
Humbakomun

Fund Provincial Service / Provincial /
Service Head Civil Building Rs.
Departmental Head High Works
Amount of estimate Rs 5136
Expenditure in previous year 2533
Allotment in current year 1747
Balance required to complete 556

Total Rs... 5136

Note of available funds.

The Financial Department should
be asked to authorize the Accountant
General to place at the disposal of
the P.W.D. Rs 556 from the sum of
Rs 50000 allotted to me G.O. No 2168 dated
22 Nov 1880, Civil Dept.

8/10/81

Budget Clerk.

Q. 12

Com. 12.10.81 dt 13.10

Q. 10.10.81 dt 13.10.81

6.10.10.81 dt 15.10.81

PUBLIC WORKS DEPARTMENT

PROCEEDINGS OF THE MADRAS GOVERNMENT

UNDER date the 15 Dec / 87

Read the following:

The revised estimate amounting to Rs. ⁵⁻¹³⁶~~2500~~ for constructing a Sub-Registrar's Office at Tum-bakuram in the Tanjore District is sanctioned.

2. The excess of Rs. 556 over the original estimate of Rs. 4,580, sanctioned in G.O. No. 1341 dated 12th March 1878, is shown to be due to the omission in the latter of provision for plastering the inside of the rooms, and for a portion of the wood work of the verandah, and also to the necessity for providing for

ALB
10

The similar to the former

stronger girders than those originally designed.

3. Rs. 2833 were spent on the work in the past official year and Rs. 1747 have been allotted to it in the Current year. The Accountant General will be instructed in the Financial Department to place the balance required, Rs. 556, at the disposal of the Public Works Department from the reserve of Rs. 50000 allotted to in S.O. No. 2168 dated 22nd November 1880.

+ G.O. P. No. 12, 2895W of 22 Nov 1880

4. This sanction has been registered as Provincial No. 82 W of 1881-82, is classified as Civil Buildings Original Works, and cancels No. 305B of 1877-78.

As per
Att
11/10
Att
12.10.81 M. 13.10.81
10.10.87 M. 13.10.81

27-10-81

*L. Engr. 30th Circle with 2 Engrs
Dev. P.W. Repts with sub.
at: Est & Compt. Sta. Lem.
Civil Depto
Judicial Dept*

C.N. 5690.

Gt. of (1881) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 15th Oct. 1881, No. 2523 W

Nos.

58-59

Sub Registrar's Office at Kurnool
to Kurnool in the Sangre St.

Revised estimate for constructing
a — sanctioned with remarks.

Entd. in Receipt Regr.