

From

The Examiner P. H. A.
Mason

To

The Secretary to Government
P. H. Department

Date ¹⁴ }
Recd. } October 1881.

B. No. 2606 W. 25-10
2606

By

2408 W. 29-9-81.
2100 W. 24-8-81.
2149 W. 31-8-81
1519 W. 17-6-81.

Forwards for the order of the
Government the Statement
Objectionable Items in the
of Executive Expenses for the
of July 1881 under Imperial
Provincial Funds.

Entd. in Ke. D. P. London
Capt. Regt.

Examiner P. H. A.

With Order

New No.

Particulars of each item

Particulars of each item	Comparison with Estimate			Comparison with Appropriation			Opinion of the Supdt Engineer with final remarks by Examiners	Order by
	Amount	Expenditure	Balance	Amount	Expenditure	Balance		
1. Constructing sub-fail at Kanakpur	10000	10203	203	10000	10203	203	Excess over Estimate is brought to notice of Examiners. Examiners say the work is not yet completed.	No 2606 W. A.
2. Payments of liabilities on the Buckingham Canal from Secunderabad to Krishna Putana	5000	6490	1490	5000	6490	1490	2. The previous estimate is sanctioned in 15th Oct. 1891	
3. First Class Railway Catching at Kanakpur	34222	34066		34222	34066			

Completion Report not submitted to the Examiners. Work done Rs. 2000

Yellow

Canal

4. Completing the roof of Railway Catching at Kanakpur

at Kanakpur

5. Sub-fail at Kanakpur

6. Yellow

7. Secunderabad

8. Kanakpur

9. Yellow

10. Kanakpur

With order, Examiners' Order, 12th Dec 1891

Madras 14 October 1891

To The Supdt Engineer

Thro the Examiners P. M. A. C. S.

12th Dec 1891

The non-submission

of Completion Certificate

is brought to the notice

of Government

3 The Subdt

Engineer should

submit these

early etc

1/3rd

These excess over the

limits sanctioned in 1890

Rs. 2000 & Rs. 1000

are brought to notice of Examiners

and for order

12th Dec 1891

12th Dec 1891