

3/8

Govt. of 1881. Madras.
PUBLIC WORKS.

To

Dated

Issued

By

Encl.

G. O. 3rd July 1881. No. 3066

Nos.

Statement of objections
to the proposed
Provincial.

Passing order on
the

62 + 63

12/8

A5

B5

A4

B4

A3

B5

A4

P. W. D., Madras
Form No. M—.

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

80/4600. 18.1.81
56/2. 31.8.80.

Dated 17th } January 1881.
Received }

No. 713

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers.
for the month of October 1880, under
Provincial Funds.

D. W. Fairbridge
Off. Examiner of P. W. Accounts.

With Order

Provincial Statement of Objectionable Items in the Accounts of *Executive Engineers* for the Month of *October* 188*0*

requiring the orders of Government.

General Account

Item No.	Particulars of each Item.	Month in the Accounts of which objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
1	<i>Not used</i> Government Store at <i>Arwood</i>	<i>August, 80</i>	<i>27,000</i>	<i>28,828</i>	<i>1,228</i>	.	.	.	<i>221</i>	<i>No explanation has been offered by the Executive Engineer in his Objectionable Statement, the item is brought to the notice of the Local Government for orders.</i>	<i>See 10306 way</i>
2	<i>Not used</i> Lard and Plant (New supplies)	<i>Feb, 80</i>	<i>1200</i>	<i>1701</i>	<i>501</i>	.	.	.		<i>The Executive Engineer has omitted this item from his Objectionable Statement for the current month.</i>	<i>See</i>
3	<i>Chinghaput</i> Constructing retaining walls to the <i>Talag Cutcherry</i> at <i>Arwood</i> .	<i>Oct, 80</i>	<i>6160</i>	<i>6428</i>	<i>268</i>	.	.	.		<i>The Executive Engineer states that the excess is within the prescribed limit but a Completion Report in support of the outlay incurred should be furnished.</i>	<i>The Supy. Engr. Second Circle with expenditure the excess for the loss of the loss.</i>
4	<i>Main building Government</i> <i>Arwood at Guindy.</i>	<i>80</i>	.	.	.	<i>1488</i>	<i>1488</i>	<i>1488</i>	<i>426</i>	<i>The Executive Engineer states as follows:</i>	
5	<i>Supporting up the Cutcherry</i> <i>Arwood at Guindy</i>	<i>80</i>	.	.	.	<i>623</i>	<i>623</i>	<i>623</i>	<i>582</i>	<i>"Commenced in emergency 582" in the Superintending</i>	

The supply of
cables with loss no
time in having
these cables to no
removed. Rs 8236
were appropriated
for the repairs to
cable houses at Gundy
in Rs 22428 of 10" and
Rs 2428 of 28" gauge/81.

The supply of
first and second
cables should have
no time in having
these objections
removed.

639 Engineer No 7008 dated
1. December 1879 and in
letter dated 22 August 1880
from Military Secretary
to His Grace the Governor
The Superintending Engineer
in his No 2235 dated 25
October 1880 has stated that
Appropriation will be made
in receipt of additional
grant applied for.

This work was under
taken during the late
 famine and the normal
value of it was enormously
set at 1000.

811 811
735 735
774 774
1400 1400

811 811
735 735
774 774
1400 1400

811 811
735 735
774 774
1400 1400

811 811
735 735
774 774
1400 1400

811 811
735 735
774 774
1400 1400

Landdapha

10 Purchasing and converting
Moberly's Bungalow into a
Police Station

Station

11 Varian Project

June 1880

1720

1954

234

5083

5083

5083

5083

5083

5083

5083

5083

5083

5083

5083

5083

5083

in 5003 was written
back to "Provincial" to
the Executive Engineer
has not yet effected the
adjustment in his accounts
although he has been in-
formed of it in this Office
Audit note for July 1880,
the item is brought to the
Special notice of the Local
Government for orders-
I sanctioned estimate
and an appropriation of
funds to the extent of the
outlay then incurred and
necessary

The Executive Engineer
states that as soon as
37 funds are sanctioned
by Government, Estimates

Presidency

12 Examining and repairing
lightning conductors of
St. George's Cathedral

Sept 1880

290

290

13 Examining and repairing

lightning conductors at
St. George's Cathedral

80

247

247

14 Value of Scientific instruments
supplied to the Office of the
Superintendent of Works Presiding Oct 1880

80

541

541

15 Constructing boundary wall and
gate at C. he park

80

474

857

16 Forming Cricket ground and
making improvements to
the Cricket pavilion at Chapak

80

3872

4524

652

17 Repairing out house at Lying-
in Hospital

80

220

220

will be sanctioned and
34 funds allotted for these
works.

The Executive Engineer
states that funds will be
applied for to Government
for adjustment.

The Executive Engineer
has offered no explana-
tion in respect to these
irregularities. The amount
of the last item under

220 Presidency represents the
adjustment made by the
Office. The sanction of
an estimate and appro-
priation of funds in
support thereof awaited

The Supdt. of
Works, Presidency
should take
immediate steps
to have these
objections removed.

18. Roofing with corrugated iron the
Police Station General Chattram
and Bala.

19. Constructing By Chattram
Cutcherry and Sub-jail with
out houses at Vacharam.

Sept/80 2600 4550 960

Oct/80 11556 15584 4008

has been asked for a com-
pletion report.

The Completion Certificate
which was reported
to have been returned to
the Executive Engineer
in the last statement
has been received back
and the same forwarded
to Government for return
on the 7th instant.

The Examiner
P. B. accounts was
authorized to pass
the excess at day
on this work in
L. No. 231 & of 28th
January 1881.

Completion Reports not sub-
mitted to the Examiner P. B.
Works above Rs 2500 each.

Work abstracts for works above
Rs 1000 not submitted to the
Examiner P. B. Accounts

July/Oct 28988 7970

Sept/Oct 33070 23105

June to 11,895 30

January
to Sept/80 29808 29350

Architect
Constructing Dispensary Hospital
at Madras.

Oct/80 176702 19673

now be prepared and
submitted to the Ex-
aminer P. B. Accounts
as soon as practicable

The Officers concerned
have already been directed
by Government to expedite
the submission of these
work abstracts.

As regards the sub-
mission of work abstracts
for works in Coimbatore
Division, the Executive
Engineer states "As the
Inspector has charge of
works in Coimbatore, it
will probably take
some time before the
work abstracts can

Ditto

at Paraculum	July 80	33176	32837				have already been an- nounced by Government to expedite the submis- sion of these Completion Certificates
Works below Rs 2500 each.							
Cuddalore.							The Executive Engineer
Tollon	21	26601	13330				Cuddalore explains in
North Arcot	10	3189	2625				his objectionable items
Presidency	6	1350	1196				statement for July 1880
	3	472	472				that the delay in the sub- mission of the Completion Certificates started to have been due by him owing to the insufficiency of his establishment. He further states that the Completion Certificates should have been sub- mitted by his predecessors, but as they have failed to do so they will now

The special
attention of the
officers concerned
is requested to
have 10 of B.L.O.
No 146 & of 1881
January 1881 show
that efforts should
be made to
submit the
completion papers
and work
when tracto
at an early
date.

at Paria kulam

July 180 33476 32037

Under order continued

20

8 1/2

have very many
kept up while the
works were in progress

Supp: Sagar 1st level ✓
" " 2nd " ✓
" " 3rd " ✓
Supp: of Works: Pary: ✓
" " " " " ✓
Comp: architectural ✓
Exec: P. R. A. A. ✓

15-2-8.

S. H. Sair

Mem: R. R.

Examiner: S. H. Accounts

18/11

15/1

B5

A4