

3 No. 673 & 8712

J. W. C. No. 1464

Communicated to the

Prin March

Supt of works Kistna.  
with reference to G.O.  
545W d/28 Feb'y 81.

FROM THE EXAMINER P.W. ACCOUNTS,  
MADRAS.

TO THE SECRETARY TO GOVERNMENT,  
P.W. DEPARTMENT.

S<sub>up</sub>

NO. 225W

DATED 8<sup>th</sup> MARCH 1881.

RECD. 9<sup>th</sup>

R.C. After original  
10-3

OBJECTIONABLE ITEM STATE-  
MENT LOCAL FOR NOVEMBER 1880. RE-  
QUESTING CERTAIN ALTERATIONS IN---

G of W Kistna  
Ex P.W.A. 12-3-81

With order  
N 673 W

0/0 W

FROM MAJOR D.H. TRAIL R.E.

OFFG. EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

NO. 228W

MADRAS, 8<sup>th</sup> MARCH 1881.

SIR,

WITH REFERENCE TO ITEM NO. 5 IN THE OBJECTIONABLE  
ITEM STATEMENT FOR NOVEMBER 1880 UNDER 'LOCAL', I HAVE THE  
HONOR TO REQUEST THAT THE WORDS FROM 'IT IS NOT KNOWN'  
WHETHER THE WORK HAS BEEN TRANSFERRED TO THE LOCAL FUND  
BOARD ETC. TO THE END OF THE REMARK, MAY BE CONSIDERED AS  
CANCELLED AND STRUCK OUT.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT.

*D. H. Trail*

MAJOR R.E.

OFFG. EXAMINER P.W. ACCOUNTS.

GENERAL.  
ACCOUNT.

Govt. of 1881 Madras.  
PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,  
FIRST CIRCLE,

&c. &c. &c.

Dated February, 28th.

Issued

Recd.

Encl.

G. O., 28th February 1881, No. 545 W.

FEBRUARY.

Statement of Objectionable Items for  
November 1880 under Local Funds.—Pass-  
ing orders on the —.

FROM MAJOR D.H. TRAIL R.E.

OFFG. EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

NO. 228W

MADRAS, 8<sup>th</sup> MARCH 1881.

SIR,

WITH REFERENCE TO ITEM NO. 5 IN THE OBJECTIONABLE  
ITEM STATEMENT FOR NOVEMBER 1880 UNDER 'LOCAL', I HAVE THE  
HONOR TO REQUEST THAT THE WORDS FROM 'IT IS NOT KNOWN'  
WHETHER THE WORK HAS BEEN TRANSFERRED TO THE LOCAL FUND  
BOARD ETC. TO THE END OF THE REMARK, MAY BE CONSIDERED AS  
CANCELLED AND STRUCK OUT.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT.

*D. H. Trail*

MAJOR R.E.

OFFG. EXAMINER P.W. ACCOUNTS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

28th February 1881, No. 545 W.

General.  
Account.

Read the following paper:—

PROVINCIAL STATEMENT of Objectionable Items in the Accounts of Executive Engineers for the Month of November 1880, requiring the Orders of Government.

| Item Number. | Particulars of each Item.                                                                         | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. | Opinion of the Superintending Engineer, with Final Remarks by Examiner.                                                                                                                                                                                                                                                                   | Orders by Government.                                                                     |
|--------------|---------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|
|              |                                                                                                   |                                                                          | Amount of Estimate.       | Expenditure up to date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the year. | Excess over Appropriation. |                               |                                                                                                                                                                                                                                                                                                                                           |                                                                                           |
| 1            | West Coast.<br>Surveying the Mangalore Harbour.                                                   | Nov. 1880.                                                               | Rs. 204                   | Rs. 204                 | Rs. 204               | Rs. 204                                    | Rs. 204                  | Rs. 204                    | 15                            | The Executive Engineer states that an estimate was submitted to the Superintending Engineer for sanction on the 30th July 1880, and he further states that orders were received to recover from the Marine Department.<br>The item has been omitted to be included in the Divisional Objectionable Items Statement for the current month. | ORDER THEREON, 28th February 1881, No. 545 W.                                             |
| 2            | Repairs to Bunder Quay, Mangalore.                                                                | ..                                                                       | Rs. 455                   | Rs. 455                 | Rs. 455               | Rs. 455                                    | Rs. 455                  | Rs. 455                    | -351                          | 1. The Superintending Engineer, Second and Third Circles, will take steps to have these items removed.                                                                                                                                                                                                                                    |                                                                                           |
| 3            | Constructing Chuttram at Togamalai.<br>Godavari Eastern Delta.                                    | ..                                                                       | Rs. ..                    | Rs. ..                  | Rs. ..                | Rs. 1,631                                  | Rs. 1,631                | Rs. 1,631                  | 890                           | The Executive Engineer states that funds have been applied for for this item.                                                                                                                                                                                                                                                             |                                                                                           |
| 4            | Ascertaining the nature of ground at the site of the proposed Lighthouse to the Port of Cocanada. | ..                                                                       | Rs. 3,847                 | Rs. 3,847               | Rs. 3,847             | Rs. 3,847                                  | Rs. 3,847                | Rs. 3,847                  | ..                            | In G.O., No. 322 W., dated 6th February 1881, the Accountant-General has been authorized to place Rs. 3,847 at the disposal of the Public Works Department. It is still objectionable for want of estimate.                                                                                                                               | 2. The Superintendent of Works, Godavari, will take steps to have an estimate sanctioned. |

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the Month of November, 1880, &c.—cont.

2

PUBLIC WORKS DEPARTMENT, 28TH FEBRUARY 1881, No. 545 W.

| Item Number. | Particulars of each Item.                                                                             | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                         | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                              | Expenditure during the Month. | Opinion of the Superintending Engineer, with Final Remarks by Examiner.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Orders by Government.                                                                                                                    |
|--------------|-------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-------------------------|--------------------------------------------|--------------------------|------------------------------|-------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
|              |                                                                                                       |                                                                          | Amount of Esti- mate.     | Expenditure up to date. | Excess over Esti- mate. | Amount of Ap- propriation.                 | Expenditure of the year. | Excess over Ap- propriation. |                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                                          |
| 6            | Kistna Eastern Delta.<br>Closing breaches of road from Masulipatam to Chalappally.                    | Feb. 1880.                                                               | Rs. ..                    | 774                     | 774                     | Rs. ..                                     | Rs. ..                   | Rs. ..                       | Rs. ..                        | The Executive Engineer states that the estimate has not been received from the Sub-Divisional Officer, although several reminders have been sent to him for it. This is an incomplete work of last year and no outlay appears to have been incurred on it since April 1880; it is not known whether the work has been assigned to the local fund or not. The matter is therefore brought to the special notice of the local Government, as the Executive Engineer up to date has failed to furnish this office with the list of works transferred to the local fund. Based on completion as directed in G.O. No. 1968 W., dated 17th August 1880. | 3. The Superintendent of Works, Kistna, and the Superintending Engineer, Third Circle, will take steps to have these objections removed. |
| 6            | COMPLETION CERTIFICATE NOT SUBMITTED TO THE EXAMINER.<br>Works below Rs. 2,500.<br>Trichinopoly .. .. | 1 work                                                                   | 1,940                     | 1,554                   | ..                      | ..                                         | ..                       | ..                           | ..                            | .....                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                                                                                          |

(True Extract.)

To the Superintending Engineer, First Circle.  
" Superintendent of Works, Third Circle.  
" Superintendent of Works, Godavari.  
" Examiner of Public Works Accounts.  
Kistna.

(Signed) R. H. SANKEY, Colonel, R.E.,  
Secretary to Govt., P.W.D.

Exd. E. C. Shunker.  
Spare Copies

GENERAL.  
ACCOUNT.

Gobt. of (1881) Madras.  
PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,  
FIRST CIRCLE,

&c., &c., &c.

Dated February, 28th.

Issued

Recd.

Encl.

G. O., 28th February 1881, No. 545 W.

FEBRUARY.

Statement of Objectionable Items for  
November 1880 under Local Funds.—Pass-  
ing orders on the —.