

1725

Gt. of (1881) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 23 Mar 1881, No. 793 W.

Nos.

Obj: Items Orders on
statement of - for the month
of Decr/80 under Provincial
Funds.

15/8

P.W. CN-1725

P. W. D., Madras
Form No. M—.

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated 18th March 1881
Received 19th

No. 9 B

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of *December* 1880, under
Provincial Funds.

D. H. Trail Major A.C.
Off^r Examiner of P. W. Accounts.

[Handwritten signature]

1880

Provincial Statement of Objectionable Items in the Accounts of *Executive Engineers* for the Month of *December*,
requiring the orders of Government.

Item No.	Particulars of each Item.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
		Month in the Accounts of which objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	Purchasing and carting Mortars & Gunpowder into a Police Station	June 1880	1420	1954	234				The Executive Engineer of 1923 Wd/293 charak/81 has offered no explanation. The Supy Engrs. in respect to the 1 st Circle should irregularity of accounts take steps to have this objection removed.
	Venau Project	September 1880	5203	5203					an L.O. No 249 dated 10 th February 1881 from financial Department, it has been directed that this outlay should be off'd. No 607 W transferred to the credit of 9 th March 1881. Debatant. The
	Supply of Enamelled Iron Gauges	Nov 1880	"	326	326				2 this item in objectionable statement and the want of sanction and appropriation is brought to the notice of Government.
	Salug butchery at Palmy	Dec 1880	25160	25422	262				The Executive Engineer has omitted this item from the objectionable statement submitted to this office for
									The officers concerned should take steps to have these objections removed.

for the current month.

Pending receipt from-
pleasure report for this
work the excess out-
lay will be reported
as objectionable

Constructing retaining wall
to the Salug butchery at
Trivellore

Oct. 1880 6160 6428 268

Repairing the out houses at
Lyng in Hospital
Constructing boundary wall
and gates at Chepauk
forming cricket ground and
making improvements to the
cricket Pavilion

Sept. 1880

Oct. 1880

Oct. 1880

Want of Estimates is
brought to the notice
of Local Government

It appears irregular
to make appropriations
in the absence of Esti-
mated

mat-

The Excess on Govern-
ment House for wood
requires the sanction of
Government of India

Constructing Government
House for wood

Aug 1880 2,76,000 2,91,258 15,258

Vide G. O. No 381
of 13 Feb. 1880 and
No 288 of 14 Dec. 1880
sanctioning the origi-
nal and revised
estimate of works
The Sup^{ts} of Works
Presidency should
take steps to have
this objection re-
voted.

The complete and
final estimate
called for in
Memo No 480
of 25 Feb. 1881
is awaited.

and early steps, it is
requested may be taken
to obtain it

This item was omitted
to be brought forward
in objectionable item
Statement for November
but was noticed in the
previous statements.

from February 1880 and
the sanction of Govern-
ment is necessary for
the removal of the ob-
jection as pointed out
in Office order No 1100
of 21st February 1881.

1401 501

Feb 1881 1200

Food and Plant and Supplies

Frictionopoly
Constructing Salug butchery
at Parakkolam

3346 3088

The want of these
completion

Summerville
 Presidency
 Vizagapatnam
 Buddapah

5 3514 2898
 1 250 260
 1 44 44
 11 8605 4024

Sanjore
 Sanjore Palace Repairs
 Consulting Architect
 Constructing Dispensary at Kadri
 Buddapah
 New Salug Butchery at Kadri
 Subcollector's Butchery at Kadri
 Danapully
 New Salug Butchery and out
 house at Madanapully

1 28988 10884
 1 14598 12969
 1 33040 33105
 1 14895 30
 1 32218 29938

Supgung 1st Circle
 - 2nd Circle
 - 3rd Circle
 Sup^{ty} of Works, Presidency
 Consulting Architect
 Sanjore P.W. Accounts

Rejected
 2-4-87

18/8

Complete reports is
 brought to the notice of
 Government

The want of these work
 abstracts is reported to
 the Local Government
 for order.
 The work vouchers for the
 Sanjore Palace Repairs
 are due from September
 1880 and the Executive
 Engineer reports that
 there are numerous
 deviations on this work
 and that revised

The officers
 concerned -
 should take
 steps to have
 these items
 removed.

Estimates are being
 prepared as work pro-
 gressed. This probably
 will result in a revised
 Estimate being sent in
 for sanction when the
 work is completed and
 it will then be useful.
 - vide Code para 1003.

J. B. S. R. S. R. S. R.
 Offg. Examiner
 P. W. Accounts

20/8



comitant General,
as a dras, has been
addressed on the sub-
ject.

10th - 11th

Look and Plant New Supply of Dec 10th

29th 39th

29th 39th

The Executive Engineer
had omitted to notice

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

23rd March 1881, No. 793 W.

General.
Account.

Read the following paper :—

PROVINCIAL Statement of Objectionable Items in the Accounts of Executive Engineers for the Month of December 1880, requiring the orders of Government.

Item Number.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Esti- mate.	Expenditure up to date.	Excess over Esti- mate.	Amount of Ap- propriation.	Expenditure of the year.	Excess over Ap- propriation.			
1	<i>Cuddapah.</i> Purchasing and converting Mo- berly's bungalow into a Police Station.	June 1880.	rs. 1,720	rs. 1,954	rs. 234	rs. ..	rs. ..	rs. ..	rs. ..	The Executive Engineer has offered no explana- tion in respect to the irregularity of excess over estimate.	ORDER THEREON, 23rd March 1881, No. 793 W. The Superintending Engi- neer, First Circle, should take steps to have this objection removed.
2	<i>Salem.</i> Vaniar Project ..	Sept. "	..	5,203	5,203	..	..	..	..	In G.O., No. 249, dated 10th February 1881, Financial Department, it has been directed that this outlay should be transferred to the Civil Department. The Accountant-General, Madras, has been addressed on the subject.	2. Vide paragraph 3 of G.O., No. 607 W., of 9th March 1881.
3	<i>South Arcot.</i> Supply of enamelled iron Gau- ges.	Nov. "	..	326	326	..	..	..	3	The Executive Engineer states that the Superin- tending Engineer has been applied to for funds. Want of estimate is brought to notice of Local Government.	
4	<i>Trichinopoly.</i> Taluk Cutcherry at Palni ..	Dec. "	25,160	25,422	262	..	..	..	..	The Executive Engineer has omitted this item from the Objectionable Item Statement sub- mitted to this office for the current month.	3. The officers concerned should take steps to have these objections removed.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the Month of December 1880, &c.—cont.

Item Number.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Esti- mate.	Expenditure up to date.	Excess over Esti- mate.	Amount of Ap- propriation.	Expenditure of the year.	Excess over Ap- propriation.		
			RS.	RS.	RS.	RS.	RS.	RS.		
5	<i>Chingleput.</i> Constructing retaining walls to the Taluk Outcherry at Tiruvellur.	Oct. 1880.	6,160	6,428	268	..	..	..	Pending receipt of completion report for this work the excess outlay will be reported as objectionable.	
6	<i>Presidency.</i> Repairing the out-houses at Ly-ing-in Hospital.	Sept. 1880.	..	220	220	..	220	220	Want of estimates is brought to the notice of local Government.	
7	Constructing boundary wall and gates at Chepauk.	Oct. "	..	..	..	4,774	6,463	1,689	It appears irregular to make appropriations in the absence of estimates.	4. <i>Vide</i> G.Os., No. 331 W., of 13th February 1880, and No. 2,886 W., of 14th December 1880, sanctioning the original and revised estimates.
8	Forming cricket ground and making improvements to the cricket pavilion.	" "	..	..	..	3,872	3,896	24		5. The Superintendent of Works, Presidency, should take steps to have this objection removed.
9	<i>West Coast.</i> Constructing Government House, Norwood.	Aug. 1880.	2,76,000	2,91,238	15,238	..	..	..	The excess on Government House, Norwood, requires the sanction of Government of India, and early steps, it is requested, may be taken to obtain it.	6. The complete and final estimate called for in memorandum No. 457, of 23rd February 1881, is awaited.
10	Tools and Plant, New Supplies.	Feb. "	1,200	1,701	501	..	..	..	This item was omitted to be brought forward in Objectionable Item Statement for November, but was noticed in the previous statements from February 1880, and the sanction of Government is necessary for the removal of the objection as pointed out in Office Note No. 1,100 of 21st February 1881.	7. The report called for in memorandum No. 480, of 25th February 1881, is awaited.
11	COMPLETION CERTIFICATES NOT SUBMITTED TO THE EXAMINER. <i>Works above Rs. 2,500.</i> <i>Trichinopoly.</i> Constructing Taluk Outcherry at Periyakulam.	1	33,475	32,837	..	..	..	..		

12	<i>Works below Rs. 2,500.</i> Tinnevely	5	3,517	2,898	..	..	..	..	The want of these Completion Reports is brought to the notice of Government.	8. The officers concerned should take steps to have these item removed.
13	Presidency	1	250	250	..	..	..	..		
14	Vizagapatam	1	74	74	..	..	..	..		
15	Ouddayah	11	8,605	7,024	..	..	..	..		
	WORK ABSTRACTS FOR WORKS OVER RS. 10,000 EACH NOT SUBMITTED TO THE EXAMINER.									
16	<i>Tanjore.</i> Tanjore Palace repairs	1	28,988	10,884	..	..	..	..	The want of these Work Abstracts is reported to the Local Government for orders. The work voucher for the Tanjore Palace repairs are due from September 1880, and the Executive Engineer reports that there are numerous deviations on this work, and that revised estimates are being prepared as work progresses. This probably will result in a revised estimate being sent in for sanction when the work is completed, and it will then be useless.— <i>Vide</i> Code, paragraph 1,003.	
17	<i>Consulting Architect.</i> Constructing Lying-in-hospital.	1	1,75,957	1,29,419	..	..	..	..		
18	<i>Ouddayah.</i> New Taluk Outcherry at Kadiri.	1	33,070	33,105	..	..	..	..		
19	Sub-Collector's Outcherry at Madanapalle.	1	14,895	30	..	..	..	..		
20	New Taluk Outcherry and out-houses at Madanapalle.	1	32,218	29,933	..	..	..	..		

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To Superintending Engineers, First, Second, and Third Circles.
To the Superintendent of Works, Presidency.
" Consulting Architect.
" Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of {1881} Madras.
PUBLIC WORKS.

To

SUPERINTENDING ENGINEERS,
FIRST, SECOND, AND THIRD CIRCLES,
&c., &c., &c.

Dated March, 23rd.

Issued

Recd.

Encl.

G. O., 23rd March 1881, No. 793 W.

MARCH.

Objectionable Items.—Orders on statement
of — for the month of December 1880
under Provincial Funds.