

28.1.01 h 525W

W.C. No 1842

P. W. D., Madras
Form No. M—

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,
PUBLIC WORKS DEPARTMENT.

11

S,
ES,
&c.

Dated 29th } 22 March 1881.
Received 23rd }

No. 245 W.

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of December 1880, under
Local Funds.

D. H. Frazer Majors
offg Examiner of P. W. Accounts.

With Order

Provincial Statement of Objectionable Items in the Accounts of Ex. Engineer for the Month of December 1880.
requiring the orders of Government.

[Sheet No. 1]

1880

Item No.	Particulars of each Item.	Month in the Accounts of which objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
	Stellor Anglo Vernacular School at Ongole	December	9200	9404	204	"	"	"	348	Work completed. Pending receipt of complete 1/2 Circle with the 348 ton Report the excess expended to the last and may will be reported. Patch of a Commission Report for this work.	108284025 1881 The duty engineer.
	Godavari Eastern Ascertaining the nature of ground at the site of the proposed right house for the approach to the Port of Cocanada	August 80	"	3847	3847	"	"	"	"	In G.O. No. 322 Dated 5 th February 1881, funds being sanctioned under of G.O. No 545 W of Parliament, the debt to 28 th February 1881 this head will be recorded & debited by 1881. not month by debiting Provisional & Provisional sanction to estimate. the outlay will be treated as objectionable.	Vide para 2 In G.O. No 545 W of Parliament, the debt to 28 th February 1881 this head will be recorded & debited by 1881.
	Histna Eastern Blowing breaches of Road from Hosulipalam to Challapally	July 80	"	774	774	"	"	"	"	The Engineer Engineer states that the bill for actual work, done has been lately sent for sanction to Superintendent of	

Spichinichuk
Clearing branches on Road No. 1

Dec/80

908

908

"

908

Profrs who state that
he has forwarded it
on to the Local Fund
Board for sanction.

The Executive Engineer
states that the work
has been commenced
on emergency and
estimate was submitted
for sanction.

The officers
concerned
will take steps
to have their
objections re-
moved. EE -
recorded -

Constructing Chattram
at Logmatalay
Graveling the road
from Trichinopoly to
Grand Arcient

May/80

"

"

1631 1631

The Executive Engineer
states that there are
incomplete works
of 1379-80 and funds
have been applied for

June/80

"

"

14597 14597

West Coast
Surveying the
Mangalore Harbour

Nov/80

224

224

"

20

The Executive
Engineer states
that the sub-
Divisional Officer

Sub

3
has been directed
to recover the
amount spent
from the Post
Office in England.

S. B. Fair Major P. E.
Offg. Examiner, P. W. Accounts

21
21/5/81.

[Signature]
21/5.

4
Supt. Engineer 1st, 2nd and 3rd Circles
Supt. of Works, Godavari
District
Examiner, P. W. Accounts.

20/5

5-4-81.

Examination of necessity for modification of
 21 MAR 81
 Out of the allotment of Rs 9,860

for 1880-81 for the Ennore Park work
 Rs 705 are available for transfer
 elsewhere as the expenditure for the current
 official year will not exceed Rs 9,155, as
 the last opening was a very
 satisfactory one.

A. A. Arundel, Captain R.E.
 Superintendent of Works P. & F.

17.3.81

If there is not room here for the whole of the explanation an additional sheet or more of foolscap should be added, and the explanation should be continued thereon.

From Mr. C. N. 1892 of 1881
 The Superintendent of Works
 Buckingham Canal Circle,
 To
 The Secretary to Government,
 Public Works Department,
 through the Examiner,
 P. W. Accounts.

Dated 21st March 1881 No. Y/3375
 Recd 25

Submits application for modification
 of Imperial Other Services Budget
 appropriations, for the reasons noted in the
 margin.

No. 210 B Dated 24 March 1881

Forwarded to the Secy. to Government.
 The amount surrendered may be added
 to the Reserve with Government under
 Original Works Salt.

J. H. Trail Major R.E.
 Examiner, P. W. Accounts.
 10/3 23-3
 12-381

Proceedings of Madras Government,
 No. 8298, dated 25th March 1881

Read application from Superintendent
 of Works, Buckingham Canal
 No. 3375 of
 21st March 1881 requesting modification
 of Imperial Other Services
 Budget Appropriations.
 Order Thereon, 187, No.

The modifications shown in the accompanying statement are sanctioned.

(True Extract.)
 J. B. Arundel
 Secretary to Government.
 Refd to C-25-3-81

Place your stamp of service.
 R. P.

Application for*
Buckingham Canal Circle

Re-arrangement of Budget appropriations

Fund

Imperial

Service Head
Imperial Other Services

System

Departmental Head
Main-head
Original Works
Civil Buildings

ESTIMATE.		Budget Item (if any.) A, B, or C, Class.	Name of Work, &c.	EXPENDITURE.		PROPOSAL.		SANCTION.	
Register No.	Amount.			To end of last year.	During year.	Total up to date.	Appro- piation already made.	Increas- e to duction.	Appro- piation as it will stand.
5	18,300	"	Maintaining the Enmore Park open and for reopening it in a better place.....	"	9,155	9,155	9,860	705	9,155
								1,205	9,860

Thos. B. [Signature]

* Here enter increase or re-arrangement as the case may be.
N.B. The application must be submitted in duplicate, but the explanations need only be given on one copy. The other
copy will be returned showing the modifications sanctioned, if any. Proposed reductions should be first detailed
and totalled, and then proposed increases. The two totals must always agree.

A. [Signature]
Superintendent of Works

[Signature]
Secretary to Government.