

Am. W. Huddlestone
187-04

N^o 8384 of 28th March/81.

Cir
B

Recorded

S
21/3

22-2-01 No 487 W

S. W. C. No 1764

Prop March

FROM THE EXAMINER P.W. ACCOUNTS,

MADRAS,

TO THE CHIEF ENGINEER,

P.W. DEPARTMENT.

NO. 111 EW

DATED 19th MARCH 1881.

RECD. 24th

ENCLOSURE I.

FORWARDING THE STATEMENT
OF EXPENDITURE ON MADRAS HARBOR
WORKS FOR JANUARY 1881.

N^o 8384

With Order

N. 21-2 No 28-3.

Subheads of Estimate	Cost for December 1880	Cost for January 1881	Expenditure to end of Jan'y 1881	Total	Estimate as arranged in P.W. Dept. Office	As far as known
Brought forward	82562 11 5	1822 11 6		295673 11 8	3827363	28268
<u>South Sea</u>						
Surf Bank complete	"	"	67935 9 3			
Pubble Base	"	"				
Stone tipped 332585 3/4 tons	17777 15 3	20429 3 5	616550 8 6			
Railway Extensions	"	"	7746 3			
Land for quarrying	"	"	1605 8 2	698537 12 11	719863 D	
Concrete Blocks 5158 set	"	"	70727			
Settling 3245 1/2 ton full	4100 12 9	2526 1 6	142399 8 6	849673 8 6	306500 E	
				1543511 5 5		20268
Two Light houses	"	"	"	"	60000	60000
<u>CONTINGENCIES</u>						
Protective Works North of Harbour and groynes on beach	1884 10	3807 6 9	74250 6 3			
Intercepting Dams	48 1 1	316 9 9	23151 15 5			
Other Charges	261 1 11	"	58958 8			
Purchase of Govt. Land's land	"	"	1400			
Law charges in the case of Benjamin Franklin	690 9 4	690 9 4	690 9 4	160450 15 8	160450 15 8	491379 4913
<u>ESTABLISHMENT</u>						
Salaries	4192 8	7863 6 7	261011 12 4			
Office contingencies	39 5	5 8 6	3724 13 4			
Travelling Allowances	59	416 14 2	29705 3 9			
Medical	"	"	359 15 8			
Assistance in Surveys	"	"	5119 11 11	299921 9	299921 9	245685 2456
Estimate for extra Pubble	"	"			200000	
	11616 10 9	103207 3 10	496887 9 9		5850790	5680
<u>MATERIALS IN STORE</u>						
Small Stores			2898 13 9			
Building materials			66 2 7			
English Cement			109660 5 4			
Indian do			3889 6 8			
Timber			11362 10 3			
Metals			18894 15 5			
Fuel			19988 7 1			
Thatchers materials			"			
Painters Stores			2644 3 11			
House Fittings			5 12			
Cordage			3971 4 5			
Miscellaneous			5023 13 1			
Spare gear for machinery			6400	184805 14 6		
	11616 10 9	103207 3 10	5145663 8 3			

11th March 1881

FROM MAJOR D.H. TRAIL R.E.

OFFG. EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE CHIEF ENGINEER,

PUBLIC WORKS DEPARTMENT.

NO. 11/EW

MADRAS, 19th MARCH 1881.

SIR,

I HAVE THE HONOR TO FORWARD HERewith THE STATEMENT OF EXPENDITURE ON MADRAS HARBOR WORKS FOR THE MONTH OF JANUARY 1881, AND TO STATE THAT IT HAS BEEN DULY CHECKED BY THIS OFFICE AND FOUND CORRECT.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OREDIENT SERVANT.

D. H. Trail

MAJOR R.E.
OFFG. EXAMINER P.W. ACCOUNTS.

Madras Harbour Works
Statement of Expenditure on Works up to 31st January 1881.

Subheads of Estimate	Cost for December 1880	Cost for January 1881	Expenditure to end of Jan'y 1881	Total	Estimate as arranged in Books in Est. P.W. and off	Mr. Parker's Estimate	Remarks.
PRELIMINARY WORKS							
Marine Surveys	"	"	"	6408 2 2			
Railways							
Rails from England	"	"	"	138498 14 11			
Sleepers	"	"	"	39402 7 5			
Formation	"	"	"	69020 8 1			
Block Ground Original	"	"	"	45031 15 5			
Do. South Pier	"	"	"	8306 1 2			
Buildings	"	"	"	13484 6 6			
				370352 7 8	380,000		
TOOLS AND PLANT							
Locomotive Engines	"	"	"	55171 3 8			
Rolling Stock	24 14	27 14 5		26097 15			
Floating Plant	"	"	"	144284 8 3			
Grants & Machinery &c	"	"	"	242124 14 2			
General Tools	"	"	"	31605 9 8			
Office Furniture	"	"	"	4029 14 9			
				502254 1 6	420,000		
Small Tools and Instruments	24 13 4	2 3		7254 7 5			
				7254 7 5 A			
Total Plant & Preliminaries					88084 7	800,000	
CONCRETE BLOCK MAKING							
Blocks made by yards 188030 equiv.							
Sent to 12442 Blocks of ordinary sizes	55511 12 9	35378 2 7		166406 6 11	200,000		Estimate for total concrete Blocks on both piers
Credit by							
91023 c. yards used in North Pier				1512330			
and 79917 used in South Pier							
Equivalent to 170940 c. yards							
Cost of blocks made by 17090 in yards				151756 6 11 B			B Value of concrete Blocks on stock at date
CONSTRUCTION OF PIERS							
North Pier							
Surf Bank complete	"	"	"	176586 14 9			
Rubble Base							
Stone tipped 369797 1/2 tons	21895 5 11	24612 8 10		748792 7 11			
Railway sections	"	339 12		22142 3			
Land for quarrying	"	"	"	1605 8 3			
Concrete Blocks 5862 set	"	"	"	805056			
Setting 5862 3667 lineal feet	5105 13 5	4727 15 6		170173 15			
				975229 15	719863		Estimate for total Rubble Base on North Pier (preceded)
				1924386 4 2	306500 C	2026863	C Rs 306500 is the Estimate for setting Blocks on the whole North Pier.
Carried over	82562 11 5	68032 11 6		2954973 11 8	3827363	2826863	Estimate for complete North Pier to 3870 feet, length built being 3667 feet leaving 203 feet to be built

D Rubble Base No 719,860 is the estimate for the whole of the base of South Pier

E No 306500 is the estimate for setting the concrete blocks on the whole length of South Pier
estimate for completed Pier length built being 3245 $\frac{1}{4}$ feet.

F A sum of Rs 2861-3-8 is added to the charges against "Protective Works" on account of salwood sleepers.
This sum was previously borne by "Other Charges" from which a recovery is now made (see G)

This sum for extra rubble is not included in Mr. Parker's estimate

J. M. MURRAY
Superintendent
In. Harbour Works

1884

Gobt. of (1881) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

Despatch
of B. Marsh 1881, No. 840 1/2

Nos.

Forwarded duplicate last
by certificate of Mr. A. B.
Guthrie, Secy. to the
Engine, P. W. Dept

FROM MAJOR D.H. TRAIL R.E.

OFFG. EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

NO. 248 *W.*

MADRAS, 24th MARCH 1881.

SIR,

I HAVE THE HONOR TO FORWARD HERewith, FOR TRANSMISSION TO THE INDIA OFFICE IN THE USUAL COURSE, THE DUPLICATE LAST PAY CERTIFICATE OF MR. A. B. GATHERER, EXECUTIVE ENGINEER, 2ND. GRADE, MYSORE P.W. DEPARTMENT, WHO STATED HIS INTENTION OF EMBARKING FOR EUROPE ON THE 22ND. INSTANT, *per S.S. "Alton"* ON THE ONE YEARS FURLOUGH GRANTED TO THAT OFFICER BY THE MYSORE ADMINISTRATION.

2. THE ORIGINAL OF MR. GATHERER'S LAST PAY CERTIFICATE HAS BEEN MADE OVER TO THAT OFFICER IN PERSON.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT.

D. H. Trail

MAJOR R.E.
OFFG. EXAMINER P.W. ACCOUNTS.

P.W. C. No. 1884

FROM THE EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

P.W. DEPARTMENT.

NO. 2487W

DATED 24th MARCH 1881.

RECD. 25th

8404

ENCLOSURE, I.

MR. A. B. GATHERER EXECUTIVE
ENGINEER. FORWARDS THE DUPLICATE
LAST PAY CERTIFICATE OF----

Saw

No. 8404

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 28th March/81-

Read the following:—

From the Exr P.W. Accts - H.S. No 2487W of 24th March 1881.

*Ordered that the
last pay certificate be
forwarded to the Secy of State
for India.*

No 19 of 26th April 1881.

*To the Most Hon'ble
Member of State for India
My Lord Marquis.*

*We have the honor
to forward the duplicate
last pay certificate of
Mr. A. B. Gatherer, Executive
Engineer 2nd Grade Mysore*

P. W.

*Print
duplicate*

*disp with 1 Encl
26/4*

P.W. Dept., who embarked ^{9th}
for Europe on the 22nd March
1881. per S. S. Ellora.

$\$ \frac{20}{3}$

4

20