

(1) Number of pages 14
(2) Date of repair 27.3.87
(3) Initials of the Referencer car ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works.

DEPARTMENT

G.O. No.	2065 W	Press.
B.P. No.		Mis.
Dated	12.8.1882	<i>[Signature]</i> 197.

Not to be folded or roughly handled

2065

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 82.

READ—the following letter from J. W. RUNDALL, Esq., Superintending Engineer, Second Circle, to the Chief Engineer, Public Works Department, dated Sarvepalli, 22nd July 1882, No. 794 K.S. :—

I regret to have to report that there will be a considerable excess on the estimate of Rs. 9,300 for the construction of an under-tunnel at the Uppukondur vagu at 55 miles 65 chains of the Commamur

Canal, sanctioned in G.O., No. 132 W., of the 18th January 1881.

2. The cause of the excess is explained in the accompanying report and comparative statement, and I trust that, under the circumstances, the increased amount required may be sanctioned.

3. The foundations were got in during the past hot weather, and though the towing path and some other work remain to be finished, the work was completed sufficiently for boats to pass over it.

No. 83.

ORDER—dated 12th August 1882, No. 2065 W., Public Works.

The revised estimate, amounting to Rs. 14,000, for constructing an under-tunnel at the crossing of Uppukondur vagu of the Commamur Canal, is sanctioned.

2. The excess of Rs. 4,700 over the original estimate for Rs. 9,300 sanctioned in G.O., No. 132 W., dated 18th January 1881, is explained as being due to the insufficiency of most of the rates entered in the latter.

3. This sanction has been registered as Provincial No. 77 W. of 1882-83 and classified as 33, Irrigation and Navigation Works for which Capital and Revenue Accounts are kept, Capital, Works. Provincial No. 73-3 B. of 1880-81 is cancelled.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Second Circle, with Report.
" Examiner of Public Works Accounts, with Comparative Statement.
" Superintending Engineer, Fifth Circle.
" Chief Engineer for Irrigation.
" Board of Revenue.

Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1882) Madras.
PUBLIC WORKS.

Dated August, 12th.

Recd.

Encl.

G.O., 12th Aug. 1882, No. 2065 W.

AUGUST.
Nos. 82-83.

Under-tunnel.

Revised Estimate of Rs. 14,000 for constructing an — at the crossing of Uppukondur vagu of the Commamur Canal, sanctioned.

No. 794 KS
Recd. the following letter from

Superintending Engineer's Office
2nd Circle, Camp Sarnipalli.
22nd July, 1882.
9/1/2005

The Superintending Engineer,
2nd Circle.

The Chief Engineer,
Public Works Department,
Madras.

I regret to have to report that, there will be a Considerable excess on the Estimate of Rs. 9,300 for the Construction of an Under Tunnel at the Uppukondur vagu at 55.65 of the Commamur Canal, sanctioned in G.O. No. 132 W. of the 18th January, 1881.

2. The Cause of the excess is explained in the accompanying Report and Comparative Statement, and I trust that under the Circumstances, the increased amount required may be sanctioned.

3. The foundations were got in during the past hot weather, and though the

towing path and some other work remain
to be finished, the work was completed
sufficiently for boats to pass over it.

I have the honor to be
Sir,

Your Most Obedt. Servant

J. W. Randall

Superintending Engineer,
2nd Circle.

Completed

3/
2065

S. No. 1328. 18-1-81.

" " 19168.29-7-82.

From

The Supg. Engineer
2nd Circle

To

The Chief Engineer
P. W. D.
Madras.

D/22nd July 1882

Despd. 27th do -

Recd.

No. 794 Ks.

Encls 2 -

Commamur Canal
- Appukondar Vagu
on - Requesting
Sanction to the required
Amount required for
Constructing Under
Tunnel at the -

22/16/8

only 7/8 Rs 12/5

C. No. 5731

P. W. Secretariat.

Note by Budget Section.

14/2065

Work

Constructing Under Tunnel
at the Crossing of
Appukondar Vagu, 53
miles, 65 chains of the
Commamur Canal.

Remarks and References.

Fund Provincial

Service Head 33 Irrigation and
Navigation for the
Departmental Head Capital Works

Amount of estimate	Rs. 14,000
Expenditure in previous year	7005
Allotment in current year	2295
Balance required to complete	4,700

Total Rs. 14,000

Note of available funds.

The Supg. Engr does not apply for
funds. Rs. 2295 were appropriated
in G. O. No. 1916W. of 28 July 1882 from
the Budget grant for the Buckingham
Canal.

4/8/82

CP

Budget Clerk.

Note by Budget Section.

Public Works Department, 1882-83.

5/15
2005

10652v

Current No. 5131.

Letter No. 794. K.S.

Dated the 22nd July 1882.

From the Supy. Eng. Second Circle.

NOTE OF REMARKS.

The Comparative Statement showing the difference between the Original & Revised Estimates for Constructing an Under Tunnel, at the Crossing of Dippa Kunder's Vagu, 53 miles 65 Chains of the Cinnamara Canal, amounts to Rs 14,000. or Rs 4,700. in Excess of the Original Estimate.

The Estimate originally sanctioned for the work was Rs. 9300. Vide G.O. No 132. W. dated 18th January 1881.

The Cause of the Excess is explained in the Accompanying Report & Comparative Statement.

An increase of Rs 1000 has been made in the item for baling.

3rd August 1882.



No 2065 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 12th Aug 1882
Read the following:—

From the Suptg Engineer Secondy No 794 R.S d/22nd July/82
b/w
2065

The revised estimate
amounting to Rs 14,000 for
Constructing an under tunnel
at the crossing of Uppukondur
Vagu of the Commans Canal
is sanctioned.

2 The excess of Rs 4,700.
over the original estimate for
Rs 9,300 sanctioned in G.O. No
132 W d/18th January 1881, is
explained as being due to the
insufficiency of most of the rates
entered in the latter.

3 This sanction has been
registered as Provinciality
of 1882-83 and is classified as Irriga-
tion and Navigation works for which
Capital and Revenue accounts are

The Suptg Engr Secondy with report kept, Capital works - Provinciality
7 a Examiner D w accts with comparative statement 73-3 B of 1880-81 is cancelled.
7 a Suptg Engr Fifth Circle
7 a Chief Engineer for Irrigation
21 a Board of Revenue
perusal of 13
Recd Dptt. 11
9/1/82

5131

Govt. of (1862) Madras.

PUBLIC WORKS.

400 M
12/8

Dated

Recd.

a.o. 12th Aug 1862 No 2065 W.

Nos. 82-83

Summed

Received Sediment
of the 14000 for carrying
an under — at the
crossing of the
bag of the Coimbatore
Canal & adjacent.

3/50
12/8

3/50
12/8