

(1) Number of pages 18
(2) Date of repair 11-6-67
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works DEPARTMENT

G.O. No.	1015 W.	Press.
B.P. No:		Mis.
Dated	3-4-1883	1987.

S.G.M.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following Proceedings of the Board of Revenue, dated 22nd March 1883, Mis. No. 2582 :—

Read—the following letter from J. G. HORSEFALL, Esq., President of the Local Fund Boards, Kistna District, to the Secretary to the Board of Revenue, dated Masulipatam, 5th March 1883, No. 1334 :—

With reference to the correspondence noted in the margin, I have the honor to state that the original estimate for metal-ling Hyderabad road from Anderson's Bridge at Masulipatam to Pamarra, amounting to Rs. 1,64,000, was sanctioned by Government in their Order, dated 13th March 1879, No. 703, Public Works Department, when the Local Fund works were under the charge of the Department of Public Works; and the work was accordingly put into execution and Rs. 93,790 as per margin were spent on the work up to the end of October 1881, being provided in sanctioned budgets.

	rs.	A.	P.
Up to the end of official year 1880-81 ...	82,798	11	0
During six months of official year 1881-82 ...	10,995	5	0
Total ...	93,794	0	0

2. The original estimate not providing for rolling and tamping, a revised estimate with a comparative statement approved of by the Local Fund Board was forwarded for Board's sanction with this office No. 90, dated 10th November 1881, accompanied by a copy of the Local Fund Board's Resolution. The Board have returned this estimate with their Proceedings, dated 6th February 1882, with the two estimates marginally noted without referring to the Government Order sanctioning the estimate in question, and under the impression apparently that it was not a sanctioned work upon which a large expenditure had been already incurred.

3. There is also a provision of Rs. 30,000 in the current year's budget under Item 3, "Communications." This work is being continuously carried on with allotments provided in the budgets each year from the time it was sanctioned by Government.

4. The Local Fund Engineer states that this work has been given out on contract and is nearly complete, and that it is not feasible now to reduce the width of that section.

5. I therefore herewith resubmit the revised estimate with its enclosures, and request that the Board will be pleased to obtain the sanction of Government for the same, as a large sum is due to the contractors for the work already done.

6. I should be glad if the Board will communicate sanction to me by telegraph to enable payments to be made within the year.

Resolution—dated 22nd March 1883, Mis. No. 2582.

The revised estimate, submitted by the President, exceeding Rs. 5,000 in value, is submitted direct for the sanction of Government; the procedure laid down in paragraph 8 of G.O., dated 6th December 1882, No. 3211 W., for transmitting it to Government, in the Public Works Department, through the Superintending Engineer of the Circle, not being followed in the special circumstances of the case.

2. Pending Government sanction the President will be informed by telegram that he can disburse the amount allotted in the budget for the work.

(A true Copy and Extract.)

(Signed) J. A. DAVIES,
Acting Sub-Secretary.

Order—dated 3rd April 1883, No. 1015 W., Public Works.

The revised estimate, amounting to Rs. 1,82,300, for metalling that portion of the Hyderabad road between Colonel Anderson's Bridge and Pamarra, in the Kistna District, is sanctioned under the circumstances stated.

2. As a general rule, however, the Government must adhere to the decision expressed in G.O., No. 245 W., dated 20th January 1883, and previous orders, that a metalled surface of 12 feet is ample for a first-class road.

3. The present estimate exceeds by Rs. 17,700 the original one for Rs. 1,64,600, sanctioned in G.O., No. 763 W., dated 13th March 1879, and the increase is shown to be due chiefly to enhanced rates for and quantities of broken stone, &c.

4. This sanction has been registered as Local No. 1 W. of 1883-84 and cancels Local No. 241 B. of 1878-79.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with two Enclosures.
.. Superintending Engineer, Second Circle.
.. Accountant-General.
.. Financial Department.

Exd. C. Howarth.
Spars Copies

1015
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobl. of (1883) Madras.

PUBLIC WORKS.

Dated April, 3rd.

Recd.

Encl.

G.O., 3rd April 1883, No. 1015 W.

APRIL.

Hyderabad Road

The revised estimate of Rs. 1,82,500 for metalling the portion of the — between Colonel Anderson's Bridge and Pamarru, Kistna District, sanctioned with remarks.



Proceedings of the Board of Revenue.

Dated 22 March 1883.

No. 2582 Miscellaneous.

READ the following letter from J. G. Horsfall Esquire President, Local Fund Board, Kistna District to the Secretary to the Board of Revenue dated Masulipatam 5 March 1883 No. 1334.

With reference to the correspondence noted in the margin, I have the honor to state that the original estimate for metalling Hyderabad road from Anderson's Bridge at Masulipatam to Pamarru amounting to Rs. 1,64,600 was sanctioned by Govt. in their order dated 13 March 1879 No. 763 P.W.D. when the Local Fund works were under the charge of the D.P.W. and the work was accordingly put into execution.

This office letter No. 70 dated 10/4/83.

B. Prov. No. 2173 of 15 Dec 81.

G.O. No. 1017 of 6 Feb 82.

and Rs 93,790 as per margin
were spent on the work upto
the end of October 1881 being
provided in sanctioned budgets.

upto the end of official Br. a.
year 1880-81 } 82779-11
During months of official } 10995-5
year 1881-82 } 93794-11

2. The original estimate not providing
for rolling and tamping, a revised esti-
-mate with a comparative statement
approved of by the Local Fund Board,
was forwarded for Board's sanction
with this office No 90 dated 10 November 1881,
accompanied by a copy of the Local Fund
Board's resolution. The Board have
returned this estimate with their
Proceedings dated 6 February 1882 with

the two estimates marginally
noted without referring to the G. O.

For Damam, Wuyyap road
Wuyyap L. Pranky -

Sanctioning the estimates in question,
and under the impression apparently
that it was not a sanctioned work,

upon which a large expenditure had
been already incurred. $\frac{105}{4}$

3. There is also a provision of Rs 30,000
in the current year's budget under item 3
"Communications". This work is being con-
-tinuously carried on with allotments pro-
-vided in the budgets each year from the time
it was sanctioned by Government.

4. The Local Fund Engineer states
that this work has been given out on con-
-tract and is nearly complete and that
it is not feasible now to reduce the width
of that section.

5. I therefore herewith resubmit the
revised estimate with its enclosures
and request that the Board will be
pleased to obtain the sanction of
Government for the same, as a large

sum is due to the contractors for the work already done.

8. I should be glad if the Board will communicate sanction to me by telegraph to enable payments to be made within the year.

Resolution

The revised estimate submitted by the President exceeding Rs 5000 in value, is submitted direct for the sanction of Government. The procedure laid down in para 8 of G.O. dated 6th December 1882 No 32117 for transmitting it to Government in the Public Works Department through the Superintending Engineer of the circle not being followed in the special circumstances of the case.

2. Pending Government sanction the President will be informed by telegram that he can disburse the amount allotted in the Budget

for the work ²⁰¹⁵/₅

13
(Encopy & extract)
J. D. Davis
Acting Sub Secretary

To, The Secretary to Govt. P.W.D.
with 2 enclosures

President, Local Fund Banded
Kistna District.

Co. 103 W. 15. 3. 99
Ct. 2427 - 21. 10. 99
Ct. 86 - 11. 1. 92
" 8576 - 9. 2. 92
10356 - 26. 4. 92
82110 - 6. 12. 92
No. 245 W. 20. 1. 93

McCut 2595
1883.

Board of Revenue,
MADRAS

To

The Secretary to Govt
G. W. D.

No. 2582 Miscellaneous

Proceedings, dated 22nd March 1883.

No. 2582 Miscellaneous

Subject.

Submitting for the
sanction of Govt estimate
for metalling that
portion of the Hyderabad
Road between Colonel
Anderson's bridge and
Pamarru.

Public Works Department, 1882-83.

1015
7

Current No. 2595.

Letter No. 2582 Mis.

Dated the 22nd March 1883

From the Board of Revenue.

101524

Note of Remarks.

1. The accompanying revised estimate for metalling that portion of the Hyderabad road between Col. Anderson's Bridge and Pamarru, has not been countersigned by the Supty. Engr. of the District - the Board of Revenue being the channel through which it reaches to H. from the President of the L. F. B. Krishna Dist. The reason assigned being to save time - expenditure having been already incurred in anticipation of the sanction of the revised estimate.
2. The original estimate sanctioned in G.O. No. 763 W. of 13/3/79, amounts to Rs. 164,600; the revised estimate

estimate to Rs. 1,82,300 - an
excess of Rs. 14,700.

3. The excess Rs. 14,700, -
arises chiefly from an
increase in both quantity
of and rate for broken
stone metalling above
that originally provided
for; and from provision
being now made, for
'Rolling and Ramming' for
the first time.

4. The width of metalling
allowed is 18 feet as that
was the width originally
sanctioned and as the
greater part of the work
was finished before the
submission of the present
revised estimate.

30th March/83

8874

B.T.R.

No 1015W

Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 30 April/83

Read the following

Proceedings of the Board of Rev. H. E. No. 2582 Dns of 23rd March/83

The revised
estimate amounting to
Rs. 1,82,300 for metalling that
portion of the Hyderabad
road between Col. Ander-
son's Bridge and Panamra
in the Kistna District
is sanctioned under the
circumstances stated.

2. As a general rule
however the Government
must adhere to the
decision expressed
in G. O. No. 24510 dated
20th January 1883 and
previous orders, that a
metalled surface of 12
feet is ample for a
first class road.

3. The present
estimate

estimate exceeds by
Rs 17,700, the original
one for Rs 164,600 sanction-
ed in G. O. No 763 is
dated 13th March 1879
and the increase is
shown to be due chiefly
to enhanced rates for
and quantities of broken
stone &c.

4. This sanction
has been registered as
Locab No 1 of 1883-84
and cancels Locab No 24113
of 1878-79.

Cy

L²/2

~~Plt~~

2/4 183

CR
Pester
11/4/83

To
The Board of Revenue with
2 enclosures 2

" S. E. Second Circle 6
" Accountant General 4
" Financial Department 7

1015
9.

2576

Gobi. of Madras.

PUBLIC WORKS.

Date

6/4

Area

Each

G. O. 30 April 1883. No. 1015 W

No.

Hydrabad Road

The revised estimate of Rs. 18,300
for metalling the portion of the
between Col. Anderson's Bridge & Panaji
Kistna St. sanctioned under
with remarks

60/5