

(1) Number of pages 12
(2) Date of repair 1-8-87
(3) Initials of the Referencer bing ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

DEPARTMENT

P.W.D.

G.O. No.	3204-W	Press.
B.P. No.		Mis.
Dated	20-11-1883	198

bing

Not to be folded or roughly handled

53
20TH NOVEMBER 1883, No. 3304 W., PUBLIC WORKS.

3304

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from A. T. ARUNDEL, Esq., President of the Municipal Commission, Madras, to the Secretary to Government, Public Works Department, dated Madras, 13th November 1883, No. 1083 :—

Referring to G.O., No. 3180 W., dated 22nd December 1881, sanctioning a grant of Rs. 13,663 to be expended by the municipality in the seaward extension of the south main drain near the Fort, I have the honor to report that the actual net cost of the completed work was Rs. 16,013-6-7, and to request that the Government will be pleased to sanction payment of the difference, viz., Rs. 2,350-6-7.

2. The cause of the excess expenditure was the cost of pumping water from the foundations of the work. The estimate for this was Rs. 333, but the actual cost was Rs. 3,889-1-3, as a steam-pump had to be kept working night and day until all the foundations were got in. A portion of the excess has, however, been recovered upon other portions of the work.

ORDER—dated 20th November 1883, No. 3304 W., Public Works.

The outlay of Rs. 2,350-6-7 in excess of the estimate of Rs. 13,663 sanctioned in G.O., No. 3180 W., dated 22nd December 1881, for the extension seaward of the southern main drain, near the Fort, is approved, and will be met from the estimate for the Madras Harbour Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fifth Circle.
" Superintendent, Madras Harbour Works.
" Examiner, Public Works Accounts.
" Financial Department.

Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1883 Madras.

PUBLIC WORKS.

Dated November, 20th.

Recd.

Encl.

G.O., 20th Nov. 1883, No. 3304 W.

NOVEMBER.

Southern Main Drain

Sanctioning the excess outlay incurred on the extension of the — near the Fort being met from the estimate for the Madras Harbour Works.

P. W. C. No. 1055.

Municipal Office,

PUBLIC WORKS AND CONSERVANCY DEPARTMENT.

Madras, 18th November 1883.

From

A. S. Chundel Esq.
President, Municipal Commission.

To

The Secretary to Government,
Public Works Department,
Fort St George.

Sir,

Referring to G. O. 22nd 1880th dated 22nd December 1881 sanctioning a grant of Rs 665 to be expended by the Municipality in the sea ward extension of the South main drain near the Fort, I have the honor to report that the actual net cost of the completed work was Rs 1613-6-7 and to request that the Government will be pleased to sanction payment of the difference viz Rs 948-6-7.

2. The cause of the excessive expenditure was the cost of pumping water from the foundations of the work. The estimate for this was Rs 500, but the actual cost was Rs 389-1-3 as a steam pump had to be kept working night and day until all the foundations were got in. A portion of the excess has however been recovered upon other portions of the work.

I have the honor to be,
Sir,

Your most obedient servant,

A. S. Chundel

President,
Municipal Commission.

23

W.O. 10092

1883.

Madras Municipality.

FROM

THE PRESIDENT,
Municipal Commission,
MADRAS.

TO

The Secretary to Govt.
P.W. Deptt
Fort St George

Pr. C. No. 1083 -

Dated,

13th

Despd.

14 Nov. 1883

Recd.

Enc.

Subject.

Requests a further al-
lotment of Rs 2350. 6. 4
towards the seawards ex-
tension of the South main
Drain as per reasons as-
signed -

No 3304W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 20th Nov/83

READ the following


From the President Madras
Municipal Commission } (Pr. No 1083 of 13th Nov 1883)

The outlay of Rs 2350-6-4
in excess of the estimate of
sanctioned in G.O. No 3180 W
dated 22nd December 1881.
for the extension seawards
of the Southern main drain,
near the Fort, is approved,
and will be met from
the estimate for the
Madras Harbour works.

Cu

S.S. Fifth Circle
President Madras Municipal
Commission
Supt by H. W. ...
for P.W. Dept
P.W. Dept

17/11



G. O. 20 Jan. 1883, No. 3304. h

Southern Main dram

Sanctioning the ^{excavation} on the extension
of the — near the Fort
in a view of the ~~Sanction~~
attracted ~~Sanction~~ being
met from the estimate
for the New Dr. Machine
Works, 1888