

- (1) பக்கங்களின் எண்ணிக்கை 18
 (2) புதுக்கித் திருப்பிய நாள் 27-3-89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

43

P.W.D குறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1032	அச்சகம் பலவகை
நாள் : 23-4-1884		198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

செ. 9

9 sheet

23RD APRIL 1884, No. 1032 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following letter from D. C. GORDON, Esq., Examiner of Public Works Accounts, to the Secretary to Government, Public Works Department, dated Madras, 17th April 1884, No. 10 W.:—

I have the honor to submit, for information and orders of Government, notes by Mr. Rainier, Deputy Examiner, of his inspection of the office of the Madura division.

2. The Executive Engineer's attention is necessary to the proper accounting for materials at site, and for issues to works.
3. The result of the Superintending Engineer's action in regard to the discrepancy in materials on the Gúdalur Ghât Road should be communicated in due course.

ENCLOSURE.

Notes of Inspection by H. RAINIER, Esq., Deputy Examiner of Public Works Accounts, Madras, of the office of the Executive Engineer, Madura Division, on the 7th April 1884.

The Executive Engineer, Mr. J. Grimes, and the accountant, Mr. D. M. Dumphy, were present.

2. The office was last inspected by an Accounts officer on the 17th and 18th October 1883, *vide* papers printed with G.O., No. 3196 W., of 12th November 1883.
3. The sub-divisional drawing officers at Dindigul and at Madura send up their accounts regularly and with fair accuracy; the Executive Engineer's general treasury balance on the 31st March 1884 was proved correct.
4. The sub-divisional offices are regularly inspected by the Executive Engineer.
5. The cash accounts, and all relating thereto, were found in very good order.
6. The *works accounts* require some little overhauling in respect of materials.
7. The overseer at the palace, for instance (restoration of Tirumal Naick's palace), only brings into his materials accounts such articles as he has himself bought, omitting all the more important stuff provided by purchase from the Executive Engineer's office, of which no account is kept till the payment for same is made. Steps will now be taken to regularize all accounts of materials on this and other works, as desired at the inspection.
8. With reference to the last part of paragraph 7 of last report, the statement of materials at site of the Gúdalur Ghât Road since elicited from the Local Fund Board at Dindigul, by the Executive Engineer, shows an aggregate value of Rs. 4,675, of which the Local Fund Engineer admits possession, except Rs. 1,200; this discrepancy is the subject of correspondence now current with the Superintending Engineer, with a view to place the materials balance of the above work on a correct footing.
9. The money applied for by the Local Fund Board, Dindigul, for the above road, has been apparently a great deal in excess of what was spent always, thus sinking the Executive Engineer's available funds to some extent. Care should be taken not to apply for more than will leave a margin of about half a month's normal outlay.
10. The contractor's accounts are in order.
11. The books are all well kept by Mr. Dumphy and his assistant, Narainsawmy Pillay, a very promising man; the *tools and plant* accounts are in order and nothing therein is surplus or unserviceable.
12. The suspense accounts are in a healthy state.
13. The office is in very good order.

23RD APRIL 1884, No. 1032 W., PUBLIC WORKS.

ORDER—dated 23rd April 1884, No. 1032 W., Public Works.

Communicated to the Superintending Engineer, VI Circle, for the information and guidance of the Executive Engineer, Madura Division.

2. The report is satisfactory.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle.
„ Examiner, Public Works Accounts.

Exd. A. Aubert.
Spare Copies

1032

4 2

GENERAL.
ACCOUNT.

Gobt. of (1884) Madras.

PUBLIC WORKS.

Dated April, 23rd.

Recd.

Encl.

G.O., 23rd April 1884, No. 1032 W.

APRIL.

Inspection

Passing orders on the notes of — on the
Madura divisional office, submitted by the
Examiner, Public Works Accounts.

12TH NOVEMBER 1883, No. 3196 W., PUBLIC WORKS.

1032

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following letter from D. C. GORDON, Esq., Examiner of Public Works Accounts, to the Secretary to Government, Public Works Department, dated Madras, 25th October 1883, No. 135 W. :—

I have the honor to submit, for information and orders of Government, notes by Mr. Rainier, Deputy Examiner, of his inspection of the office of the Madura division.

Paragraph 5.—The palace restoration expenditure is under consideration by a committee appointed by Government. It is not the least likely that any distribution of works by sub-heads of works will ever be feasible, and therefore the register of works can, in my opinion, be kept only by sub-works without sub-heads.

Paragraph 7.—The Superintending Engineer's attention is invited to the points mentioned here in regard to the Gúdalúr ghât road, and it is for him to determine whether or not the Local Fund Engineer should furnish details of outlay according to sub-heads of estimate, or whether the Executive Engineer should accept aggregate expenditure in lump.

Paragraph 9.—The Superintending Engineer's attention is also necessary to this.

2. The office is in good order.

ENCLOSURE.

Notes of inspection by H. RAINIER, Esq., Deputy Examiner of Public Works Accounts, Madras, of the office of the Executive Engineer, Madura Division, on 17th and 18th October 1883.

The Executive Engineer, Mr. J. Grimes, and the accountant, Mr. D. M. Dumphy, were present.

2. This office was last inspected by an accounts officer on the 19th October 1882, vide report printed with G.O., No. 2923 W., of 6th November 1882.

3. The same treasuries are drawn on now as at the time of the last inspection. The large thousand rupees imprests with the President, Local Fund Board, Madura, and with the Sub-Collector, Dindigul, have been discontinued, and there are now six very small imprests, aggregating only Rs. 145.

The sub-divisional offices have been recently inspected by the Executive Engineer. The accuracy of the balance of the Executive Engineer's drawing account on the 30th September 1883 was proved. Cheques are properly treated. Imprest accounts are in order and properly checked.

4. The cash-book has not been audited yet by Mr. Dumphy, but he has only been in the division about a week; it was regularly and well audited by the previous accountant, and the present one may be expected to thoroughly act up to his promise to be very particular about all cash accounts. The cash outlay for irrigation is now correctly allocated in the cash-book as for

x 3

the cash-abstract book. In fact, all the Examiner's suggestions in paragraphs 3 and 4 of the last report have been carried out.

5. Works are being executed by contract and petty contract, and, except in the case of the palace, outlay has been conveniently taken into the register of works direct from the contract certificates and petty contract bills. For the palace outlay, however, a work abstract is prepared, though there is no labor employed on the work, departmentally, except a watchman or two, and a gardener to keep the centre patch cultivated. These recurrent monthly and very small items will be easily posted direct to the contingencies of the estimate in the register of works from the sub-divisional cash-book, and need not occasion all the labor of a work abstract, merely on their account.

Care was enjoined, lest this palace outlay (restoration of Tirumal Naick's palace) should get into confusion, in the register of works. The outlay hitherto has been booked as described in paragraph 5 of the last report. Here and there attempt has been made to record the outlay of some sub-work by its sub-heads of estimate, but now, from various causes, such sub-heads as have been thus used cannot be regarded as corresponding with the sub-heads of any estimate extant, and it would even be difficult to say under what particular estimate the work is now proceeding. G.O., No. 1917 W., of the 9th July 1883, called upon certain officers to assemble and report upon the necessary future operations regarding the above work, and it is understood that this will involve another and final comprehensive revised estimate. To the Examiner's suggestion in the last report that it is sufficient to record outlay by sub-works, I would add that it would also be well to bring all such sub-works totals finally together in a separate place, with the grand total month by month. As regards what was said in paragraph 2 of G.O., No. 2923 W., of 6th November 1882, touching this subject, Government would hardly be in a position to pass orders (if orders are necessary) until the final revised estimate is sanctioned.

6. "Construction of a VII Class Post Office at Peermade in Travancore Territory."—This work is being executed by the Travancore Public Works Department, to whom small advances have from time to time been made, which have been debited to the work direct. The work has been in progress since March 1883, and is now presumably completed, all the sanctioned outlay, Rs. 1,384, having been spent. A completion certificate will be asked for. Perhaps these advances might as well have been debited to Miscellaneous Advances pending transmission of accounts, but nothing need be altered of course now, and it is of no consequence, unless further advances are asked for from Travancore.

7. "The Gúdalar Ghât Road."—This is being executed by the Dindigul circle of the Local Fund Board in the manner ordered in G.O., No. 2975 W., of 10th November 1882. The President, Local Fund Board, was, by the above Government Order, expected to send up accounts regularly. They have been received in the Madura office as follows:—

For January 1883, accounts cannot be found;

" February "	"	} received on 1st June 1883;
" March "	"	
" April "	"	not received (probably no outlay);
" May "	"	received 20th June 1883;

and since then very regularly. But all that is so received is an imprest account which has in many cases lacked vouchers in support. There has not been any allocation on the face of vouchers showing the sub-head of the estimate chargeable, &c., and this will now for the future be elicited, as meanwhile the posting of the register of works is unreliable.

There is now, at the end of September, say, Rs. 4,551 at debit of Miscellaneous Advances on account of the above work, that being the outlay remaining unaccounted for on the above date by the Local Fund Board; the booked outlay, in the register of works, on the above date is Rs. 12,984; the entire work is estimated in the revised estimate to cost Rs. 73,748, and has been in progress altogether since March 1881.

Of the booked outlay, however, there are Rs. 4,675 in the materials at site suspense account, which account needs thorough overhauling. Materials valued at Rs. 4,082 were made over with the work to the Local Fund Board when the work was transferred from the Public Works Department in the beginning of 1882. There have since then been no debits to work from materials at site account intimated by the Local Fund Board, the matter should have certainly attracted attention earlier, and there is no doubt but that a great deal more general attention in all divisions to the accounts of materials is desirable, but the Executive Engineer cordially appreciates this, and will take the matter up at once in this case.

8. Contractors' accounts show nothing noticeable, and there is said to be no disputed account.

9. With reference to paragraph 6 of the last report, the register of buildings is still under revision.

10. The books are well kept, and the office has been apparently left in very good order by the late accountant. Subject to what has been already said, there is nothing to complain of in the books or accounts, and the suggestions in previous reports have been cordially attended to.

PALAMCOTTAH,
19th October 1883.

ORDER—dated 12th November 1883, No. 3196 W., Public Works.

Communicated to the Superintending Engineer, Sixth Circle, for the information and guidance of the Executive Engineer, Madura division.

2. The attention of the Superintending Engineer is called to the Examiner's remarks on paragraphs 7 and 9 of the inspection notes.

3. The report is satisfactory.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Sixth Circle.
" Examiner, Public Works Accounts.

Exd. A. F. Goodall.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of (1883) Madras.

PUBLIC WORKS.

1032W

Dated November, 12th.

Recd.

Encl.

G.O., 12th Nov. 1883, No. 3196 W.

NOVEMBER.

Madura Divisional Office

Passing orders on notes of inspection on
the — submitted by the Examiner, Public
Works Accounts.

8/12
NOTES OF INSPECTION BY H. RAINIER BENOIRE, DEPUTY
EXAMINER PUBLIC WORKS ACCOUNTS MADRAS OF THE OFFICE OF
THE EXECUTIVE ENGINEER MADURA DIVISION ON THE 7TH APRIL
1884.

1032

THE EXECUTIVE ENGINEER MR J. CRIMES, AND THE ACCOUNT-
ANT MR C. M. DUMPHY, WERE PRESENT.

2. THE OFFICE WAS LAST INSPECTED BY AN ACCOUNTS OFFICER
ON THE 17TH AND 18TH OCTOBER 1883, VICE PAPERS PRINTED
WITH G.O. NO 3196 W. OF 12TH NOVEMBER 1883.

3. THE SUB-DIVISIONAL DRAWING OFFICERS AT DINDIGUL
AND AT MADURA SEND UP THEIR ACCOUNTS REGULARLY AND WITH *fair*
ACCURACY. THE EXECUTIVE ENGINEERS GENERAL TREASURY BALANCE
ON THE 31ST MARCH 1884 WAS PROVED CORRECT.

4. THE SUB-DIVISIONAL OFFICES ARE REGULARLY INSPECTED
BY THE EXECUTIVE ENGINEER.

5. THE CASH ACCOUNTS, AND ALL RELATING THERETO WERE
FOUND IN VERY GOOD ORDER.

6. THE WORKS ACCOUNTS REQUIRE SOME LITTLE OVERHAULING
IN RESPECT OF MATERIALS.

7. THE OVERSEER AT THE PALACE FOR INSTANCE (RESTORATION
OF TIRUMAL NAICK'S PALACE) ONLY BRINGS INTO HIS MATERIALS
ACCOUNTS SUCH ARTICLES AS HE HAS HIMSELF BOUGHT, OMITTING
ALL THE MORE IMPORTANT STUFF PROVIDED BY PURCHASE FROM
THE EXECUTIVE ENGINEERS' OFFICE, OF WHICH NO ACCOUNT
IS KEPT TILL THE PAYMENT FOR SAME IS MADE. STEPS WILL
NOW BE TAKEN TO REGULARISE ALL ACCOUNTS OF MATERIALS ON
THIS AND OTHER WORKS, AS DESIRED AT THE INSPECTION.

8. WITH REFERENCE TO THE LAST PART OF PARA 7 OF LAST REPORT, THE STATEMENT OF MATERIALS AT SITE OF THE GUDULAR GHAT ROAD SINCE ELICITED FROM THE LOCAL FUND BOARD AT DINDIGUL, BY THE EXECUTIVE ENGINEER, SHEWS AN AGGREGATE VALUE OF RS 4,675/- OF WHICH THE LOCAL FUND ENGINEER ADMITS POSSESSION, EXCEPT RS 1,200/-; THIS DISCREPANCY IS THE SUBJECT OF CORRESPONDENCE NOW CURRENT WITH THE SUPERINTENDING ENGINEER WITH A VIEW TO PLACE THE MATERIALS BALANCE OF THE ABOVE WORK ON A CORRECT FOOTING.

9. THE MONEY APPLIED FOR BY THE LOCAL FUND BOARD, DINDIGUL, FOR THE ABOVE ROAD, HAS BEEN APPARENTLY A GREAT DEAL IN EXCESS OF WHAT WAS SPENT ALWAYS, THUS SINKING THE EXECUTIVE ENGINEERS AVAILABLE FUNDS TO SOME EXTENT. CARE SHOULD BE TAKEN NOT TO APPLY FOR MORE THAN WILL LEAVE A MARGIN OF ABOUT HALF A MONTHS NORMAL OUTLAY.

10. THE CONTRACTORS' ACCOUNTS ARE IN ORDER.

11. THE BOOKS ARE ALL WELL KEPT BY MR DUMPHY AND HIS ASSISTANT NARAINSAWMY PILLAY, A VERY PROMISING MAN; THE TOOLS AND PLANT ACCOUNTS ARE IN ORDER AND NOTHING THEREIN IS SURPLUS OR UNSERVICEABLE.

12. THE SUSPENSE ACCOUNTS ARE IN A HEALTHY STATE.

13. THE OFFICE IS IN VERY GOOD ORDER.

H. Rainier

14TH APRIL 1884

DY: EXAMINER P.W. ACCOUNTS.

89. 17/4.

1158
704

1032

6

17/4

No. 10 W.

From

THE EXAMINER,
PUBLIC WORKS ACCOUNTS,

MADRAS,

To

THE SECRETARY TO GOVERNMENT

PUBLIC WORKS DEPARTMENT

Madras,

17th APRIL 1884.

SIR,

I HAVE THE HONOR TO SUBMIT FOR INFORMATION AND
ORDERS OF GOVERNMENT, NOTES, BY MR RAINIER DEPUTY EXAMINER,
OF HIS INSPECTION OF THE OFFICE OF THE MADURA DIVISION.

2. THE EXECUTIVE ENGINEERS ATTENTION IS NECESSARY TO
THE PROPER ACCOUNTING FOR MATERIALS AT SITE, AND FOR
ISSUES TO WORKS.

3. THE RESULT OF THE SUPERINTENDING ENGINEERS ACTION
IN REGARD TO THE DISCREPANCY IN MATERIALS ON THE GUDALUR
CHAT ROAD, SHOULD BE COMMUNICATED, IN DUE COURSE.

I HAVE THE HONOR TO BE

SIR,

YOUR MOST OBEDIENT SERVANT

D. P. Curran

EXAMINER P.W. ACCOUNTS.

Q.6. 3196 W. 27/12/11/83.

Genl
Asst.

1032 3/18

No 1032 W of 23 April 1884

FROM THE EXAMINER P.W. ACCOUNTS

MADRAS.

(5)

A

13

TO THE SECY TO GOVERNMENT

P.W. DEPARTMENT

1032

Communicated
to the Suply. Eng.
VI Circle, for the
information & guidance
of the Ex. Engineer
Madura Division

2. The report is
satisfactory

DATED

17th APRIL 1884

Cy.
19.4.84

21-4-84

RECD.

18

Encs: One.

NOTES OF INSPECTION BY
MR RAINIER, DEPUTY EXAMINER, OF THE
OFFICE OF THE EXECUTIVE ENGINEER
MADRAS DIVISION---FORWARDED WITH
REMARKS---

with order
with order

S.S. VI Circle
S.S. VII Circle
S.S. P.W. Accts
19.4.84

9

33/8

Govt. of (1883) Madras.

PUBLIC WORKS.

24/6.

9

Recd.

Encl.

G.O. 23 April 1882 No. 1032 W

Nos.

Inspection

Passing orders on the notes
of — on the Madras
Divisional office, sub-
mitted by the Encl.
P.W. accts.

40.
3

To 23/4
M. 15.

Subm. Accts. Dept.