

(1) Number of pages 20 ✓
 56 (2) Date of repair -7-87
 (3) Initials of the Referencer lung

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

J.W.D. DEPARTMENT

183-W

G.O. No.	184.W.	Press.
B.P. No.		Mis.
Dated	21. 1. 1884.	197.

A.K.
Not to be folded or roughly handled

10

184
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel J. BEATTY, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 5th January 1884, No. 5 W.:—

With reference to G.O., No. 1717 W., of 18th June 1883, and in continuation of my letter, No. 563, of 13th ultimo, I have the honor to submit, for sanction, the revised plans and estimates, amounting to Rs. 56,960, for constructing the combined Post and Telegraph office at Ootacamund.

2. The original estimate amounted to Rs. 46,760, and was sanctioned in G.O., No. 1533 W., of 19th June 1882. The expenditure up to date has been Rs. 46,424; and the comparative statement herewith sent shows that the works originally sanctioned, with certain alterations and additions considered by this department to be necessary to make them complete, will cost Rs. 49,420.

3. The principal items of excess requiring notice are—

(1.) Carson's paint for the outer walls	...	...	...	...	RS.
					457

This painting has not been done. It is intended to give the surface a more uniform tint, and to preserve the brick-work from decay by exposure.

(2.) Graveling round the buildings	...	...	...	...	RS.
(3.) Improving and planting the hill, forming approaches, &c.	...	...	...	...	1,000
					2,500

These two items are in hand; graveling of the value of Rs. 225 has been done; and Rs. 1,338 have been spent on improving and planting, &c.

4. The following extra works are included in the estimate by request of the Postal and Telegraph departments:—

(1.) Extra rooms for the Postmaster	...	...	...	...	RS.
(2.) Porch	...	...	...	...	2,180
					1,830
For these two items separate estimates are furnished.					
(3.) Cook and servant's rooms for both departments	...	...	...	...	2,800
(4.) Latrine for both departments	...	...	...	...	730

For each of these items, two estimates are sent; one showing the share of the Postal Department, the other that of the Telegraph Department.

5. The total estimated cost of these extra works is Rs. 7,540, which, added to the revised estimate of the original works, makes up the grand total of Rs. 56,960.

6. The proportionate shares of this chargeable to each department are—

To the Postal Department	...	...	...	...	RS.
" Telegraph "	...	...	...	...	24,965
					31,995

P.S.—It has been already reported that an additional allotment of Rs. 5,000 is required in this official year if all the proposed works are to go on without delay.

ORDER—dated 21st January 1884, No. 183 W., Public Works.

The second revised estimate, amounting to Rs. 56,960, for constructing a combined Post and Telegraph office at Ootacamund, is sanctioned as follows :—

	RS.
Telegraph Department	31,995
Postal Department	24,965
Total	56,960

2. The excess of Rs. 10,200, over the first revised estimate of Rs. 46,760, sanctioned in G.O., No. 1533 W., dated 19th June 1882, is explained in the Superintending Engineer's letter above recorded.

3. The expenditure on the work to the end of 1882-83 amounted to Rs. 32,745, of which, Rs. 28,880 were debited to Telegraph and Rs. 3,865 to Postal. The allotment for the current year, including the sum of Rs. 7,910 referred to in Proceedings of Government, No. 104 W., dated 14th January 1883, stands at Rs. 15,790, the whole of which is debitable to Postal. The Government of India will now be requested to provide a sum of Rs. 10,489 as shown below, for the completion of the work in 1884-85—

	RS.
Telegraph Department	3,115
Postal Department	5,310
For Works	8,425
" Establishment	1,938
" Tools and plant	126
Total	10,489

4. This sanction has been registered as Imperial Other Services No. 62 W. of 1883-84, and classified as Civil Buildings, Original Works. Imperial No. 8 of 1882-83 is cancelled.

(Here enter No. 184 W., dated 21st January 1884.)

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with twenty enclosures.
" Examiner, Public Works Accounts, with two abstract estimates.
" Postmaster-General
" Chief Superintendent of Telegraphs, Malabar Division.
" " Madras Division.
" Financial Department.

ENDORSEMENT—dated 21st January 1884, No. 184 W., Public Works.

Copy of the above forwarded to the Government of India, with reference to the concluding portion of paragraph 3 of the foregoing Proceedings, No. 183 W., dated 21st January 1884.

Major, R.E.,
Under Secy. to Govt., P.W.D.

Exd. E. Fernandez.
Spare Copies

184
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of Madras.
PUBLIC WORKS.

Dated January, 21st.

Recd.

Encl.

G.O., 21st Jan. 1884, No. 184 W.

JANUARY.

Post and Telegraph Office at
Ootacamund

Forwarding copy of Proceedings sanc-
tioning the second revised estimate, amount-
ing to Rs. 56,960, for constructing a com-
bined —

Public Works Department, 1883-84.

Current No. 72

Letter No. 5

Dated the 5th Jan. 1884

From the Supg. Engrs. & Circle

NOTE OF REMARKS.

1. The accompanying is the second revised estimate for alterations and improve-
ments to the combined Post and Telegraph Office at Ootacamund, and it amounts to Rs. 56,960 — being Rs. 10,200 in excess of the revised estimate, Rs. 46,760, sanctioned in G.O. No. 1533 W. of the 19th June/83, and Rs. 22,800 in excess of the original, Rs. 34,100, sanctioned in G.O. No. 2574 W. of the 11th Oct. 79.
2. The excess, Rs. 10,200, now requiring sanction is thus divided: —
Improvement of surroundings, planting, gravelling &c. as ordered by Chief Engr. — Rs. 2,600
Rooms for Post Master — Rs. 2,180
Do. — Rs. 1,830
Cook and servants' rooms — Rs. 1,500
for Post and Tel. Depts. — Rs. 2,800

(brought forward - Rs 9,470)

Latrine for Post
and Tel. Dep't. - Rs 730

Total Rs 10,200

It is to be noted the item
Post is not referred to in
G.O. No. 1717 of the 18th June/83.
The necessary plans have been submitted
11th Jan/84
8374

184
3

C. No. 72.

P. W. Secretariat.

Note by Budget Section.

184
4

Work

Remarks and References.

Combined Post and
Telegraph Office at Gola
Command.

	Post Office	Telegraph Office	Total
Fund Imperial			
Service Head Civil Buildings Rs.			
Departmental Head Original Works	Rs.	Rs.	Rs.
Amount of estimate Revised	24,965	31,995	56,960
Expenditure in previous year	3,865	28,880	32,745
Allotment in current year	15,790	"	15,790
Balance required to complete	5,310	3,115	8,425
Total Rs.			

Note of available funds.

The grant for the current year,
including the application submitted to the
G.O. No. 104 W dated 14th January 1884
is Rs 15,790 -

In sanctioning the estimate
now submitted by the Supy. Engr. the
G.O. I should be asked for a grant of Rs 8,425
in 1884-85 as below -

Budget Clerk.

Under Post - Rs 5,310

Under Telegraph - 3,115

Total Rs 8,425

No provision is made in the Publi. Works
annual estimate of the other Service Budget
for 1884-85.

15/1

Note by Budget Section.

No. 5
W

Supg. Engineer's Office IV Circle
Coimbatore 5th January 1884

From,

The Superintending Engineer
IV Circle

To,

The Chief Engineer
P.W. Department

Enclosures. 11

- 3 Plans.
2 Detailed Estimates
with Abstracts Sir,
2 Abstract Estimates
in Duplicates
1 Comparative
Statement.
1 Report.

With reference to G.O. No. 1717 W
of 18th June 1883 and in continuation of
my letter No. 563 of 13th ultimo I
have the honor to submit for sanction
the revised Plans and Estimates,
amounting to Rs 56,960, for construct-
ing the Combined Post and Telegraph
Office at Ootacamund.

2. The original estimate amounted
to Rs 46,760, and was sanctioned in
G.O. No. 1533 W of 19th June 1882. The
expenditure up to date has been Rs
46,424; and the comparative statement
herewith sent shows that the work in
original

originally sanctioned, with certain alterations and additions considered by this Department to be necessary to make them complete, will cost Rs 49,420.

3 The principal items of excess requiring notice are,

(1) Carsons Paint for the outer walls ————— Rs 457

This painting has not been done. It is intended to give the surface a more uniform tint, and to preserve the brick-work from decay by exposure.

(2) Gravelling round the buildings ————— Rs 1,000

(3) Improving and planting the hill, forming approaches &c. — 2,500

These two items are in hand; Gravel-ling of the value of Rs 225 has been done, and Rs 1338 has been spent on improv-
ing and planting &c.

The following extra works are included in the estimate by request of

of the Postal and Telegraph De-
partments: —

I. Extra Rooms for the ¹⁸⁴/₆
Post master ————— Rs 2,180

II. Porch ————— " — 1830

For these two Items separate estimates are furnished.

III. Cook and Servants

Rooms for both Departments — 2,800

IV. Latrine for Do. ————— " — 730

For each of these Items, two estimates are sent; one showing the share of the Postal Department, the other that of the Telegraph Department.

5 The total estimated cost of these extra works is Rs 7,540 which, added to the revised estimate of the original works, makes up the grand total of Rupees 56,960.

6. The proportionate shares of this chargeable to each De-
partment are,

24

To the Postal Department Rs 24,965
— Telegraph — 31,995

I have the honor to be
Sir

Your most Obl servant

L. Beatty. Colonel R.E.
Supg: Engineer IV Circle

P.S. It has been already re-
ported that an additional
allotment of Rs. 5000 is re-
quired in this official year
if all the proposed works are
to go on without delay.

L.B.

3
184
7

507534W. 19. 6. 82
1717W. 18. 6. 83.
104W. 14. 1. 84.

1884 72

From

The Supy Engr.
Fourth Circle

Dated 5th } January 1884
No 7 }

No 5

Encls. 11. (3 plans
2 in
disposal)

Combined Post and
Telegraph Office Coty
Submits for sanc-
tion the revised plans
and estimates amount-
ing to Rs 56960 for con-
structing the —

PUBLIC WORKS DEPARTMENT.

No 183 W

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 21st Jan'y/84

184
8
Read the following

From the Supy Engr. Circle No 5 W of 5th Jan'y 1884

The second re-
vised estimate, amounting
to Rupees 56,960, for
constructing a combined
Post and Telegraph
Office at Olatamund,
is sanctioned as follows.

Telegraph Department - Rs 31,995
Postal Department - - 24,965
Total Rs 56,960

2. The excess of Rs
10,200, over the first
revised estimate of
Rs 46,760, sanctioned
in

in L.P. No 1533 W of 19th June 1882, is explained in the Supply Enquiry letter above recorded.

3. The expenditure on the work to the end of 1882-83, amounted to Rs 32,745, of which Rs 28,880 were debited to Telegraph, and Rs 3865 to Postal. The allotment for the current year, including the sum of Rs 7,910 referred to in P.L. No 104 W of 14th January 1883, stands at Rs 15,790, the whole of which is debitible to Postal. The Govt. of India will now be requested to provide a sum of Rs ¹⁰⁴⁸⁹ ~~7425~~, as shown below, for the

Telegraph Dept Rs 3115
Postal Dept - 5310
For works Rs 8425
" Establishment - 1938
" Tools & Plant - 126
Total Rs 10,489

184
9

the completion of the work in 1884-85.

4. This sanction has been registered as Imperial Order Service, No 62 W of 1883-84, and classified as Civil Buildings, Original works. Imperial No 8 of 1882-83 is cancelled.

H.S. No 184 W of 21st Jan'y/84

Copy of the above forwarded to the Govt of India, with reference to the concluding portion of para 3 of the foregoing Proceedings No 183 W of 21st Jan'y 1884.

What order?

28/11

To the S.D. for the circle with the enclosure
(20)
" Encl 10 W, with 2 other
" Post master general
" Ch. Sup of Tel. material
" To the S.D. for the circle
" To the S.D. for the circle

18-1-84

21.1.84

2c.

A. No. 488 W. 22-2-84.

2/12

4/22/11

2/12

184
10

72

Gobt. of (1883) Madras.

PUBLIC WORKS.

(10)

Date

23/11

Recd

Encl

21st June 1884
18th W

Post & Telegraph
Office at Cotacaimund

The second revised
estimate amounting
to Rs 56960 for
Constructing a
Combined —
Sanctioned with
Remittances.

Post & Tel. Office at
Cotacaimund

4 and 1/2 Copy of Prop sent
the second revised estimate
amounting to Rs 56960 for Constructing
a Combined —
with

492
n2/11