

94.

- (1) பக்கங்களின் எண்ணிக்கை 22
(2) புதுக்கித் திருப்பிய நாள் 10-8-88
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 1649

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பெரியபாளையம்

அரசாணை எண். மு. கோப்புத் தாள் எண்.	2414	அச்சகம் பலவகை
நாள் :	30-9-1884.	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

11

செ.6

30TH SEPTEMBER 1884, No. 2414 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Lieutenant-Colonel H. M. VIBART, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 16th September 1884, No. 1202 :—

At the request of the President, Local Fund Board, Cuddapah Circle, I have the honor to submit, for the orders of Government, a comparative statement showing an excess outlay of Rs. 495 over the estimate of Rs. 7,470 for the diversion of the Muddanūr-Kadiri road, sanctioned in G.O., No. 1517 W., dated 17th June 1882.

2. The work as executed widely differs from the sanctioned estimate, but the Local Fund Engineer states that the alterations were found necessary to suit the requirements of the road during its progress.

3. As the work is reported to have been completed, the Accountant-General may be authorised to pass the excess outlay.

4. The original estimate for the work was not sent through this office.

ORDER—dated 30th September 1884, No. 2414 W., Public Works.

The Accountant-General will be authorised to admit the expenditure of Rs. 495 which has been incurred in excess of the estimate of Rs. 7,470, sanctioned in G.O., No. 1517 W., dated 17th June 1882, for making a diversion of the road from Muddanūr to Kadiri.

2. The comparative statement has been submitted after completion of the work, thus rendering professional scrutiny useless.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with one enclosure.
" Superintending Engineer, III Circle.
" Financial Department.

Exd. E. Fernandez.
Spare Copies

30TH SEPTEMBER 1884, No. 2414 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Lieutenant-Colonel H. M. VIBART, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 16th September 1884, No. 1202 :—

At the request of the President, Local Fund Board, Cuddapah Circle, I have the honor to submit, for the orders of Government, a comparative statement showing an excess outlay of Rs. 495 over the estimate of Rs. 7,470 for the diversion of the Muddanúr-Kadiri road, sanctioned in G.O., No. 1517 W., dated 17th June 1882.

2. The work as executed widely differs from the sanctioned estimate, but the Local Fund Engineer states that the alterations were found necessary to suit the requirements of the road during its progress.

3. As the work is reported to have been completed, the Accountant-General may be authorised to pass the excess outlay.

4. The original estimate for the work was not sent through this office.

ORDER—dated 30th September 1884, No. 2414 W., Public Works.

The Accountant-General will be authorised to admit the expenditure of Rs. 495 which has been incurred in excess of the estimate of Rs. 7,470, sanctioned in G.O., No. 1517 W., dated 17th June 1882, for making a diversion of the road from Muddanúr to Kadiri.

2. The comparative statement has been submitted after completion of the work, thus rendering professional scrutiny useless.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Board of Revenue, with one enclosure.
" Superintending Engineer, III Circle.
" Financial Department.

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of 1884 Madras.
PUBLIC WORKS.

Dated September, 30th.

Recd.

Encl.

G.O., 30th Sept. 1884, No. 2414 W.

SEPTEMBER.

Road from Muddanur to Kadiri

Excess expenditure incurred on the diversion of the —, in the Cuddapah district, authorised to be admitted.

BOARD OF REVENUE, 6TH MAY 1882, No. 1253.

PROCEEDINGS OF THE BOARD OF REVENUE.

READ—again the following Proceedings of the Board of Revenue, dated 6th December 1881, No. 1925, R. S. :—

ABSTRACT.—Calling on the President, Local Fund Boards, Cuddapah District, to submit an estimate for making a diversion in the Muddanur-Kadiri Road and cancelling the allotment already sanctioned.

READ—also the following letter from the President of the Local Fund Boards, Cuddapah District, to the Secretary to the Board of Revenue, dated 17th April 1882, No. 301 :—

Referring to the Proceedings of the Board of Revenue, No. 1925 (Routine), of the 6th December last, I have the honor to submit, herewith, an estimate, amounting to Rs. 8,680, for making a diversion from Muddanur-Kadiri Road in the 29th, 30th, and 31st miles, together with an extract from the Proceedings of the Local Fund Board, Cuddapah Circle, passed at their Meeting held on the 3rd April 1882, No. 1, Grant I.

2. The Circle Board in the above Resolution sanctioned the estimate for Rs. 8,000, excluding the amount of Rs. 680 estimated for the inspection-house.

3. The allotment of Rs. 5,000 can be met from the sources indicated in the margin. The amount of Rs. 3,000, sanctioned for this work by the Local Board, has been spent in the course of the past year. It is requested that this allotment may be sanctioned from Road Fund Balance of last year.

4. As the Local Board considered the improvement will be a very great one, I have the honor to request that the Board of Revenue will be pleased to accord their sanction for the estimate and the expenditure.

ENCLOSURE No. 1.—Estimate.

ENCLOSURE No. 2.—Report to accompany estimate.

ENCLOSURE No. 3.—Extract from Proceedings of Local Fund Board.

RESOLUTION—dated 6th May 1882, No. 1253.

The estimate, amounting to Rs. 8,000, for making a deviation from Muddanur-Kadiri Road in the 29th, 30th, and 31st miles (excluding Rs. 680 provided for the inspection-house but disallowed by the Circle Board) is submitted for the sanction of Government through the Chief Engineer, Public Works Department.

2. Sanction of Government is also requested for the transfer of Rs. 2,000 from Item No. 11 in Part II of the Cuddapah Circle Budget for 1882-83 to the above

work, the proposal involving transfer of funds from one major head to another in the Road Fund Budget. The Board will allot the additional funds required on receipt of the orders of Government.

3. The President should not have permitted the commencement of the work before the estimate had been sanctioned by proper authority.

(True Copies and Extract.)

Ch. Sub. Secy.

Acting Sub-Secretary.

To the Secretary to Government, Public Works Department,
through the Chief Engineer, Public Works Department,
with three original enclosures.
" Chief Secretary to Government, Financial Department.
" President of the Local Fund Boards, Cuddapah District.
" Accountant-General.

2414
3

3

P.W.C. No. 34

1882.
Board of Revenue,
MADRAS.

Encl. 3
Recd 27/5

Proceedings, 6th May 1882, No. 1253.

Depd 25/5/82

Requesting sanction of Government to the estimate, amounting to Rs. 8,000, for making a deviation from Muddanur-Kadiri Road in the 29th, 30th, and 31st miles, in Cuddapah District, and for the transfer of Rs 2,000 from Item No. 11 in Part II of the Cuddapah Circle Budget for 1882-83 to the above work.

Oct. 20-6

A.D. 6

B
enc

No. 1517 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 17th June 1882

Read the following:—

Proceedings of the Board of Revenue } H.E. No. 1253 d/6th May/82
24/4

The estimate for making a diversion of the road from Muddanur to Kadiri in the Cuddapah District, which has been reduced from Rs 8,000 to Rs 4,470 by restricting ^{the} width of Metalling and gravelling to 12 feet, is sanctioned for the latter amount.

2. This Sanction has been registered as
The Board of Revenue with 3 enclosures, Local No. 6 W of 1882-83

The Accountant General Cy
The Financial Deptt
10-6-82

Depd 11/6/82
7/6

F.C.
2.2414/30-7-84

Mr. H. H. H. H. H.

M. H. H.

13
17/6/82
No 1517 Wd/17th June 1882

Wm
1/8

End in R. H. H. H.

D. 2/6 Re 15/11

1028/6

SUPERINTENDING ENGINEER'S OFFICE,

MADRAS,

No. 1202

Bellary *Chepauk*, *16 Sept.* 1884.

From

Lt Col H. M. V. Hart R.E.
THE SUPERINTENDING ENGINEER,
III 1st CIRCLE,

24/11
5

To

THE *Chief Engineer*
M.D.
Madras

SIR,

Enclosures.

1 Comparative Statement

At the request of the President Local Fund Board, Cuddapah Circle, I have the honor to submit for the orders of Government, a Comparative Statement showing an excess outlay of Rs 495 over the estimate of Rs 7,470, for the Diversion of the Moodanore Maderry Road sanctioned in G.O. No. 1517 Wd dated 17th June 1882.

2. The work as executed widely differs from the sanctioned estimate; but the Local Fund Engineer states that the alterations were found necessary to suit the requirements of the Road during its progress.

B. No 1577 W. 17. 6. 82.

From

The Superintending Engineer,

III Circle,

To

The

Chief Engineer
Madrass

Dated

16th Sept

18

Recd.

ENCLOSURES.

No. 1202

Road from Moodan
to Maderry. (Ludra)

Requesting that the
Accountant Genl may
authorise to pay exp.
of Rs. 495. over sanctioned
for diverting the

Q. 23. 9. 82

The "Comparative Statement" seems
to me utterly useless, as it gives
no means whatever for deviation
from original estimate, even of
excess, or.

It seems to me it was unwise
to cut down the first estimate
sent up, by reducing width of cut,
after half the work had been carried
out.

However, the road has been completed,
+ sanction may be drafted, tho' I
am not sure that comment should
not be made on the irregular procedure.
Exp. post facto diverting is worse than
useless.

Cy.

22. 9. 84

Public Works Department, 1884-85.

Current No.

Letter No.

Dated the

From the

NOTE OF REMARKS.

1. An estimate, amounting
to Rs. 7470, was sanctioned in
G.O. No. 1577 of the 17th June 82
for making a diversion from
the Moodanur-Maderry
road in the 29th, 30th, and
31st miles, and a compara-
tive statement is now
submitted which shows
an excess of the actual
outlay over the estimated
cost, of Rs. 495.

2. S.E. III. writes: - "The work as
executed widely differs from
the sanctioned estimate,
but the Local Fund Engineer
states that the alterations were
found necessary to suit
the requirements of the
road during its progress."
3. S.E. further adds: - "It

Q. 23. 9. 84

"the work is reported to have been completed; the Accountant General may be authorised to pass the excess outlay."

From the foregoing it may be seen that the L. & Engineers' procedure in this case is wrong and unsatisfactory.

22nd Sept. 1882
B.H.

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From
The Supt. Engineer }
The Chief } (G.O. No. 1202 of 16 Sept 1882)

The Accountant General will be authorised to admit the expenditure of Rs 496 which has been incurred in excess of the estimate of Rs 7470, sanctioned in G.O. No. 1517 of 17th June 1882, for making a diversion of the road from Muddamur to Kadir.

2. The comparative statement has been

Submitted after
completion of the
work, thus rendering
professional scrutiny
useless.

CJ

22-9-94

JW

25/9/94

JW

recd

To the Bdy Rev.
with one envelope
S. Co. III Circle
Final Depth
(Chief Secretary
for Counter-Spying)

Cu

34 36

2414
a

For orders, with
reference to para 4
of notes by the Sec. Sec.
whether the estimate
shall be reduced to
provide for a uniform
width of 4 yards of
metalling & gravelling.

Cu

2/6/92

98W

Reduce to a width
of 12 feet.

B

244
244
10

Public Works Department, 1882-83.

Current No. 1256

Letter No. 1256

Dated the 6th May 1883

From the Board of General

NOTE OF REMARKS.

The Estimate in the report
for mapping a Division of the
road from Muddamur to Koda-
gudi (29th 30th 31st miles) (Cada-
stral Survey) to Rs 8000.
The Survey Rs 680 per mile
disallowed - given Rs 8000.
2. The Estimate of the Board
is correct & it was found
that the amount have
at Rs 8000 - to Rs 7000.
no less.

The Board states the
considerable progress has
been made with the
survey the full amount of
Rs 8000 has been
expended in the course of the
survey.

The estimate provided for
the survey of travelling of the
survey is Rs 8000.
The Board has provided an
estimate of Rs 8000.

The estimate has been
approved by the Board of
General.

10

10.6.15/6

7766

Govt. of (1884) Madras.

PUBLIC WORKS.

Noted

Noted

Noted

CO. 30 Sep 1884 No 2444

Road from Mudda
near to Andhra

The bridge
by its expense we in-
volved in the division
of the — in the work
of the St. Anthony's
has admitted.