

Bundle No. 14. No 2569-2685

Conto

(1) Number of pages 18

(2) Date of repair 17-8-88

(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No.	2569	Press.
B.P. No.		Mis.
Dated	20. 10	1884. 198

Not to be folded or roughly handled.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following letter from the Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Dowlaishweram, 4th October 1884, No. 1720 G.D. :—

With reference to G.O., No. 2166 W., dated the 3rd September 1884, I have the honor to inform you that the Godáviri Eastern Division officer reports that an allotment of Rs. 300 is required for expenditure in the current official year on the work sanctioned therein, and to request that you will be so good as to obtain the above allotment as early as practicable.

ORDER—dated 20th October 1884, No. 2569 W., Public Works.

A sum of Rs. 300 is allotted from the Provincial reserve with Government for sinking a well in the compound of the taluk cutcherry at Bhadrachalam, sanctioned in G.O., No. 2166 W., dated 3rd September 1884.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle.
„ Examiner, Public Works Accounts.
„ Revenue Department.

Exd. A. Grubert.
Spare Copies

GENERAL
ACCOUNT.

Govt. of 1884 Madras.

PUBLIC WORKS.

Dated October, 20th.

Recd.

Encl.

G.O., 20th Oct. 1884, No. 2569 W.

OCTOBER.

Well

Funds allotted for sinking a — in the compound of the taluk cutcherry at Bhadrachalam.

16TH JULY 1884, No. 1748 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following proceedings of the Board of Revenue, dated 9th June 1884, No. 1951 :—

Read—the following letter from Captain C. C. RAWSON, R.E., Executive Engineer, in charge I Circle, to the Collector of the Godavari district, dated Dowlaishweram, 16th May 1884, No. 452-G.D :—

I have the honor to forward, herewith, a revised estimate (Rs. 8,860) with a comparative statement for constructing a taluk cutcherry at Bhadrachalam, and to request you will be good enough to transmit them to Government, for sanction, through the Board of Revenue with your countersignature.

2. The original estimate sanctioned for the above work, in G.O., No. 1642 W., dated 28th June 1882, amounted to Rs. 7,500, which fall short of the revised one now submitted by Rs. 1,360. This considerable excess is due to the fact that no buildings of the kind had been carried out by this department in the neighbourhood, and consequently it was not known in preparing the original estimate what the rates should be.

No. 201.

Submitted to the Board of Revenue with the request that they will be so good as to obtain the sanction of Government for the increased expenditure of Rs. 1,360. The revised estimates are herewith forwarded duly countersigned.

COCANADA,
23rd May 1884.

(Signed) W. S. FOSTER,
Collector.

Resolution—dated 9th June 1884, No. 1951.

The revised estimate for the construction of a taluk cutcherry at Bhadrachalam, amounting to Rs. 8,860, is herewith submitted for the sanction of Government. The amount of this estimate exceeds by Rs. 1,360 that sanctioned in G.O., dated 28th June 1882, No. 1642 W. The increase is explained by the Executive Engineer.

(A true Copy and Extract.)

(Signed) E. GIBSON,
Secretary.

Mis. No. 2622, Revenue.

Transferred to the Public Works Department.

OOTACAMUND,
20th June 1884.

(Signed) H. E. STOKES,
Secretary to Government.

ORDER—dated 16th July 1884, No. 1748 W., Public Works.

The revised estimate, amounting to Rs. 8,860, for constructing a taluk outcherry at Bhadrachalam, in the Godavari district, is sanctioned in supersession of that approved in G.O., No. 1642 W., dated 28th January 1882.

2. This sanction has been registered as Provincial No. 87 W. of 1884-85, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, I Circle, with two enclosures.
" Examiner, Public Works Accounts, with abstract estimate.
" Judicial Department.
" Revenue "

Exd. E. Fernandez.
Spare Copies

2569
3

3

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of (1884) Madras.

PUBLIC WORKS.

Dated July, 16th.

Recd.

Encl.

G.O., 16th July 1884, No. 1748 W.

JULY.

Taluk Cutcherry

Revised estimate of Rs. 8,860 for constructing a — at Bhadrachalam, in the Godavari district, sanctioned.

2569
4
GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

Proceedings of the Board of Revenue, dated 18th July 1884, Mis. No. 6706.

Read—the following letter from W. S. FOSTER, Esq., Government Agent, Godavari District, to the Secretary to the Board of Revenue, dated Cocanada, 30th June 1884, No. 282 :—

In continuation of my endorsement, No. 201, dated 23rd May 1884, on letter from the Executive Engineer, in charge I Circle, dated 16th May 1884, No. 452, printed in Board's proceedings, No. 1951, dated 9th June 1884, I have the honor to forward, herewith, an estimate for Rs. 572, framed by the Executive Engineer, for sinking a well in the compound of the taluk cutcherry at Bhadrachalam and for metalling and widening the road leading to the cutcherry from the town.

2. The Special Assistant Agent reports that the want of a well near the cutcherry is very much felt in the hot weather.

3. The present cutcherry road is a mere earthen embankment, only two yards wide. It is always too narrow for bandies to go through. In rainy season it gets muddy and becomes very disagreeable to walk on. A metalled road therefore seems absolutely necessary. I request therefore that the Board of Revenue will be so good as to obtain the necessary sanction of Government for the works applied for.

Resolution—dated 18th July 1884, Mis. No. 6706.

The estimate for Rs. 572, for sinking a well in the compound of the taluk cutcherry at Bhadrachalam, and for metalling and widening the road leading to it, is herewith submitted for the sanction of Government.

(A true Copy and Extract.)

(Signed) E. GIBSON,
Secretary.

Mis. No. 3379, Revenue.

Transferred to the Public Works Department, in continuation of this department endorsement printed in G.O., dated 16th July 1884, No. 1748 W.

OOTACAMUND,
7th August 1884.

(Signed) H. E. STOKES,
Secretary to Government.

Gobt. of (1884) Madras
PUBLIC WORKS.

Dated September, 3rd.

Recd.

Encl.

G.O., 3rd Sept. 1884, No. 2166 W.

SEPTEMBER.

250 9/11

Taluk Cutcherry at Bhadrachalam

Estimates for sinking a well in the compound of the —, and for widening and metalling the road leading to it, sanctioned.

FROM,

THE SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,

THE CHIEF ENGINEER P. W. Department
FOR IRRIGATION

DOWLAISHWERAM, 4th October 1884.

Resp. 7th

2569/6

SIR,

With reference to G.O. No. 2166
dated the 3rd September 1884, I
have the honor to inform you that
the Godavari Eastern Division
Officer reports that an allotment
of Rs. 300 is required for expenditure
in the current Official year on the
work sanctioned therein & to request
that you will be so good as to ob-
tain the above allotment as early
as practicable.

I have the honor to be,

Sir,

Your most obedient St.

Manasteras Asst Engr

For Supd Engr 1st Circle.

27K

Sinking a well
in the compound
of the Taluk Cut-
cherry at Bha-
drachalam
& widening &
metalling the
road leading
to it.

210645 3-9-84

From
The Suptg Engineer (157)
1st Circle
To The Chief Engineer
P.W.D.
Madras.

Dated 4th
Despd 7th } October 1884
Rees }
No 1720 G.O.
Encls. —

Sinking a well in the
Compound of the Taluk
Cutcherry at Bhadrachalam
& widening & metalling
the road leading to it.
Requests to obtain an allot-
ment of Rs 300 for expen-
-diture on the — during
the current official year

62859/10
10 84

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 25th 1884
Read the following

From the Suptg. Engineer I Circle - H. E. No: 1720 G.O. d/4th October 1884.

A sum of Rs. 300 is allotted
from the Provincial reserve with
Govt. for sinking a well in the
compound of the Taluk Cutcherry
at Bhadrachalam, sanctioned
in G.O. No: 2166 W d/30th Sept.

Cd.
16.10.84

To The Suptg. Engr. I Circle.
" Examiner P.W. Accounts
" Revenue Department.

27/10
1884

Cu

Govt. of Madras.

PUBLIC WORKS.

(2)

Dated

At

For

G.O. No. 1834 No. 1834

For the purpose of

to be done by

the Government

70