

(3) Initials of the Referencer

GOVERNMENT OF TAMIL NADU

DEPARTMENT

G.O. No. 2860
B.P. No.
Dated 15 11 1884
Press. Mis.

Not to be folded or roughly handled.

2860

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

G.O., dated 11th November 1884, No. 4950, Revenue.

Read—the following Proceedings of the Board of Revenue, dated 15th October 1884, Mis. No. 9749 :—

Read—the following letter from the Collector of Nellore, to the Secretary to the Board of Revenue, dated 3rd October 1884, No. 5057 :—

With reference to paragraph 2 of G.O., No. 927, dated the 11th August 1884, I have the honor to submit a statement showing the progress made by the Special Deputy Collector, I. Sarabhalingam Naidu, in the acquisition of land required for the Sangam project and Cuddapah-Nellore State Railway during the month of September 1884.

2. The total extent which remained to be acquired at the end of the previous month was 1,991 acres, and the extent applied for in the month was 154 acres, making a total of 2,145 acres, of which 430 acres, distributed in 15 villages, were transferred to the Public Works Department in the course of the month. Out of the area transferred, 13 acres were unoccupied and the remaining 417 acres were transferred after the settlement of compensation, and the settlement, as regards the whole of this extent, is final except in a few cases of inams in which fresh lands have been assigned and their sub-division is being made. The necessary remuneration statements will be submitted to the Board of Revenue as soon as the sub-divisions are effected, which will be in a few days.

3. A further extent of 57 acres, not included in the balance, which had been partially settled by Mr. Lee-Warner, was finally acquired by the Deputy Collector during the month under report.

4. The balance which remained to be acquired at the end of September is 1,716 acres according to the applications already received.

ENCLOSURE.

Progress Report.

Name of Work.	BALANCE AS PER LAST MONTH'S REPORT.			APPLICATIONS RECEIVED IN THIS MONTH.			TOTAL.			Extent transferred.	Extent still remaining to be transferred.
	Number of applica- tions.	Number of villages concerned.	Extent.	Number of applica- tions.	Number of villages concerned.	Extent.	Number of applica- tions.	Number of villages concerned.	Extent.		
<i>Sangam Project.</i>			ACS.			ACS.			ACS.	ACS.	ACS.
1. Southern channel ..	1	1	7	..	..	..	1	1	7	..	7
2. Kanigiri reservoir ..	6	5	1,791	..	..	..	6	5	1,791	287	1,605
3. Drainage channels ..	..	..	..	1	3	26	1	3	26	11	15
4. Distributary channels ..	..	..	..	2	7	4	2	7	4	4	..
Total ..	7	6	1,798	3	10	30	10	16	1,828	302	1,527
<i>Cuddapah-Nellore State Railway.</i>											
1. Station grounds ..	1	1	3	..	..	..	1	1	3	..	3
2. Quarries ..	1	1	4	..	..	..	1	1	4	4	..
3. Temporary line ..	2	3	39	2	2	60	4	5	99	55	44
4. Permanent line ..	..	..	147	..	..	61	..	..	208	69	139
5. Temporary roads ..	..	..	..	1	1	3	1	1	3	..	3
Total ..	4	5	193	3	3	124	7	8	317	128	189
Grand Total ..	11	11	1,991	6	13	154	17	24	2,145	430	1,716

NELLORE,
4th October 1884.(Signed) J. GROSE,
Collector.

Resolution—dated 15th October 1884, Mis. No. 9749.

Submitted to Government with reference to paragraph 3 of G.O., dated 11th August 1884, No. 927.

Order—dated 11th November 1884, No. 4950, Revenue.

The bulk of the land remaining to be acquired is in connection with the Kanigiri reservoir, and, according to the last progress report, the necessary action for its acquisition, either by private negotiation or under the Act, had already been taken. The Government trust that this item will soon be cleared, if not already done. The progress being made is not as rapid as the Government would wish to see. The extent of railway land transferred during the month is barely equal to that applied for, so that arrears are not being overtaken.

(True Extract.)

(Signed) H. E. STOKES,
Secretary to Government.

To the Public Works Department, Railway Branch.

ORDER—dated 15th November 1884, No. 2860 W., Public Works.

Communicated to the officers concerned, in continuation of G.O., No. 2694 W., dated 3rd November 1884.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, II Circle.
" Engineer-in-Chief, Cuddapah-Nellore State Railway.
" Chief Engineer for Irrigation.
" Consulting Engineer for Railways.

Exd. A. Grubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras.
PUBLIC WORKS.

Dated November, 15th.

Recd.

Encl.

G.O., 15th Nov. 1884, No. 2860 W.

NOVEMBER.

Lands

Orders in the Revenue Department on statement showing the progress made by the Special Deputy Collector in the acquisition of — required for the Sangam project and Cuddapah-Nellore State Railway, communicated to the officers concerned.

3RD NOVEMBER 1884, No. 2694 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

G.O., dated 21st October 1884, No. 625, Revenue.

Read—the following Proceedings of the Board of Revenue, dated 22nd September 1884, Mis. No. 9116 :—

Read—the following letter from the Collector of Nellore, to the Secretary to the Board of Revenue, dated 3rd September 1884, No. 4404 :—

With reference to paragraph 2 of G.O., No. 927, of the 11th August 1884, I have the honor to submit a statement showing the progress made by the Special Deputy Collector in the acquisition of land required for the Cuddapah-Nellore State Railway and the Sangam project. He took charge of the railway work on the 6th February and of the Sangam work about the middle of March last.

2. The total quantity of land applied for, including a balance of 334 acres which remained to be acquired when I. Sarabhalingam Naidu took charge of the Sangam work, is 3,606 acres, of which he has already transferred 1,615 acres. This area includes about 300 acres of unoccupied land for which no compensation has been settled; but as regards one-half of these lands, the detailed measurement and demarcation and the preparation of the necessary sub-division and errata statements were made under the direct supervision of the Deputy Collector. Out of the extent settled, 327 acres relate to cases in which the settlement has been made for assigning fresh lands in the beds of two of the tanks to be abandoned in consequence of the anicut. One of the tanks has been placed at my disposal and the lands are being sub-divided for assignment to the parties. The lands selected in the other tanks will be similarly assigned as soon as they are made over to me by the Public Works Department.

3. Out of the 1,315 acres acquired, 710 acres were settled up to the end of June and the remaining 605 acres in July and August. A further extent of nearly 65 acres has also been settled, but the settlement has to be revised in consequence of certain alterations in the application since communicated by the Sangam Executive Engineer. Besides the land, compensation has been settled for nearly 15,000 trees and 15 wells, and the total number of claims disposed of by him is 1,040. The question of the irrigation drainage of the Nellore fields, the present irrigation channels of which will be intercepted by the railway, has also been settled by the Deputy Collector after repeated personal inspection and discussion with the ryots interested therein.

4. The balance of 1,791 acres * entered against the Kanigiri reservoir represents the total area remaining to be acquired according to the applications already received (mostly subsequent to the 20th July last), and the future requisitions of the Sangam Engineer, not only for the same reservoir, but also for the numerous main branch drainage and irrigation channels, have not been

	Extent.	Date of Application.
	ACS.	
* 1. Duvvur ...	60	December 1882.
2. Padanatilipalem ...	242	27th June 1884.
3. Vangallu ...	938	9th July "
4. Kondur ...	119	30th "
5. Jangala Khadugu ...	432	12th August "
	1,791	Total applied for.

taken into account. These will be shown in the future monthly progress reports as they come in. As regards the 1,797 acres shown in column 6 under the Sangam

project, the necessary action has been taken under the Act and notices issued except in the case of an extent of 119 acres which will be acquired by private negotiation.

5. The unmeasured portion of the line, about 30 miles in length, is not included in the balance shown against the railway. The fieldwar measurement of the line is very complicate, as it has to be made in a three-fold way, the central permanent line and the lands marked for temporary use on either side of it having to be measured, demarcated and settled separately. For the acquisition of the 193 acres shown in column 6, the necessary declarations have been published by the Local Government, and notices issued to the parties by the Deputy Collector under the Act.

ENCLOSURE.

Progress Report of the Work done by the Special Deputy Collector in connection with the Cuddapah-Nellore State Railway and the Sangam Project since he took charge of the Work up to the end of August 1884.

Name of the Work.	Number of different Applications received.	Number of Villages in which the Lands applied for are situated.	Total Quantity of Land applied for.	Extent transferred.	Extent remaining to be transferred.
<i>I. Sangam Project.</i>					
1. Central channel...	4	3	75	75	...
2. Southern do. ...	9	9	137	130	7
3. Allor branch ...	3	2	41	41	...
4. Yellayapalem branch ...	1	1	17	17	...
5. Duvvur branch ...	1	1	4	4	...
6. Two drainage channels of the Central channel ...	2	4	17	17	...
7. Duvvur tank bund ...	1	1	11	11	...
8. Brick fields ...	3	4	7	7	...
9. Kanigiri reservoir ...	6	5	2,676	885	1,791
Total ...	30	30	2,985	1,187	1,798
<i>II. Cuddapah-Nellore State Railway.</i>					
1. Station grounds ...	3	3	61	58	3
2. Quarries ...	8	11	50	46	4
3. Temporary buildings ...	3	3	20	20	...
4. Brick fields ...	1	1	20	20	...
5. Temporary line ...	2	12	148	109	39
6. Permanent line ...	...	...	322	175	147
Total ...	17	30	621	428	193
Grand Total ...	47	60	3,606	1,615	1,991

Resolution—dated 22nd September 1884, Mis. No. 9116.

Submitted to Government with reference to paragraph 3, G.O., dated 11th August 1884, No. 927.

Order—dated 21st October 1884, No. 625, Revenue.

Recorded. The work done by the Special Deputy Collector so far appears to be satisfactory.

2. Orders will issue in the Public Works Department in view to the applications for land being expedited, as the Deputy Collector's employment will expire on the 6th February 1885.

(True Extract.)

(Signed) H. E. STOKES,
Secretary to Government.

To the Public Works Department, Railway Branch.

ORDER—dated 3rd November 1884, No. 2694 W., Public Works.

Communicated to officers concerned for information, and for necessary action, with advertence to paragraph 2 of the order in the Revenue Department.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Chief Engineer for Irrigation.
" Consulting Engineer for Railways.
" Superintending Engineer, II Circle.
" Engineer-in-Chief, Cuddapah-Nellore State Railway.
" Revenue Department.

Exd. A. Grubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras.
PUBLIC WORKS.

Dated November, 3rd.

Recd.

Encl.

G.O., 3rd Nov. 1884, No. 2684 W.

NOVEMBER.

Lands

Orders in the Revenue Department requesting that applications for — required for either the Cuddapah-Nellore State Railway or the Sangam project may be expedited, as the Deputy Collector's employment on special duty will expire in February 1885, communicated to the officers concerned.

W. B. W.

Progress Report

0296

Leicht und handförmig

Excerpt still remaining
to the manuscript

<i>number</i>	<i>number</i>	<i>number</i>
<i>of</i>	<i>of</i>	<i>of</i>
<i>Applica Villages concerned</i>	<i>Applica Villages concerned</i>	<i>Applica Villages concerned</i>
<i>: None concerned</i>	<i>: None concerned</i>	<i>: None concerned</i>

number brother
of
applies: Villago
; here Enemio

Grandeur Project

2. *Varicose Reservoir.*

2 Francisque Channel

4. Indicatory Character

Total

Suddapah-Kolwar State Railway

Quarries

3rd Contemporary Line

4. Forward line

5 Temporary Roads.

Total

Well ore }
Collector's Office }
H. A. Foster 1874.

Clipped & Guse

Collected -

(True copy)

W. Hooker

Secretary to Govt. R.D.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following Proceedings
of the Board of Revenue dated 15th October
1884. No. 5749, on letter from the Collector
of Bellary, dated 3rd October 1884, No. 5054.

With reference to para. 2 of Lt. No.
927 of the 11th August 1884, I have the honor
to submit a statement showing the progress
made by the Special Deputy Collector, S.
Sarabhaiah in the acquisition
of land required for the Bangalore Project
and Cuddalore. Bellary State Railway during
the month of September 1884.

2. The total extent which remained
to be acquired at the end of the previous
month was 1991 acres and the extent ap-
plied for in the month was 754 acres, man-
-aging a total of 2745 acres, of which 430 acres
distributed in 15 villages were transferred
to the D. P. W. in the course of the month.
Out of the area transferred, 13 acres were
unoccupied and the remaining 417 acres
were

were transferred after the settlement of compensation, and the settlement, as regards the whole of this extent, is final except in a few cases of lands in which fresh lands have been assigned and their sub division is being made. The necessary remuneration statements will be submitted to the Board of Revenue as soon as the sub divisions are effected which will be in a few days.

3. A further extent of 51 acres not included in the balance which had been partially settled by Mr. Lee Warner was finally acquired by the Dy. Col. during the month under report.

4. The balance which remained to be acquired at the end of September is 1716 acres according to the applications already received.

Submitted to Government with reference to para. 3, G.O. dated 11th August 1884, No. 927.

Order.

Order thereon, 11th November 1884, No. 1750.

2800. The bulk of the land remaining to be acquired is in connection with the Kainjiri Reservoir, and according to the last progress report, the necessary action for its acquisition either by private negotiation or under the law had already been taken. The Government thought that this item will soon be cleared, if not already done. The progress being made is not as rapid as the Government would wish to see. The extent of railway land transferred during the month is barely equal to that applied for, as that arrears are not being overtaken.
(See Extract)

H. H. H. H.

Secretary to Govt.

To
The Board of Revenue,
with 2 enclosures.
P. W. Dept. Railway Branch. S

Revised

2860

✓
B.R.
C. Under
No 2860. Wd/15 November/84

Communicated to
the officers concerned,
in continuation of
G. O. 2694. Wd/3 November
1884.

W
14-11-84

S. E. II. circle
C. in C. Cuddapah Kallare S. Ry.
C. E. for S.
C. E. for Ry.
C. E. for Ry.

9

7407
Govt. of (1884) Madras.

PUBLIC WORKS.

(97)

Dated

Recd.

Encl.

G.O.

1884, No.

Lands

Orders in the Revenue Dept
in statement showing the
progress made by the
Special Dy. District Officer to the
acquisition of land
for the Bangalore Hospital
Quadrangle within the
City, and to the Dy.
Commissioner.

2860 15.11.1884

20
15/11

85
/