

- (1) பக்கங்களின் எண்ணிக்கை 14
 (2) புதுக்கித் திருப்பிய நாள் 10-3-89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் low

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

(20)

P.W.D குறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	944	அச்சகம் பலவகை
நாள் :	7-4-1884	1984

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

7 Sheet செய்

944
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

No. 2600 T.J.

Report by the Superintending Engineer, VI Circle, on the revised estimate for constructing a first-class division office at Tanjore, Estimate Rs. 11,925.

An estimate, amounting to Rs. 10,835, was sanctioned for this work in G.O., No. 2822 W., of 14th November 1881, but a revised estimate is found necessary owing to (1) the change of the site, (2) the rise in the price of teakwood, and (3) the necessity for providing a latrine.

2. With regard to the site first selected was found to have old graves on it, and therefore the site had to be changed ; this has not only caused an excess in the shape of compensation for a slight increased area and for the existing wells but also caused an excess in the foundation, the soil being red loam. With regard to the second, the lapse of time between the preparation of estimate and that of the construction of the building has increased the price of the teakwood a great extent, which is explained in this office No. 1451 T.J. of 22nd October 1883.

3. There being a good hedge around the present site, the design for the compound wall was altered, which has caused a saving of Rs. 150.

4. The excess over the sanctioned estimate is Rs. 1,090 which may be classed as follows :—

	RS.
Excess in compensation	141
Do. in foundation	363
Do. in woodwork	633
Constructing a latrine	117
Total ...	1,254

But this was reduced to Rs. 1,090 by the saving effected in the construction of the compound wall and in contingencies.

5. The revised estimate, amounting to Rs. 11,920, is recommended for sanction.

TRICHINOPOLY,
27th March 1884.

(Signed) H. R. MEAD, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

ORDER—dated 7th April 1884, No. 944 W., Public Works.

The revised estimate, amounting to Rs. 11,920, for constructing a divisional office at Tanjore, is sanctioned, in supersession of that referred to in G.O., No. 2822 W., of the 14th November 1881.

2. In his statements of demands on the reserve, the Superintending Engineer, VI Circle, will apply for the funds required, during 1884-85, to complete the work.

3. This sanction has been registered as Provincial No. 5 W. of 1884-85, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with five enclosures.
" Examiner, Public Works Accounts, with duplicate abstract estimate.

Exd. E. Fernandez.
Spare Copies

944
a

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1884) Madras.

PUBLIC WORKS.

Dated April, 7th.

Recd.

Encl.

G.O., 7th April 1884, No. 944 W.

APRIL.

Divisional Office at Tanjore
Revised estimate for constructing —, sanc-
tioned.

No 2600 T.J.

Trichinopoly

27-3-84

Weight: 29 L

Report by the Superintending
Engineer to order on the Revised Estimate
for constructing a first class Division Office
at Tanjore. Estimate Rs 11,925. 11,920
9/4/84

Encl: 6.

1. Plans sent
separately.

2. Abstract
estimates

3. Detailed
estimate

4. Comparative
statement

5. Site plan

An estimate amounting to
Rs 10,835 was sanctioned for this work in
G.O. No 2822 W of 14 November 1881, but a
revised estimate is found necessary
owing to (1) the change of the site (2)
the rise in the price of Teakwood and
(3) the necessity for providing a latrine.

2
With regard to the site first
selected was found to have old granaries
on it and therefore the site had to be
changed; this has not only caused
an excess in the shape of compensation
for a slight increased area and for the
existing wells but also caused an excess
in the foundation the soil being red loam.
With regard to the 2^d the lapse of time
between the preparation of estimate and
that of the construction of the building
has increased the price of the Teakwood
a great extent which is explained in
this

This office No 145/T.G of 22^d October 1883.


3. There being a good hedge around the present site the design for the Compound wall was altered which has caused a saving of Rs 150.

4. The excess over the sanctioned estimate is Rs 1090 which may be classed as follows:— 1085

Excess in Compensation	Rs 141
— do — in foundation	363
— do — in Wood work	633
Constructing a Latrine	117
<u>Total Rs.</u>	<u>1254</u>

but this was reduced to Rs 1090 by 1085 the saving effected in the construction of the Compound wall and in Contingencies. —

5. The revised estimate amounting to Rs 11920 is recommended for sanction.

 Lt Col
Supt. Engineer, Secle.

944
6

A 2822 in 14. 11. 81
439 C 17. 2. 83
2043 C 29. 10. 83

2848

From,

The Supr Engineer
Belleville

To,

The Chief Engineer
P. W. D.

No 2600 T.J.

Dated 27: March 1884

enclosed (2 plans)

No: 944 W of the
Division office at
Bangalore -

Forwarded for
sanction a revised
estimate of Rs 11925
for constructing a -

Public Works Department, 1884-85.

Current No. 2848

Letter No. 2600 T.J.

Dated the 27th March 1884

From the S.E. VI Circle

944/4

NOTE OF REMARKS.

1. This is a revised estimate for constructing a Division Office at Bangalore. The amount of the revised estimate is Rs. 11,920 - Rs. 1,085 in excess of the original, Rs. 10,835, sanctioned in G.O. No. 2822 W. of the 14th Nov. 81.
2. The causes of the excess are stated by S.E. to be: - change of site, which increased the charge for 'compensation' by Rs. 141, and for foundations by Rs. 363; increase in the rate of Rs. 1, making the item woodwork stand Rs. 633 higher than in the original estimate; and the construction of a

944/4

2nd April/87
8375

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Super Engineer } (H.C. No. 2600 S.F. 27"
VI Circle } March 1884.)

The revised estimate amounting to Rs 11,920 for constructing a Divisional office at Tanjore, is sanctioned, in supersession of that referred to in L.O. No. 2823 H of the 14th November 1881.

~~2. The Super Engineer~~
~~VI level will apply~~

2. The S. E., VI Circle,
with appls

for the funds required,
during 1884-85, to com-

plete the work, his

statements of demands

and the reserve;

3. This sanction has
been registered as Pro-

vincial No. 5 & of

1884-85 and classified

as Original Works,

Civil Buildings.

Ch.
4-4-84

III.
5-4-84

- B. H.
M. H.
7/4

8/9/74

Lo
Superior VI Circle
with 5 copies.

Exec. P. R. Accs.
with 5 copies, also, etc.
sent

On
M. H.
4/6/84

944
7

2848

Govt. of (1883) Madras.

PUBLIC WORKS.

Dated

7/4

Revd.

Encl.

G.O. 7th April 1884 No. 944 W

Divisional Office
at Tanjore

Revised Estimate for
Constructing
Sanctioned

55

Sub-Inspector

2848

23/4