

Provincial Statement of Objectionable Items in the Accounts requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Provincial Excess over Estimate -</i>								
1.	Erecting a Memorial to the late Right Hon'ble W. P. Adams Oct/83		6644	9470	2826				26
	<i>Miscellaneous Irregularities</i>								
	<i>I. Works for which Revised Estimates are required.</i>								
2.	Erecting a Memorial to the late Right Hon'ble W. P. Adams Sept/83		6644	9470	2826				26

of Executive Engineers for the Month of

January 1884

Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
The Consulting Architect states that a revised Estimate will shortly be submitted for sanction. In G. P. Roberts dated 11 March 1884 an additional appropriation of Rs. 4,000 was granted for this work as this is about Rs. 3,500 in excess of the balance of the Estimate suspended last year. The Consulting Architect should lose no time in submitting the Revised Estimate for sanction so as to remove this irregularity.	Estim. Nos. 1 and 2. The revised Estimate should be submitted for sanction without much further delay.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

January 1886

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	II. Works for which Completion Reports are due.								
3.	Remodelling Central Museum of School of Arts, Madras. Sept/85		17352	17208					
	<u>Minor Works</u>								
4.	Adding a Kitchen to Superintendent's Quarters, Lying in Hospital. Nov/85		761	796					
5.	Repairs to College Hall, Madras. Jan/86		361	354					

Opinion of the Superintending Engineer, with Final Remarks by Examiner.

Orders by Government.

The Consulting Architect states that the Completion Report has been submitted to the Superintendent School of Arts for countersignature.

Item No 3 Should be passed onto the Examiner on receipt from the School of Arts

The Consulting Architect states that the Completion Report has been sent to the Superintendent Lying in Hospital for countersignature.

Item No 4. do - do. on receipt from Lying in Hospital.

Completion Report awaited

Item No 5. Submission of the Completion Report should be expedited.

Provincial Statement of Objectionable Items in the Accounts requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Advances for materials</u>								
6.	Amount due by Messrs. Mansfield Brunner & Co. on account of advance for teakwood for Post and Telegraph offices <i>Jan 1883</i>			2864					
	<u>Excluded Local Funds.</u>								
	<u>Miscellaneous irregularities</u>								
	<u>Works for which Completion Reports are due.</u>								
7.	Remodelling Central tower of Presidency College <i>April 1883</i>		4690	5012	322				

of Executive Engineers for the Month of *January* 188 *4*

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
<i>The Consulting Architect states that this item is under reference with Govt. orders awaited.</i>	<i>Item No 6. Under reference.</i>
<i>The Consulting Architect states that the Completion Report was sent to the Director of Public Instruction for counter signature and that it has not been returned.</i>	<i>Item No 7. The Director of Public Instruction should be asked to return the Completion report duly counter signed.</i>
<i>D. D. Curran</i>	<i>W. 2-4-84 9/9/84</i>

Examiner of P. W. Accounts,

Madras.

The Consulting Architect to Govt. thro' the Examiner, P. W. Accounts