




W. C. G. W. 1893
W. C. G. W. 1893

B. G. 560. W. 10 March 1894

B. G.
17/3

Id
27/3
17/3
27/3

28TH OCTOBER 1884, No. 2656 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following paper :—

From the Superintending Engineer, VI Circle, dated 10th October 1884,
No. 359 M.D.

ORDER—dated 28th October 1884, No. 2656 W., Public Works.

The following appropriations are made from the Provincial Reserve with Govern-
ment :—

Name of Work.	Amount of Estimate.	Reference to Government Order.	Allotment now made.
	RS.		RS.
X Tirumala Naicks' palace	1,81,821	G.O., No 2431 W., dated 2nd October 1884.	16,000 X
New road of approach to Government ~~House,~~ <i>Office Storehouse</i> Ootacamund.	16,225	G.O., No. 2190 W., dated 5th September 1884.	11,225
Mettupálaiyam-Gúdalúr road, within the Coonoor Municipality.	9,590	G.O., No. 2543 W., dated 16th October 1884.	5,000
Improvements to the School of Arts at Madras.	21,193	G.O., No. 2132 W., dated 29th August 1884.	13,193
Sub-Registrar's office at Pithápuram, Godávári Eastern.	2,300	G.O., No. 352 W., dated 1st February 1883.	2,000
Improvements to the Reserve Inspector's quarters, Egmore Police Court, Madras.	1,690	G.O., No. 2294 W., dated 17th September 1884.	1,690
Repairing Public Works offices at Chepák, Madras.	6,332	G.O., No. 2236 W., dated 11th September 1884.	6,332
Providing ventilation in the Secret Department of the Government Press, Fort St. George.	745	G.O., No. 2238 W., dated 11th September 1884.	745
Construction of Police huts at Kupparam and Pernamallur, North Arcot district.	{ 1,335 } { 1,725 }	G.O., No. 2277 W., dated 15th September 1884.	3,060
Providing additional accommodation to the Huzúr treasury at Vizagapatam.	8,870	G.O., No. 2138 W., dated 29th August 1884.	8,870
Constructing a treasury room in the taluk cut- cherry at Vizianagrum.	1,620	Do. do. ...	1,620
Constructing Sub-Registrar's office at Nandi- kótkur, Kurnool district.	2,276	G.O., No. 2301 W., dated 18th September 1884.	2,276
Constructing Sub-Registrar's office at Cumbum, Kurnool district.	2,183	G.O., No. 2460 W., dated 6th October 1884.	2,183

Name of Work.	Amount of Estimate.	Reference to Government Order.	Allotment now made.
	RS.		RS.
Iron strong room for the taluk cutcherry at Ráyachóti, Cuddapah district.	2,471	G.O., No. 2456 W., dated 4th October 1884.	2,471
First-class station-house, Anantapur	2,510	G.O., No. 2317 W., dated 20th September 1884.	2,510
Improvements to the Puttur taluk cutcherry, South Canara.	4,880	G.O., No. 2004 W., dated 15th August 1884.	4,880
Improving the District Munsif's Court house at Ottapálam, Malabar.	2,990	G.O., No. 2395 W., dated 26th September 1884.	2,990
Extending Christ's Church cemetery at Tri-vandrum and enclosing it with a masonry wall.	1,973	G.O., No. 2339 W., dated 22nd September 1884.	1,973
			89,018

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, I Circle.

" " " III "

" " " IV "

" " " V "

" " " VI "

" Examiner, Public Works Accounts.

" Revenue Department.

" Financial, &c., Departments.

" Consulting Architect to Government

Exd. A. Aubert.

Spare Copies

Govt. of (1884) Madras.
PUBLIC WORKS.

Encl.

G.O., 28th Oct. 1884, No. 2656 W.

OCTOBER.

Funds

NOTES.

PARAS. 262 AND 263.

2. It is to be understood that these returns are not accounts, and that although the figured entries should be as accurate as circumstances will allow, promptitude and regularity in their submission is of more importance than minute accuracy ; they should as a rule leave the Superintending Engineer's Office by the middle of the month after that in which the Expenditure has been incurred. No annas or pies should appear in them.

"GENERAL BRANCH."

Sixth CIRCLE.

DIVISION.—

Progress Report for the Month of
December 1884

No. dated 28th January 1885
Disp'd 29th
Submitted to the Chief Engineer, P.W.D.

Superintending Engineer,

Circle

Funds, &c.	Grant for the Year.	Expend- iture during the Year.	
	RS.	RS.	
<u>IMPERIAL.</u>			
<i>Military.</i>			
Original Works	9500	9812	
Repairs	15000	3317	
Total Military ..	14500	13129	
<i>CIVIL BUILDINGS.</i>			
<i>Postal.</i>			
Original Works	2495	754	
Repairs	527	"	
Total ..	3022	754	
<i>Telegraph.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
<i>Salt.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
Total Civil Buildings ..	3022	754	
<i>MISCELLANEOUS PUBLIC IMPROVEMENTS.</i>			
Original Works	"	"	
Repairs	"	"	
Total Miscellaneous Public Improvements ..	"	"	
Total Imperial ..	17522	13883	
<u>PROVINCIAL.</u>			
<i>Civil Buildings.</i>			
Original Works	303641	185575	
Repairs	22948	17231	
Total ..	326589	202806	
Carried over ..	326589	202806	

Funds, &c.	Grant for the Year.	Expend- iture during the Year.	
	RS.	RS.	
Brought forward ..	326589	202806	
<i>COMMUNICATIONS.</i>			
Original Works	24000	9479	
Repairs	1600	387	
Total ..	25600	9866	
<i>MISCELLANEOUS PUBLIC IMPROVEMENTS.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
Total Provincial ..	352189	212672	
<u>INCORPORATED LOCAL FUNDS.</u>			
<i>Civil Buildings.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
<i>COMMUNICATIONS.</i>			
Original Works	1760	344	
Repairs	15432	5204	
Total ..	17492	5548	
<i>MISCELLANEOUS PUBLIC IMPROVEMENTS.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
Total Incorporated Local Funds ..	17492	5548	
<u>EXCLUDED LOCAL FUNDS.</u>			
<i>Civil Buildings.</i>			
Original Works	"	"	
Repairs	"	"	
Total ..	"	"	
<i>MISCELLANEOUS PUBLIC IMPROVEMENTS.</i>			
Original Works	150	150	
Repairs	"	183	
Total ..	150	333	
Total Excluded Local Funds ..	150	333	
Grand Total, Imperial, Provincial and Local ..	387353	232436	

Station Coraypur Head
Dated 28th January 1885
Depd 29th

M. A. Smith Col. R. B.
Superintending Engineer,
6th Circle.

REMARKS.

Executive Engineers report as follows.

Tanjore Division

- (1) District Jail at Tanjore. North Compound Wall in progress. Roofing to Female wards and Latrines No 26 & 51 Completed. wood work being put up in trial ward. Jailors Quarters and ^{dead} houses, flooring to 3 & 3 & 8 alls Completed.
- (2) Division Office Tanjore. Nearly Completed.
- (3) Ortnad Police Station. Completed and handed over.
- (4) Tiruvidadamarudur Palace. Believed to be Completed accounts not yet closed.
- (5) Shealli Taluk Cutcherry. Completed except wall of pound, which fell in late floods, and has to be rebuilt.
- (6) Sub. Registrar's Office. Mayaveram. Roofing in progress.
- (7) D. Vallam. Materials collected & building about to be begun.
- (8) D. Valangulman. Work delayed owing to heavy rain.
- (9) Munsiff's Court. Mayaveram. No bricks yet burnt on account of rains.

Negapatam Division

- (10) Improvements to the Executive Engineer's Office at Cadambady. Work Completed. accounts will be soon closed.
- (11) Tirvalore School House. Tiling in progress. will be Completed in a month.
- (12) Arasontangly Sub. Magistrate's Cutcherry. Hedging in progress.
- (13) Negapatam Sub. Magistrate's Cutcherry. Work Completed and accounts closed. Completion Report sent in.
- (14) Deputy Collector's Cutcherry at Mannargudi. Work Completed accounts are being examined.
- (15) Taluk Cutcherry at Mannargudi. accounts will soon be settled.
- (16) Sub. Registrar's Office at Mannargudi. Work & accounts closed. Completion Report will be sent in with accounts.
- (17) District Munsiff's Court at Tiruturaiyandi. Will be Closed in a month.

Trichinopoly Division

- (18) Perambalur Taluk Cutcherry. Roofing approaching Completion.
- (19) District Jail, Trichinopoly. Iron doors, gate, and Ventilators being prepared. Petty Contractors are taking up and delivering iron palisading for the inner Compound Wall: the erection of a kiln for brick making commenced: the Contractor has purchased a suitable brickfield, and supplies under previous Contracts obtained to a certain amount.

Madura Division

- (20) Tirumal Naick's Palace. Rs 12388 are to be paid by Civil Department on account of Compensation for land to be taken up around the Palace; this has been arranged.
- (21) Deputy Tahsildar's Cutcherry at Kodaikanal. The work in progress as rapidly as possible.
- (22) District Munsiff's Court at Shiragungal. Contractor has been warned to finish the work in time.
- (23) Deputy Tahsildar's Cutcherry at Nallacottah. A further surrender of Rs 1000 from the allotment was made to the Supg Engineer owing to retransfer of Site from Arumyanankanore to Nallacottah, and owing to the crops on the ground; and the site will not be available until end of January.
- (24) Deputy Tahsildar's Cutcherry at Uthamapoli. Orders given to go on with the work properly so that the allotment may be expended.
- (25) Deputy Tahsildar's Cutcherry at Vedasandur. Contractor has been warned that his Contract will be cancelled if no ^{proper} progress is shown soon.

Minerally Division.

- (26) New Jail at Palamcottah. Blocks No. 5A^{4A} 3B 32
Cells each block No. 2B of 24 Cells, and block No. 3A of
9 additional cells have been completed, and
handed over to the Jail Department.
- (27) Talug Cutcherry with Out-houses at Viridupetty.
The main building has been completed, and handed
over to the Revenue Department. Out houses completed.
Straining of wall in progress.
- (28) Head Assistant Collector's Office at Shermadivi.
Brick Work Completed to 8 feet above basement level.
Filling in the building with the earth up to 9 inches to
basement level completed. Stone work in progress.
- (29) Subsidiary Jail and out. houses to Talug Cutcherry
at Sinnakaranainarcoil. Woodwork for the roof
is under preparation.

General Remarks.

- (30) Generally the work is in fair progress; and but for the unusually heavy rains in October & November, from which, some of the work suffered much, the progress would have been steadier than it now is.

Wm. M. Litchford

Subg Engineers Office 6 Circle. Superintending Engineer 6 Circle

Camp, Cozaco, Head 2

28th January 1885. Z

деп. 29 $\frac{м}{у}$

7
No 347
A Sept - February 185

Telegram to the Sup^r
Engineer VI Circle.
Trichinopoly

C No 900

No 347
A Sept 11 - 2 - 85

Telegram despatched
11 - 2 - 85

Your Progress Report
December. Has payment
for land around Iramat
Naicks palace been
made. Stay proceedings
and surrender funds
if possible.

(Sd/ Bowen Major L.C.,
under Secy to Govt P.O.D.

No. 347
A
Dad 11-2-88

BK

INDIAN TELEGRAPH.									
Class. <i>DB</i>		Monthly Local No. <i>179</i>							
To <i>Madras</i>		From <i>Trichinopoly</i>							
Station <i>Trichinopoly</i>		Station <i>Kyl</i>							
Words	Day	Hour	Minute	OFFICIAL INSTRUCTION.					
<i>15/5</i>	<i>26</i>	<i>17</i>	<i>55</i>						
To (Person) <i>Works</i>				From (Person) <i>Superintending Engineer's Office</i>					
1									
2									
3									
4 <i>Rupies *12388 surrendered</i>									
5 <i>from grant for Tirumala</i>									
6 <i>palace.</i>									
7									
8									
9									
10									
11									
12									
13 <i>(x) Replied</i>									
14									
RECD. FROM <i>Mr</i>		L. M. <i>176</i>		SENT TO		L. N.			
At <i>8</i>		Hrs. <i>32</i>		Mts. By <i>At</i>		Hrs.		Mts. By	
Date									
Postmaster.									

RATES OF CHARGE FOR INLAND TELEGRAMS.

The address (including name of Sender, and name and residence of Addressee) is transmitted free.

	First 8 words.	Each additional word.	
Deferred Message	... 8 Annas	... 1 Anna.	A group of 3, or less figures, is reckoned as one word.
Ordinary "	... 1 Rupee	... 2 Annas.	
Urgent "	... 2 Rupees	... 4 Annas.	

No charge for delivery within a distance of 5 Miles.

2656.45708/10/04

27.2.83

Soon

B

No 462 W PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 27 Feb'y/85

Read the following

Telegram from the Supg. Engr. }
VI Circle } 45. No — at 26th Feb'y/85

The sum of Rs 12,388 surrendered from the current year's appropriation for Trumal Naick's Palace at Madura is resumed and credited to the Provincial reserve with Government.

Cd.
27.2.85

To The Supg. Engr. VI Circle
" Ex amier P. W. Secto
" Judicial Department
Desd 27-2-85

LS

OFFICE OF THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

No. 703 m. D. Lucknow d/ 20th February 1885.

From

The Superintending Engineer,
6th Circle.

To

The Chief Engineer
P.W. D.

Sir,

ENCLOSURE.

+
347 D. 112-85
A

With reference to your telegram under date the 11th Instanth, I have the honor to forward for your information copy of my telegram of this days date, reporting that Rupees 12,388 have been surrendered from the existing grant for preservation of Livimul Rai's palace and adaptation for Public Offices, Item No. 96 of the Budget for 1884-85.

2 I addressed the Collector on the 11th Instanth, and asked him to stay proceedings if possible in connection with the purchase of the houses & land around the Palace. In his letter No. 368 dated 25th February, he states

243 223

26-2-85-

(Pd) CB.
DW.

Drkd - 4/3/85 -

G.O. No. 462 Wd/27-2-85
 No. 347 A Day 11-2-85

OFFICE OF THE SUPERINTENDING ENGINEER,

6TH CIRCLE.

No. 539 Day 4-3-85

h
 5/3

Form No. 66.

SOUTH INDIAN RAILWAY.

Class. X.S.		Local No.		
To (Station)	Trichinopoly			From (Station)
No.	Words.	Time tendered for transmission Railway time.		
		Day.	Hour.	Minute.
19	19	7	14	50
To (Person)		From (Person)		
Maks		Superintending Engineer Sixth Circle		
		Official Instructions.		
		Urgent		

1	2
3	4
5	6
7	8
9	10
11	12
13	14
15	16
17	18
19	20
21	22
23	24
25	26
27	28
29	30
31	32

RECD. FROM	L. L.	SENT TO	L. L.
At Hrs.	Mts., on the	At Hrs.	Mts., on the
By	Colbana Prasad	By	Signaller in Charge
Date	7.3.85		

SECRET
9 MAR 85
P.W. DEPARTMENT

ENCLOSURE.

+ Vide my tele. spent. I request therefore that you
- Gram of today will be good enough to reallot the above
date.
- mentioned sum of Rs 12,388 as soon
as possible.

2 The Collector has been asked to make the necessary payments before the 30th March.

I have the honor to be

Sir,
 Your most obedient servant
 Wm. Adams
 Superintendent Engineer, C. & C. R. R.

OFFICE OF THE SUPERINTENDING ENGINEER,

6TH CIRCLE.

Trichingholz 7^{te} March 1885.

No. 716. inst.

From

The Superintending Engineer,

6th Circle.

To

The Chief Engineer
P.W.D.

Madras.

Sir,