

No. 817 Ld 23-10-84
 G.P. 1015 Wd 19-4-84

REFERENCE TO MADRAS P. W. D. CODE.
 PARAS. 2362 TO 2365.

B. no 1986 W. 13-8-84
 Q. G. no 2597 W. 19-11-84
 " 581 W. 24-6-84
 B. no 657 W. 17-3-85
 Q. G. no 728 W. 23-3-85
 B. no 619 W. 14-3-85
 " 1165 W. 8-5-84
 Q. G. no 1289 W. 23-5-84
 " 2938 W. 28-11-84
 B. no 964 W. 9-4-84
 " 678 W. 7-3-84
 " 1545 W. 20-6-84
 " 172 W. 12-7-84
 Q. G. no 1885 W. 4-8-84
 B. no 2263 W. 13-9-84
 " 2800 W. 8-11-84
 " 3009 W. 8-12-84
 " 117 W. 13-1-85
 " 367 W. 14-2-85
 " 936 W. 20-4-85
 Q. G. no 728 W. 23-3-85

P. W. D. FORM.
 No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE

VI

FUND

Provincial

Provincial Statement of Objectionable Items
 in the Accounts of Executive Engineers
 for the Month of January 1885.

No.

MADRAS,
 Dated 24th March 1885.

FORWARDED for orders to the Secretary to Govern-
 ment, Public Works Department, Madras.

D. P. Gnanapavan

Examiner of P. W. Accounts,
 Madras.

With Order

114/4

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

January 1885

requiring the									
Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
Madura Division									
1	Excess over Estimate Restoration of Trimmal Nair's Palace —————	March 1883	173347	248463	75116				2079
Negapatam Division									
2	Constructing a Deputy Collector's bungalow at Mannargoody —	Decr. 1884	7895	8381	486				
Madura Division									
Works for which Revised Estimates are required									
3	Restoration of Trimmal Nair's Palace. —————	March 1883	173347	248463	75116				2079

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Reported pending sanction to Revised Estimates which are under preparation by Mr. Chisholm (vide G.O. N° 367 W of 14 February 1885)

The Executive Engineer states that the work is almost completed. Completion Report is awaited.

Reported pending sanction to Revised Estimates which are under preparation by Mr. Chisholm (vide G.O. N° 367 W of 14 February 85)

N° 1070 W of 7 May/85
A revised estimate amounting to Rs. 274,847 was sanctioned in G.O. N° 728 W of 23rd March 1885.

The work is apparently not yet completed but there is an excess on the estimate. The Ex. Eng. will submit completion report with necessary explanation in due course.

See orders passed against items above.

D. C. Emerson

Examiner of P. W. Accounts, Madras.

To the Supg. Engr. VI
thru the Ex. P.W. acct.
D. 8/5