

P.W. 12557

Enclosure to 4

Keep with Letter
Public Works
from Madison
Apr 29 1879

Letter
Mr. Submaster
Marionette
Submitting a statement
of work done by Contractors
Katherine Mary Model

Genl H: 249 of 1878/79

Sis.

898

L. L. Overman D.M.

8/11/78

Trichinopoly Division

Madurai.

Statement showing the work done in supplying material
= also by Contractor Kistnaswamy Mudali, under Minute
- notice grant of 1875-79. D 20th June 1878.

Miles	Estimated quantity screened Gravel Cyd.	Supplied screened Gravel Cyd.	Supplied unscreened Gravel instead of screened.	Rate per work done.	Amount work done.	Remarks.
<u>Madura Road. 4820-0-0.</u>						
223	355	"	355	0.36	77 10 6	
224	375	"	325	0.36	71 16	
225	365	"	98	0.36	21 70	
226	235	"	85	0.36	18 9 6	
227	375	"	150	0.36	32 130	
228	292	"	292	0.36	63 140	
Total for Madura Road					285 7 6	
<u>Dindigul Road. 2800-0-0.</u>						
17	100	"	50	0.36	9 60	
18	120	"	"	"	"	
19	220	"	24	0.36	5 60	
20	220	"	116	0.36	25 60	
Total for Dindigul Road					4020	

23. $\frac{6}{78}$

Hand 4/4/78

The Commissioner
Madurai
C. F. Overseer D.M.

79-8
20-8
27/6/78
Letter from Sub-assessors
Kasimvattachari
stating that he can
not make bills.

Leichner Poly Division

St. no. 46

To The officer in charge of
Richmond Division
His Majesty's

$\beta = 97$

25th J

With reference to your Memo No. 181 of 12th inst. I beg to state that

reference to your Memo No. 101 of 12th inst. I beg most respectfully to report that there is no opportunity

that there is no opportunity of accepting any
General heaps either in or out of the

Roads under maintenance, as the contract

I therefore beg to state that under

fine leg to state that unless the Contractor
does supply the materials as per agreement
there is no room for

There is no room for making Bills, also
I have written about it.

have written about this to the Contractor
Saying ordered gravel

gravel as per list below.

They & I were
Bris

Yours most devoted son
H. W. A.

W
1/78

11/78

22-6-98

Ann

and Principal Books by James
 Contracted by the Librarian
 and Principal Books by James
 Contracted by the Librarian

Order dated 12th June
from Mr Hunter
to Lieut Annesley
Marimattookcheri
to send him the
material in Madras
Road by Contractor
to Vizianagaram
Madd's -

[Faint handwritten notes, possibly bleed-through from the reverse side.]

Trichy Division

No 181

Memo

Sub Overseer Marimootoo
anchari is requested to send in Bills
for Materials, Collected on Madura
and Dindigul Roads by General
Contractor M. Kistnasamy
Moodaliar.

Signed / A. W. Hunter.
District Engineer
12/6/78.

True copy

This order sent 9 days after
the advance made to Contractor
~~M. Kistnasamy~~ Moodaliar

H. V.
4/11/78

No 107 of 12th Oct/78

To Major H. M. Vilarb. B. E.
District Engineer Trichy

Respected Sir.

With reference to your honor's
= Sonal enquiry on the 11th inst. by Mr
Advances made to Contractor Kistnasamy
Moodaliar by Mr Hunter, while he was in
charge of Trichy Division; and in
reference to his letter on the subject (extract)
which communicated to me on the 11th inst.

I beg most respectfully to explain
that, on the 3rd of June/78. I have had seen Mr
Hunter at his quarters, where I have received
instruction, about the disposal of the
of one Contractor Arcabudra Pillai, as per
Memo No 107 of 18.5.78. To whom, some
= due for the earthwork executed in
= suing the breach, Estimate No 36, for Rupees
on Madura Road.

Before this Estimate was sanctioned, the
work was begun by the ab-ve said man
by order of overseer Ponnusamy Pillai

Pillai

who was then in charge, was paid
by from the Annual Maintenance Grant
20-0-0 of 1877-78 of that Road, and, because
as in dark, as how, the bill is to be
prepared, as the work was in reality,
charged to the Estimate No 36, but, as
said then, out of the Maintenance Grant of
some said Road, about which, I beg to state,
that, I have already explained in my letter
nos 55 & 56 dated 10th & 13th July 1878. Respectfully.
I stated all these to him, who, in return
told me that the claim, is to be paid from
Estimate No 36, and, no sooner I received
instructions, I left the place for my
ad-quarters, which fact can be seen from
remarks made on the 3rd June 1878 in
the Monthly Diary.

During the course of my Conservation I
beg to state that, neither, Mr Hunter asked
me about the progress of work done by
Contractor Kistnaswamy Mudaliar, nor, I
gave him any information about it,
all I knew about the advance made,
was, only on the 14th June 1878 after I
received Memo No 181 dated 12-6-78
in which, ordering me, to submit bills
for the work done, and about which
I beg to state that I have replied in my
letter nos 46 & 47 of 22, 23rd June/78 respectively.

If Mr Hunter had asked about
progress of Contractor Kistnaswamy
work or told me his intention of giving
advances for his work, I beg to state
that there would be no laxity on my
part to advise the Divisional Officer
that, to advance any amount on the
works in my charge.

Further I beg to point out that if you
honor refer the remarks made by Mr Hunter
in the letters & statements, quoted above,
submitted for his information, which
progress of works by the Contractor, & can
clearly be understood whether any such
Conservation took place on the date specified
above; if in the affirmative, I beg to state
there would be no omission on the Divi-
sional Officer, to call for an explanation
about the supposed delay or with regard
to the bad report, in contradiction to the per-
sonal information given by me on the 3rd June/78.
Consequently I beg to forward all the
papers connected with this, for your honor
consideration, and from these I beg to state
that after the Contractor began to supply granite
in my portion for the current official
year, I beg to state that I have been

