

REFERENCE TO MADRAS P. W. D. CODE.

PARAS 2362 TO 2365

P. W. D. FORM
No M 112

CENTRAL OFFICE OF ACCOUNTS

CIRCLE

Fourth



FUND

Provincial and Imperial

Rs 3113.85

Provincial Statement of Objectionable Items
in the Accounts of Executive Engineers
for the Month of January 1885

No

MADRAS,

Dated 30 March 1885

FORWARDED for orders to the Secretary to Govern-
ment, Public Works Department, Madras

No 1356 W of 10th June 85

D. C. Curdson

Examiner of P. W. Accounts,
Madras.

4-6. 9w 2370w 25. 9. 84
500w 6- 3. 85
2619w 27. 10. 84
3106w 17. 12. 84
195w 5. 3. 85
2656w 28. 10. 84
B 7w 2229w 11. 9. 84
6w 2367w 24. 9. 84
2631w 27. 10. 84
2632w 27. 10. 84
545w 9. 3. 85
B 7w 1202w 12. 5. 84
1586w 24. 6. 84
1898w 4. 5. 84
2199w 6. 9. 84
2432w 2. 10. 84
2657w 28. 11. 84
3042w 11. 12. 84
949w 21. 6. 83
1196w 20. 5. 83

12/10
2. 8. 6. 84
12. 6.

With Order

Provincial Statement of Objectionable Items in the Accounts requiring the

[P W D Form No. M 112—Inner Sheet]

of Executive Engineers for the Month of *January* 188*5*.

Item No	Particulars of each Item	Month in the Accounts of which Objectionable Expenditure first appeared	COMPARISON WITH ESTIMATE			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month
			Amount of Estimate	Expenditure up to Date	Excess over Estimate	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	
	<i>Provincial without Estimate</i>								
	<i>Algiers Division</i>								
1	Purchase of Mr. Brown's property for a Telegraph office at Vythez	March 1885	"	4,500	4,500				
	<i>West Coast Division</i>								
2	Repairs to Government College buildings at Calicut	July 1885	"	270	"	"	"	"	270
	<i>Keep over estimate</i>								
	<i>Algiers Division</i>								
3	Purchase of and improvements to Bombay Castle	April 1882	85000	82470	4170	"	"	"	39

Opinion of the Superintending Engineer, with final Remarks by Examiner

Orders by Government

In L.O. No. 126 W d/14 Jan'y. 1885, it is stated that the matter is still under investigation.

No explanation given by the Executive Engineer. Sanction to estimate awarded.

Orders of Government of India awarded. vide L.O. No. 2632 W d/ 27 October 1882.

W. S. 56 W d/10 Jan'y 1885
Still under investigation
Orders on this subject were issued in L.O. No. 2632 W d/ 27 October 1882
Now under disposal of S. E. (M. S. 106)

S. E. will see that an estimate for this work is sanctioned without delay.

The subject is still under reference to the Govt of India.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of *January*
orders of Government.

1885

Item No	Particulars of each Item	Month in the Accounts of which Objectionable Expenditure first appeared	COMPARISON WITH ESTIMATE			COMPARISON WITH APPROPRIATION OF THE YEAR			Expenditure during the Month
			Amount of Estimate	Expenditure up to Date	Excess over Estimate	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	
	Miscellaneous Implants								
	Imperial Military								
	Works executed from Provincial Funds								
	Malabar Division								
6	Repair of and repairs to Bombay Castle	May 1885	85,000	89,170					
	Stock Purchases & Sales								
	Malabar Division								
7	Amount due by the Honble C. E. Sullivan	July 1885		28					
	Amount due to Mr. W. Lee Kirby	Jan 1886		3					

Opinion of the Superintending Engineer, with final Remarks by Examiner

Orders by Government

Pending assignment of funds by the Government of India for this Imperial military work (now debited to Provincial Funds) from Imperial Funds, this item continues to be reported as objectionable

These items have been long outstanding and the Executive Engineer's explanation for months is, that they will be shortly adjusted.

vide orders against item no. 3.
vide orders against item no. 3

The S. E. will take early steps for the adjustment of this item
The S. E. will take early steps for the adjustment of this item

Provincial Statement of Objectionable Items in the Accounts
requiring the

of Executive Engineers for the Month of

January 1885

Item No	Particulars of each Item	Month in the Accounts of which Objectionable Expenditure first appeared	COMPARISON WITH ESTIMATE			COMPARISON WITH APPROPRIATION OF THE YEAR			Expenditure during the Month
			Amount of Estimate	Expenditure up to Date	Excess over Estimate	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	
	Miscellaneous Implants								
	West Coast Division								
	Miscellaneous Advances								
	Repairing the Sea wall and protecting the shore at Beypore from the action of the sea	April 1883	"	5759					

Opinion of the Superintending Engineer, with final Remarks by Examiner	Orders by Government
Orders of Government regarding adjustment still awaited - vide G.O. No. 1523 W of 31 st May, 1883. The objection is almost two years old.	Still under Consideration

of Executive Engineers for the Month of
orders of Government.

of Executive Engineers for the Month of *January* 188*5*
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner	Orders by Government.
Early orders for regularizing this outlay and requested.	These items will be treated as excess outlay and duly exp. in the Administration report for the year 1884-85.
In G.O. No. 500 w.d. 6th March 1885, it is stated that this expenditure will, if practicable, be adjusted against saving from the grant for 1884-85 under military.	These items will be treated as excess outlay and duly exp. in the Administration report for the year 1884-85.
Early orders for re- gularizing this outlay are required	These items will be treated as excess outlay and duly exp. in the Administration report for the year 1884-85.
D. C. K. S. S. S.	These items will be treated as excess outlay and duly exp. in the Administration report for the year 1884-85.

Examiner of P. W. Accounts,
Madras

To John S. E. IV Arch:
thru the Escom. City Arch.

$\frac{22.11}{30/3}$
 $\frac{22.11}{30/3}$

Q-26-832 D. 6. 6 8:27

4.6 No 493 W. 7 22 2 84

No 1358 W. 11 June 1885

The demolition
of the building
is sanctioned.

Cd.
1685

3.6.85

S.E.I.C. ✓
Ex. 2 P.W.A. ✓
Revenue Dept. ✓

Copy to Rev. Dept. 11/7
7/4/88

P.S. 6/6.
Q. 2.6.83 Q. 6.6.83

X
J. Home
The Supg Engineer
I Circle
The Chief Engineer
D. W.
Madras

Dated 26th
Recd 2/6/85
No 1358 W. 11 June 1885
No 45 W. 8
Encl 1

Salt Office Building
at Puppale Vizagapatnam
Du
Submits copy of the
Du Officer's letter requesting
to obtain the sanction
of Government for the
demolition of the

No 257

From,

To,

Vizagapatam Div. Office

Waltair 18th May 1885.

The Executive Engineer

Vizagapatam Division

The Superintending Engineer
1st Circle

Dowlaisheram.

Sir,

Referring to the accompanying copy of letter No 1797 from the Assistant Commissioner of salt Revenue, I have the honor to inform you, that the salt Office building at Ruppili was taken charge of on the 10th Instant, and that there ~~there~~ are at present remaining only bare walls of the building, and those too partly demolished - The doors, windows, and roof of it, appear to have been removed by the salt Department and utilized on other works, I therefore request you to be so good as to obtain the sanction of Government for the demolition of the building.

I have &c

(Signed) L. D. Harris

Executive Engineer Vizagapatam Div.

No

No. 45V.3

Submitted for the orders of Govern-
ment -

Encls
1 copy of letter

Dowleuswaram

26th May 1885

W. A. A. Ass^t Engineer

for Superintending Engineer^{at} C^o

JK

No 1797

From,

Salt
Chic

the
salt

To,

The
C

Sir,

As to
village of P.
by this Depart
make it over
directed by
and Abkari &
Government
1884 No 493
No 764 dated

Sign

(L)

Signed
Exec

JK

for

Geo.

Please initial
the red ink
alteration -

JB.

Mr. J. W. Stewart