

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

Q. C. No 2370 W. 25.9.84
" " 500 W. 6.3.83
" " 2619 W. 27.10.84
" " 3106 W. 17.12.84
" " 495 W. 5.3.83
" " 2636 W. 28.10.84
B. W. 2229 W. 11.9.84
Q. C. No 2367 W. 24.9.84
" " 2631 W. 27.10.84
" " 2632 W. 27.10.84
" " 5715 W. 9.3.85
B. W. 1202 W. 12.5.84
" " 1586 W. 24.6.84
" " 1898 W. 11.5.84
" " 2199 W. 6.9.84
" " 2432 W. 2.10.84
" " 2657 W. 28.11.84
" " 3042 W. 11.12.84
" " 9419 W. 21.4.83
" " 1194 W. 20.5.83
" " 1356 W. 10.6.83

original Mch 3872

(2)

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Fourth

FUND Provincial and Imperial

Rs 75/5/85

Provincial Statement of Objectionable Items
in the Accounts of Executive Engineers
for the Month of February 1885.

No. _____

MADRAS,
Dated 30th April 1885.

FORWARDED for orders to the Secretary to Govern-
ment, Public Works Department, Madras.

D. P. Lucas

Examiner of P. W. Accounts,
Madras.

Rs 1525 Waj 30-6-83

Provincial Statement of Objectionable Items in the Accounts requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Provincial</u> <u>Without Estimate</u> <u>Nilgiri Division</u>								
1	Purchase of Mr. Brown's property for a Telegraph Office at Vytheri.	March 1883		4,500	4,500				
	<u>West Coast Division</u>								
2	Repairs to Government College buildings at Calicut.	Jan'y 85			270				

of Executive Engineers for the Month of
orders of Government.

February

1885.

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

No 1525 Waj 30th June 85
Under disposal.

In the orders on Objectionable Items Statement for November 1884 (No. 949 W dated 21st April 1885) Government states that the matter is still under investigation.

No explanation given by the Executive Engineer. Sanction to estimate awaited.

No S. E. will see that an estimate for this work is sanctioned without further delay.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of
orders of Government.

February 1885.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Excess over Estimate</u> <u>Nitgiri Division</u>								
3	Purchase of and Improvements to Bombay Castle April/84	85000	89206	4206					36
4	Lime manufacture at Stone house Febry/84	7030	7834	804					

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

In the orders above referred to, it is stated that the subject is still under reference to the Government of India. This reference it is presumed is in connection with the question of the final incidence of charge and not in regard to the excess over estimate which irregularity also still remains.

This objection is long outstanding. The report called for from the Superintending Engineer 4th Circle in G.O. No. 1202 of 12th March 1884 does not appear to have been yet submitted. Thus necessitating the

The question of the incidence of charge is still under reference. The S.E. will report on the cause of the excess over estimate.

It has been finally decided that the cost of the property shall be debited to Provincial. The S.E. will now submit an estimate to cover the excess outlay brought to notice.

The Examiner of P. W. accounts has been authorized to admit the excess. A bill order against the stand is O. S. 5 for January 1885.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

February

1885.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.]			the Expenditure during Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Excess over Estimate (Continued)</u>								
	<u>Nalgiri Division</u>								
5	Brickmanufacture at Lake	Febry/85	12,000	12,708	708				1538
	<u>Want of Appropriation</u>								
	<u>Nalgiri Division</u>								
6	Purchase of and Improvements to Bombay Castle. July/84								4079 4079 36

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

continuance of an objection which might have been removed long ago.

The estimate for this work was only recently sanctioned Vide G. O. N^o 625 W dated 14th March 1885. Orders of Government on the success already and yet to be yet incurred are requested.

Vide Item N^o 3 above.

vide order against item No. 3
Vide order against item No. 3

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of
orders of Government.

February

1885.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Miscellaneous Irregularities</i>								
	<i>Imperial Military Works</i>								
	<i>executed from Provincial Fund</i>								
	<i>Nilgiri Division</i>								
7	<i>Purchase of and Improvements to Bombay Castle</i>	<i>May/85</i>	<i>86,000</i>	<i>89,206</i>					
	<i>Stock Purchases and Sales.</i>								
	<i>Nilgiri Division</i>								
8	<i>Amount due by the Honorable H. C. Sullivan</i>	<i>July/85</i>			<i>Rs 28</i>				

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Pending assignment of funds by the Government of India for this Imperial Military work (now debited to Provincial Fund) from Imperial Funds, this item continues to be reported as objectionable.

In his letter No. 244 dated 4th March 1885, the Executive Engineer states that the amount shown as due appears to be the result of an error committed in the Divisional accounts and he has been instructed

It has been decided to charge the cost to Provincial - vide item 3

The S.E. will take early steps for the adjustment of this item.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

February 1885

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Miscellaneous Irregularities</i>								
	<i>West Coast Division</i>								
	<i>Miscellaneous Advances</i>								
9	Repairing the sea wall and protecting the shore at <i>Beyport</i> from the action of the sea—	<i>April 1883</i>			<i>5159</i>				

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

To adjust the item if satisfied as to the correctness of his statement.

Orders of Government regarding adjustment still awaited. Vide G.O. No. 1523 W dated 31st May 1883 and G.O. No. 949 dated 21st April 1885.

Still under reference in the railway branch.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of
orders of Government.

February 1885.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Miscellaneous Irregularities</i>								
	<i>Miscellaneous Advances</i>								
	<i>Nilgiri Division</i>								
10	M. A. J. Rozario for hire of Public Cattle since October 1884			Rs 3					
11	P. Vyasa Rao—do—November 1884			5					
12	Salary paid to Parancossam Raidur Sapper draftsman outstanding since February 1884			27-2-0					
13	Salary paid to Establishment in March 1884 in the absence of audit			6-1-0					
14	Parancossam Raidur outstanding since March 1884			2-13-9					
15	Travelling allowance paid in March 1884 to Establishment in the absence of audit			6-10-6					
16	Salary paid to Lascar Lazarus			44-0-0					

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

These items have been outstanding from the months noted against each, some having been paid in distinct contravention of Code paras 499 and 547.

The S. E. will take early steps for the adjustment of these items & report when payments in contravention of Code & rules were made.

Provincial Statement of Objectionable Items in the Accounts
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
17	Imperial Military Without Appropriation Nilgiri Division Converting a cattle shed at the Lawrence Asylum into a latrine and construct- ing a covered passage Oct/84					2348	2348		
18	Coimbatore Division Minor Works					2637	2637		
19	Access over Appropriation Barur Project Division Minor Original Works Nov/84					423	1083	660	

of Executive Engineers for the Month of
orders of Government.

February 1885

Opinion of the Superintending Engineer,
with final Remarks by Examiner.

Orders by Government.

In S.O. N^o 500 M dated 6th
March 1885 it is stated
that this expenditure
will if practicable be
adjusted against Savings
from the Government
for 1884-85 under mili-
tary.

Noted
Noted

Outlay passed with refer-
ence to orders of Govern-
ment on Objectionable
Items Statement for Novem-
ber 1884.

Noted
Noted

Outlay admitted with
reference to S.O. N^o 495 M
dated 5th March 1885.

Noted
Noted

P. C. E. S. S. S.

CS.
17.6.85

US
22-6-85

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

B. ho 1986 W. 13-8-84
G. ho 2897 W. 19-11-84
" 1581 W. 24-6-84
B. ho 687 W. 17-3-83
G. ho 728 W. 23-3-83
B. ho 619 W. 14-3-83
" 1165 W. 8-5-84
G. ho 1289 W. 23-5-84
" 2938 W. 28-11-84
B. ho 964 W. 9-4-84
" 628 W. 7-3-84
" 1545 W. 20-6-84
" 1725 W. 12-7-84
G. ho 1885 W. 4-8-84
B. ho 2263 W. 13-9-84
" 2800 W. 8-11-84
" 3009 W. 8-12-84
" 117 W. 13-1-85
" 367 W. 14-2-85
" 936 W. 20-4-85
G. ho 728 W. 23-3-83
B. ho 1070 W. 7-5-83
" 1185 W. 20-5-83

2C.

B. ho. 1252 W. 14-8-85

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE VI

FUND Provincial

Provincial Statement of Objectionable Items
in the Accounts of Executive Engineers
for the Month of March 1885.

No. _____

MADRAS,

Dated 2nd June 1885.

FORWARDED for orders to the Secretary to Govern-
ment, Public Works Department, Madras.

D. P. L. S. S. S.

Examiner of P. W. Accounts,
Madras.

No. 1526 W. 30-6-83

Provincial Statement of Objectionable Items in the Accounts requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Madura Division</u>								
	<u>Want of Estimate</u>								
1	Repairing damages done to the Gudalore Purnade Ghaut Road	March 1888		936	936				936
	<u>Excess over Estimate</u>								
2	Constructing Deputy Tahsildars Cutcherry at Kodai Kanai	March 1888	11160	11524	364				933
	<u>Trichinopoly</u>								
	<u>Excess over appropriation</u>								
3	Constructing 1 st class Taluk Cutcherry at Perambalur	March 1888	27000	28686		7000	8442	1442	2815