

# NOTES.

REFERENCE TO MADRAS P. W. D. CODE.

## CHAPTER XIV.—PARAS. 1829 TO 1832.

1. The object of this Return is to place before Government an analysis of all shortcomings in matters of financial regularity in the operations of each month with a view to their being remedied. It should be submitted to Government on the first day of the third month succeeding that to which the accounts relate.

2. There should be a separate statement for each separate Fund—Imperial, Provincial, Local, and Irrigation.

3. The Provincial statement will be posted from the Divisional Statements of Objectionable Expenditure. The statement need not be delayed in order to embody the remarks of the Superintending Engineers if these do not reach the Examiner's Office in time. It is desirable, however, that the Superintending Engineer's opinion should be recorded as far as may be practicable, and, in order to ensure this being done, the Divisional Statement of Objectionable Items should be checked immediately on receipt and sent to the Superintending Engineer for his remarks before the audit of the other accounts is proceeded with.

4. All Executive Officers who have failed to submit their Divisional Statements of Objectionable Items with their Monthly Accounts, as well as those whose statements are generally incomplete, should be specially brought to the notice of Government under "General Remarks" at the end of the statement.

5. Items of irregular expenditure which are left unincorporated by Executive Engineers in their Divisional Statements of Objectionable Items should be distinctly noted as such either in a separate supplementary statement or in the original statement in red ink.

6. Columns under all the heads should be filled up in each case so as to bring out clearly where estimate or appropriation exists and where it does not.

7. In the case of large projects such important features as the following should be stated with precision:—

- |                                                      |                                          |
|------------------------------------------------------|------------------------------------------|
| A. Lump sum estimate.                                | 1. Submitted to Chief Engineer.          |
| B. Abstract detail estimate by sub-heads, and so on. | 2. Submitted to Superintending Engineer. |
|                                                      | 3. Not yet submitted.                    |

8. A large work which is proceeded with on merely a lump sum sanction is still objectionable till an abstract and detail estimate by sub-heads is submitted and sanctioned for it by competent authority.

9. Special mention should be made of works being carried out in portions by authorities, beyond whose powers of sanction it would be to sanction the expenditure as a whole.

10. An important point to notice is the duration of a serious irregularity.

11. Voluminous masses of detail, when their practical significance could be given in a few lines, should always be avoided as a rule. If, for instance, the state of matters as to sanction in one month does not materially differ from that of a preceding month, it will answer all practical purposes to say so, instead of sending another full report.

12. Too much stress can never be laid on the fact that this statement is not to take place of special reports, then and there, of works on which serious irregular expenditure is being largely incurred, either without estimate or appropriation.

no 81162.3rd May 1884  
 " 362 D. 21st July 1884  
 4.6.279W 25th Jan 1883  
 " 931W 22nd March 1883  
 " 161W 19th Jan 1884  
 " 183W 21st " "  
 " 3299W 19th Nov 1883  
 B. no 775W 22nd March 1884  
 " 1002W 18th April 1884  
 " 1202W 12th May 1884

49/6  
 13.6.84  
 18/6/84

P. W. D. Madras.  
Form No. M 64 a.

## CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Fourth (12)

FUND Provincial and Imperial  
no 3/6/84 in duplicate

Provincial Statement of Objectionable Items  
 in the Accounts of Executive Engineers  
 for the Month of March 1884.

No. \_\_\_\_\_  
 MADRAS,  
 Dated 4th June 1884.

FORWARDED for orders to the Secretary to Government,  
 Public Works Department, Madras.

B. No: 1586 Wd/24th June/84

D. C. Gordon  
 Examiner of P. W. Accounts,  
 Madras.

With disposal  
 Sd/- Rupa Rupa

# Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of  
orders of Government.

March 1884

| Item No. | Particulars of each Item.                                                                                                      | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|--------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 1        | Provincial<br>Without Estimate<br>Kilgus Durran<br>Purchase of car<br>Brown's property for<br>a Telegraph office at<br>Vytheri | March 83                                                                 |                           | 2500                    | 4500                  |                                            |                          |                            |                               |
| 2        | Repairs to the cyranam<br>Chatteram at Vohy                                                                                    | Jan 84                                                                   |                           | 646                     | 646                   |                                            |                          |                            |                               |
| 3        | Hoffman's Brick Kilm                                                                                                           | July 83                                                                  |                           | 2306                    | 2306                  |                                            |                          |                            |                               |

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

No. 15867 d/24<sup>th</sup> June 1884

This matter is still under  
consideration.

The further Orders  
promised in the  
Statement of  
objectionable items  
for November 1883  
are awaited.  
The objection is a  
year old.

Formal sanction  
to an Estimate is  
necessary. Vide the  
Statement of objection  
able items for  
January 1884.

Item No 2 an Estimate should be  
sanctioned as early as possible.

Item No 3. The S. E. should take  
steps to adjust this item as soon as  
practicable in the manner  
approved in G.O. 103299 d/17<sup>th</sup>  
November 1883  
The Executive Engineer states  
that there has been  
a further charge during  
the month owing to  
materials supplied  
and stock issued in  
September 1883 being  
adjusted in March  
1884

Provincial Statement of Objectionable Items in the Accounts  
requiring the

of Executive Engineers for the Month of  
orders of Government.

March 1884

| Item No. | Particulars of each Item.                                                                                                                 | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | the Expenditure during Month. |
|----------|-------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                           |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 4        | without Estimate<br>Bambahore Division<br>District Sub Judges<br>and District Munsiff<br>Court at Calicut<br>(Claims properly at Calicut) | Oct 83                                                                   |                           | 46820                   | 46820                 |                                            |                          |                            | 6820                          |
| 5        | Excess over Estimate<br>Vilgiri Division<br>Additions and<br>Improvements to<br>Secretariat Office<br>Stone House                         | Aug 83                                                                   | 46884                     | 5395                    | 4558                  |                                            |                          |                            | 1500                          |
| 6        | Line manufacture<br>at Stone House                                                                                                        | Feb 84                                                                   | 7030                      | 7834                    | 804                   |                                            |                          |                            | 28                            |

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

The Executive Engineer  
States that plans  
and Estimates were  
forwarded on the  
26<sup>th</sup> April 1884

Item No. 4 - Estimates under  
consideration.

The total outlay is  
in excess of estimate  
by Rs 4558 and the  
necessity for the  
ready submission  
of a revised Estimate  
has already been  
pointed out  
to the Superintending  
Engineer.

Item No. 5 - A revised Estimate should be  
submitted at an early date

Item No. 6. The report called for in S.O. No. 1202  
of 12<sup>th</sup> May 1881 is awaited.

of 12<sup>th</sup> May 1881 is awaited.

Provincial Statement of Objectionable Items in the Accounts  
requiring the

of Executive Engineers for the Month of  
orders of Government.

March 1884

| Item No. | Particulars of each Item.                                                                                     | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|---------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                               |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 7        | Excess over Estimate<br>Nilgiri Division<br>Repairing Government<br>House and all<br>Subsidiary buildings     | March 84                                                                 | 2410                      | 3688                    | 1278                  |                                            |                          |                            | 1368                          |
| 8        | North Street Dr.<br>Loos and Lank<br>Repairs & Carriage                                                       | March 83                                                                 | 50                        | 462                     | 412                   | 462                                        |                          |                            | 44                            |
| 9        | Excess over Appropriation<br>Nilgiri Division<br>Additions and<br>Improvements to Secretariat<br>office House | Feb 84                                                                   |                           |                         |                       | 30522                                      | 32916                    | 2394                       | 1500                          |

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

no Explanation in  
regard to the excess  
but the accounts of  
the operation have  
been closed in March  
and the orders of  
Government are now  
awaited

The Executive Engineer  
states that a revised  
estimate is under  
preparation

The Executive Engineer  
states that a revised  
estimate cannot be  
submitted until  
the exact number of  
Hammock Loos hole repaired  
is ascertained

Orders of Govt.  
are awaited as to

Mem no 9 vide orders in O.S. for Feb  
1882 Mem no 8.  
1882 Mem no 8.

Provincial Statement of Objectionable Items in the Accounts  
requiring the

| Item No. | Particulars of each Item.                                                                        | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|--------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                  |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 10       | Excess Over Appropriation<br>Kilgiri Division<br>Government house at<br>Korwarah                 | March 84                                                                 |                           |                         |                       | 105000                                     | 119979                   | 14979                      | 13537                         |
|          | Miscellaneous irregularities<br>works provided Revised<br>Estimates are likely<br>to be required |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 11       | Kilgiri Division<br>Additions and<br>Improvements to the<br>Secretariat office at<br>Korwarah    | May 83                                                                   |                           |                         |                       |                                            |                          |                            |                               |
|          |                                                                                                  |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 12       | Constructing Buildings at<br>Korwarah                                                            | July 83                                                                  |                           |                         |                       |                                            |                          |                            |                               |
|          |                                                                                                  |                                                                          |                           |                         |                       |                                            |                          |                            |                               |

of Executive Engineers for the Month of  
orders of Government.

all such 1884

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

As to whether the outlay  
in excess of grant  
may be finally admitted.

The Executive Engineer  
states that the additional  
Expenditure was found  
absolutely necessary  
for the satisfactory  
progress of the work.

vide remarks  
against Item No. 5

Item No. 11 vide orders on Item No. 5

Executive Engineer  
states that estimate  
for this work will  
be revised with special  
reference to rates.  
The progress of any  
made with the estimate  
is not stated.

Item No. 12 noted

Provincial Statement of Objectionable Items in the Accounts  
requiring the

of Executive Engineers for the Month of  
orders of Government.

March 1884

| Item No. | Particulars of each Item.                                                                | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                          |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | Miscellaneous Irregularities works for which Revised Estimates are likely to be required |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 13       | North District Jail Superintendent's Quarters at Villare                                 | Oct 83                                                                   | 26080                     | 20451                   |                       |                                            |                          |                            |                               |
| 14       | Bombay Division additions to Collectors' Out-cherry at Changanore                        | Sept 83                                                                  | 29370                     | 22338                   |                       |                                            |                          |                            |                               |
| 15       | Constructing Sub Registrar's Office at Belkangudi                                        | Jan 84                                                                   | 2970                      | 2070                    |                       |                                            |                          |                            |                               |

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

The Executive Engineer Item No. 13 states that a revised Estimate will be submitted shortly

Executive Engineer Item No. 14. A revised estimate is wanted. States that Revised Estimate was forwarded to the Superintending Engineer on 13<sup>th</sup> March 1884 and that the further explanation called for was submitted on the 18<sup>th</sup> of April 1884

The Executive Engineer Item No. 15. The revised estimate should be expected

# Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

March 1884

| Item No. | Particulars of each Item.                                                                                                | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|--------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                          |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | Miscellaneous Irregularities<br>works for which Revised<br>Estimates are likely to<br>be required<br>Coimbatore Division |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 16       | Improvements to the<br>Talaghat Chetty at<br>Kadipi                                                                      | Feb 84                                                                   | 4,500                     | 1,914                   |                       |                                            |                          |                            |                               |
|          | North Street Division<br>Tools & Plant<br>Repairs & Carriage                                                             | Nov 83                                                                   | 50                        | 462                     |                       |                                            |                          |                            |                               |
|          | Miscellaneous Advances<br>Coimbatore Division                                                                            |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 18       | Repairing the sea<br>wall and protecting<br>the shore at Bazar<br>from the action of<br>the sea                          | April 84                                                                 |                           | 5159                    |                       |                                            |                          |                            |                               |

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

to the Superintending  
Engineer on 1<sup>st</sup> March  
1884 has been returned  
for further information

The Executive Engineer  
states that the  
Revised Estimate  
is under preparation

Vide Item No. 3.

Item No. 16. Noted.

Item No. 17 vide orders on Item No. 8.  
Item No. 17. Under orders.

Orders of Govern-  
ment regarding  
adjustment are  
awaited

Item No. 18 under enquiry  
Item No. 18 Under enquiry

March 1884

# Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of orders of Government.

| Item No. | Particulars of each Item.                                                                                                                  | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|--------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                            |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | Miscellaneous irregularities                                                                                                               |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
|          | Imperial Military works executed from Provincial Funds                                                                                     |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 19       | Milgiri Division<br>Constructing Cattle Shed at Lawrence<br>Haglum and into a Latrine and<br>Constructing a Covered passage<br>March 1884. |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 20       | Want of work Vouchers<br>Milgiri Division<br>Constructing Govt. House at Rosewood<br>for January, February and March.                      |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 21       | Repairing Government House back road<br>for January 1884                                                                                   |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 22       | Tools and Plant from October to March 1884.                                                                                                |                                                                          |                           |                         |                       |                                            |                          |                            |                               |

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

The approval of the Government of India to this military work being carried out from Provincial Funds is awaited. Vide office order No. 65 of 1st May 1884.

Mem No. 19. Noted  
Dec 19. 1884

# Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of  
orders of Government.

March 1884

| Item No. | Particulars of each Item.                                                         | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|-----------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                   |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | Miscellaneous irregularities                                                      |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
|          | Want of work vouchers                                                             |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
|          | Religious Division                                                                |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 23       | Brick field, rocky Lake including French helu for January & February 84           |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 24       | Constructing binchond Building at Meddivatham for February & March 1884           |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 25       | Lowering of the weir of the rocky Lake for February & March 1884                  |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 26       | Brick manufacture Lake brick field for February & March 1884                      |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 27       | Brick manufacture at Kandab for February 1884                                     |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 28       | Brick manufacture at Stone house for February 1884                                |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 29       | Additions and Improvements to Secretariat office Stone house rocky for March 1884 |                                                                          |                           |                         |                       |                                            |                          |                            |                               |

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

# Provincial Statement of Objectionable Items in the Accounts requiring the

| Item No. | Particulars of each Item.    | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                              |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | Miscellaneous Irregularities |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
|          | Want of work vouchers        |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
|          | Kilgiri Division             |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 30       | Bombay Castle for charges    |                                                                          |                           |                         |                       |                                            |                          |                            |                               |

## of Executive Engineers for the Month of orders of Government.

March 1884

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

(20-30) work vouchers for these works are still due for the months noted against each

Item's 20 to 30. The Supty Eng<sup>r</sup> will see that these work vouchers are forwarded to the Exam<sup>r</sup> as early as possible to the 24 amount as early as possible.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of

March 1884

| Item No. | Particulars of each Item.                                                   | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|-----------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                             |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 1        | Imperial<br>Excess Curr. appropriation<br>Nile Division<br>Repairs Military |                                                                          |                           |                         |                       | 15410                                      | 16986                    | 1986                       | 1404                          |
| 2        | Combined Post and<br>Telegraph office at<br>Sohy                            | March<br>84                                                              |                           |                         |                       | 15490                                      | 16413                    | 923                        |                               |

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Orders of Government Item No. 1. The Excess expenditure are solicited as to Item No. 1. No 1986 may be passed. whether the outlay in Excess of grant may be formally admitted. The Executive Engineer explains that the Excess is due to Expenditure having to be incurred which it was at first thought could be deferred until next official year.

As above Item No. 2. The Excess expenditure The Executive Engineer explanation runs as follows "The forward State of work rendered payments in Excess of appropriation absolutely necessary" No 2. The Excess expenditure of Rs 923 may be passed.

Provincial Statement of Objectionable Items in the Accounts  
requiring the

| Item No. | Particulars of each Item.                                                                                                                           | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                                     |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 3        | <i>Want of work vouchers<br/>Mylapore Division<br/>Constructing Combined<br/>Post and Telegraph office<br/>only from October to<br/>March 1884.</i> |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 4        | <i>Constructing new<br/>Post office at Dewalah<br/>for January &amp; March<br/>1884.</i>                                                            |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 5        | <i>Coimbatore Division<br/>Constructing Barracks<br/>for a detachment of<br/>British Infantry<br/>at Melchapuram<br/>March 84</i>                   |                                                                          |                           |                         |                       |                                            |                          |                            |                               |

of Executive Engineers for the Month of  
orders of Government.

March 1884

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

work vouchers are due  
for these works for  
the months noted  
against each  
See also remarks in  
the statement of objection-  
able items for February  
1884. Item no. 17 Provincial  
& no. 3. Imperial

Executive Engineer states  
that work vouchers  
will be submitted  
after the receipt of  
vouchers from the  
Sub Divisional officers  
to whom a reminder  
is sent

Item 3 to 5 The Supg Engr will  
explain the cause of delay in  
the submission of these work  
vouchers and he will see to  
these being despatched more  
regularly in future.

The S.E. will take early steps to the  
adjustment of the numerous objectionable  
items in this statement, connected with want of revised  
statements and non submission of work  
vouchers

Suply Engr to Circle  
thru the Esd. P.W. accl.

D. P. Karanay 12.6.

16.6.84

25/6/84