


2073 W of 5/9/85



From
The offg. Supg. Engineer
Fourth Circle

Enclosurement No. 334 S.W.
of 5th October 1885

Dated 28th }
Despatch 30th } September 1885.
Rev 6/10/85.

Forwarded to the
Chief Engineer P.W. De-
partment with the remark
that the objections in
connection with the 3
items referred to, have
been already removed
and they are omitted in
the Provincial objectionable
Items Statement for
July 1885.

No. 394
S.W.

No. 2403 W of 14th Oct/85
Provincial & Imperial
Statement of Objectionable
Items in the accounts of the
Ex: Engineers for May 1885.

Refers on certain items
in the — with reference to
C.O. No. 2073 W of 5th Sept/85.

B
D. C. Caradon

Examiner P. W. Dept.
No. 2403 W of 14th Oct/85

B
Recorded 3/10
Recorded

W.H.

Oct 22/10

all
13-10-85
21/10

B initiated the
other side

initiated the
other side

N^o 394
E.M.

Supg. Engineers' Office 4th Circle.
Camp Cotacamund 28th Sept: 1885.

From

The Offg. Superintg. Engineer,
Fourth Circle.

To


The Chief Engineer, J. W. D.,
thru: the Examiner, J. W. Steels.

Sir,

With reference to G.O. N^o 2073 W
of 5th Instant on the Provincial and
Imperial statement of Objectionable
Items in the accounts of the Execu-
-tive Engineers for May 1885, I have
the honor to inform you as follows:-

2. Item N^o 5. — Brick field in-
-cluding trench Kiln. Revised esti-
-mate has been sanctioned in G.O.
N^o 2122 W of 11th September 1885.

3. Item No: 7. — "Original Minor
Works" communication: — A sum
of Rs. 927 was given in G.O. N^o 1574 W
of



From *Arch 8726*
The offg. Supg. Engineer
Fourth Circle.

Endorsement No 334. S. E. W.
of 5" October 1885

Forwarded to the
Chief Engineer P. W. De-
partment with the remark
that the objections in
connection with the 3
items referred to, have
been already removed
and they are admitted in
the Provincial Objections.
Memo Statement for
July 1885.

D. C. Caraway

*Examine N. wasset
No. 2408 w of 14th 66th Madison.*

B
B

E9.

Ann.
3-10

Recorded 3/10

Recorded

W.H.

$\frac{1}{2} \times 10 = 5$

Dated 28th }
 Dec'd 30th } September 1885.
 Rev 6/10/85.

12394
E. W.

No. 2403 W of 14th Oct/88
Provincial & Imperial
Statement of Objectionable
Items in the accounts of the
Ex: Engineers for May 1888.

Informs on certain items
 in the — with reference to
 C. O. No 2073 W of 5th Sept/88.

B instantaneously the
other side

hinter das Haus

GENERAL.
ACCOUNT.

Gobt. of {1885} Madras.

PUBLIC WORKS.

Dated September, 11th.

Recd.

Encl.

G.O., 11th Sept. 1885, No. 2122 W.

SEPTEMBER.

Bricks

Revised estimates for manufacturing —
at Lake Brickfield, Ootacamund, sanctioned.

3. These sanctions have been registered as Provincial Nos. 122 and 123 W. of 1885-86, and classified as Stock.

4. The Superintending Engineer's attention is drawn to the Chief Engineer's circular No. 357 C., dated 15th February 1884, under which the estimate should have been submitted in duplicate.

5. The report promised on the results of working the brickfield will be awaited.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with three enclosures.
,, Examiner, Public Works Accounts, with copies of abstract estimates.

Exd. J. Henricus.
Spare Copies

11TH SEPTEMBER 1885, No. 2122 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following letter from Colonel J. BEATTY, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Erode, 14th August 1885, No. 329 E.W.:—

In G.O., No. 625 W., of 14th March 1885, sanction was given to two estimates for the manufacture of bricks at the Lake Brickfield, Ootacamund, classified as stock:—

1. Lands, kilns, sheds, &c.	RS.	12,000	Provincial No. 275 W. of 1884-85.
2. Bench bricks	...	15,000	Do. No. 276 W. of 1884-85.

2. Subsequently, at paragraph 17 of the notes of inspection of the Deputy Examiner, it was pointed out that it would be better to balance the accounts of the manufacture when the burning season ended; and that "it would also be better to sanction the estimate for the 'season' and not for the official year, similar to a special and not an annual repair estimate."

3. I have therefore now the honor to submit for sanction revised estimates for the manufacture up to the cessation of work for the season.

1. Lands, kilns, sheds, &c.	RS.	13,840
2. Bench bricks	...	24,000

4. As explained in the Executive Engineer's letter, No. 1122, of 22nd ultimo, of which a copy was sent you with my No. 314 of 28th ultimo, he has found it convenient to carry on burning until the large stock of firewood in hand was exhausted, which will be some time this month. He will then close both manufacture and accounts, and submit a report on the working.

5. I send also for information the reports of the Executive Engineer which accompanied the revised estimates. In his letter, No. 1222, of 30th ultimo, he explains that the difference of Rs. 1,840 is "for amount debited to manufacture on account of land and kilns," which the Examiner was of opinion should be shown under "Land and kilns." The revised estimate of Rs. 24,000 provides for the extension of the season's operations up to its close in the present month.

ORDER—dated 11th September 1885, No. 2122 W., Public Works.

The undermentioned revised estimates for manufacturing bricks at Lake Brickfield, Ootacamund, are sanctioned in supersession of the estimates sanctioned in G.O., No. 625 W., dated 14th March 1885:—

Lands, kilns, sheds, &c.	RS.	13,840
Bench bricks	...	24,000

2. The cause of excess in each case is duly explained in the Superintending Engineer's letter recorded above.

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated July, 6th.

Recd.

Encl.

G.O., 6th July 1885, No. 1574 W.

JULY.

Branch Road from the Coonoor
Road to the junction of Etti-
enne's Road near Charing
Cross Bridge, Ootacamund

Estimate for raising the —, sanctioned.

6TH JULY 1885, No. 1574 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel J. BEATTY, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Ootacamund, 9th June 1885, No. 233 E.W. :—

I have the honor to forward, for sanction and provision of funds, an estimate, amounting to Rs. 926, for raising the piece of branch road from the Coonoor road to the junction of Ettienne's road near the new Charing Cross bridge.

2. The estimate for the new Charing Cross bridge, through some oversight or misunderstanding on the part of Mr. Larminie when framing it, did not include any provision for raising this bit of branch road. Hence the necessity for the present estimate.

ORDER—dated 6th July 1885, No. 1574 W., Public Works.

The estimate, amounting to Rs. 926, for raising the branch road from the Coonoor road to the junction of Ettienne's road near the Charing Cross bridge at Ootacamund, is sanctioned as supplemental to the estimate for the bridge referred to in G.O., No. $\frac{1183}{A}$ W., dated 9th May 1884.

2. A sum of Rs. 2,224 has been appropriated for the Charing Cross bridge in the orders on the statement of demands for incomplete and minor works. An additional allotment of Rs. 926 is now made to the work from the Provincial reserve.

3. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 79 W. of 1885-86, and classified as Communications, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with one enclosure.

„ Examiner, Public Works Accounts, with the estimate for note and
return to Superintending Engineer, IV Circle.

„ Financial Department.
„ Revenue „

Exd. E. Fernandez.
Spare Copies

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

P. W. D. Form.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE *Fourth*

FUND *Provincial and Imperial*

Provincial Statement of Objectionable Items
in the Accounts of Executive Engineers
for the Month of *May* 1885.

No. *2073 W. 5-9-85*

MADRAS,

Dated *5th* August 1885.

FORWARDED for orders to the Secretary to Government,
Public Works Department, Madras.

J. P. Curran
Examiner of P. W. Accounts,
Madras.

With Order

Provincial Statement of Objectionable Items in the Accounts requiring the

requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
<u>Provincial</u>									
<u>Without Estimate</u>									
<u>Silgiri Division</u>									
1	Purchase of ^{Mr} Brown's property for a telegraph office at Tytheri	March 1883	"	4,500	4,500	"	"	"	"
2	Repairing Government house and all subsidiary buildings	May 1885	"	552	552	"	"	"	4,48
3	Repairs to Gudalur Ghaut Road	April 1885	"	2,371	2,371	"	"	"	2,051
<u>Excess over Estimate</u>									
4	Brick Manufacture Lake	March 1885	15,000	21,528	"	"	"	"	2,118

of Executive Engineers for the Month of orders of Government.

[P. W. D. Form No. M. 112—Inner Sheet.]

May 1883

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

No. 2073 W. of the 1st October 1883

In I.O. No 1708. H. dated 22 July 1885 it was stated that the matter was yet under disposal

Still under disposal.
Still under disposal

The Executive Engineer states that estimates are under preparation and will shortly be submitted for sanction.

Noted
Noted

The value of work done is Rs 22,382 the excess is therefore Rs 7,382. The Executive Engineer states that revised estimate was submitted for sanction with his No 384 dated 11 May 1885.

Revised estimate has been received and is under examination.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of orders of Government.

May 1885

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Excess Over Estimate</u> <u>Dilgiri Division</u>								
5	Brick field including Spent L. Kiler		12,000	13,653					
	<u>Want of Appropriation</u>								
6	Furniture charges for clerks' quarters on Stone House Hill	May 1885				1633	1633	1633	
7	Original works, Communications Incur	May 1885				807	807	700	
	<u>Miscellaneous irregularities</u> <u>Want of Completion</u> <u>Reports</u>								
8	Repairing Bore hall Costs incurred for 1883-84		642	476					

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

The excess is brought to the notice of Government with reference to G.O. No. 1708 W dated 22 July 1885. The Executive Engineer states that a revised estimate will be submitted for formal sanction.

Revised estimate is awaited
Revised estimate is awaited

The Executive Engineer states that funds have been applied for.

Funds have been allotted in Rs. 1533 W of 1st July 1885 and Rs. 1533 W of 1st July 1885 and Rs. 1533 W of 1st July 1885 and Rs. 1533 W of 1st July 1885.

7. Application for funds is awaited.
Application for funds is awaited

Completion Report awaited for this work

The S.E. will see that the completion report is forwarded to the Examiner of Accounts without delay.

Provincial Statement of Objectionable Items in the Accounts
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>From Inspection of sub Divisions</u> <u>West Coast Division</u>								
9	South Canara sub Division Calicut — 80 —								
	<u>Miscellaneous Accounts</u>								
10	Repairing the sea wall and protecting the shore at Bey pore from the action of the sea.								

of Executive Engineers for the Month of
orders of Government.

May 1885

Opinion of the Superintending Engineer,
with final Remarks by Examiner.

Orders by Government.

The accounts of these sub Divisions
have not been inspected since
January and August 1884.
respectively. The Executive
Engineer states that they will
be inspected in the next tour
of inspection.

Noted.
Noted.

The recovery of this amount
from the Railway Co. as
Ordered in G.O. No 706 R
dated 29th June 1885 is
awaited.

Refund, from the Madras Railway
Company of the Expenditure incurred by
the S.W. Co. is still awaited.
The subject is under re-
ference to the Board of
Directors by the Company's
Agent.

CW
22.6.85

W
1.9.85

A. C. Curdson
Examiner of P. W. Accounts,
Madras.

To The Supply Engineer The Circle
thru the Examiner of P.W. Accounts
Thrs the Registrar of P.W. Accounts
Desk
7/9/85