

(1) Number of pages 12

(2) Date of repair 8-87

(3) Initials of the Referencer low

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	705 W	Press.
B.P. No:		Mis.
Dated	20.3.1885	198.

Not to be folded or roughly handled

20TH MARCH 1885, No. 705 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, V Circle, to the Chief Engineer, Public Works Department, dated Chépák, 17th March 1885, No. 4696 :—

In the list which accompanied G.O. No. 44 W., dated 7th January 1885, there is the entry of the sub-magistrate's cutcherry at Ulundurpet as in progress on an estimate of Rs. 6,230. I have the honor to report that the Executive Engineer states that the cutcherry was completed on an estimate of Rs. 7,270 sanctioned in G.O. No. 724, dated 2nd March 1877, for execution from convict labor fund, and the completion report was submitted on the 26th April 1878.

ORDER—dated 20th March 1885, No. 705 W., Public Works.

Communicated to the Judicial Department, with reference to G.O., No. 44 W., dated 7th January 1885.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, V Circle.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. E. Fernandez,
Spare Copies

**BUILDINGS AND ROADS.
CIVIL WORKS.**

Govt. of (1885) Madras.

PUBLIC WORKS.

Dated March, 20th.

Recd.

Encl.

G.O., 20th March 1885, No. 705 W.

MARCH.

**Sub-Magistrate's Cutcherry at
Ulundurpet, South Arcot
District**

Report of the completion of the —, com-
municated to the Revenue Department.

STATEMENT showing Buildings under (14) Law and Justice that were sanctioned but left incomplete or uncommenced from 1871-72 to 1884-85.

Executive Division.	District.	Locality.	Item No.	Particulars of Works sanctioned.	Amount of Estimate.	References to Sanction.	Outlay up to date.	State of Progress.
Vizagapatam	Vizagapatam	Anakapalle	1	Sub-Magistrate's Cutcherry	Rs. 2,768		Rs. 1,988	Work in progress.
Godavari Eastern.	Godavari	Ellora	2	District Munsif's Court	12,140	No. 778 W., dated 26th September 1877.	..	Not yet commenced.
		Poddipuram	3	Do. do.	10,300	Do. do.	7,000	Work in progress.
		Amukyapuram	4	Do. do.	13,410	Do. do.	..	Not yet commenced.
		Rajahmundry	5	New Court-house	35,200	No. 582 W., dated 4th February 1878.	29,500	Work in progress.
		Kotampeta	6	Improving the Sub-Magistrate's Cutcherry	4,040		2,093	Do. do.
		Pithapuram	7	Constructing do.	7,040		2,000	Do. do.
		Teni	8	Do. do.	7,500		2,000	Do. do.
		Rajahmundry	9	Do. do.	7,400		2,000	Do. do.
Kistna Eastern	Kistna	Bapatla	10	District Munsif's Court	12,620	No. 1492 W., dated 1st June 1882.	11,620	Do. do.
Nellore	Nellore	Kota	11	Improvements to Sub-Magistrate's Cutcherry	14,760		13,627	Do. do.
Bellary	Bellary	Narayandevanki.	12	Additional store-room and office-room to the District Munsif's Court.	1,180	No. 180 W., dated 21st January 1884.	..	Not yet commenced.
Kurnool	Kurnool	Singunypa	13	Sub-Magistrate's Cutcherry	12,580		5,000	Work in progress.
North Arcot	North Arcot	Owl	14	Sub-Magistrate's Cutcherry	14,208		8,660	Do. do.
South Arcot	South Arcot	Puppali	15	Do. do.	12,840		8,000	Do. do.
		Pungannar	16	Improvements to do.	400	No. 57 W. of 1877-78	..	Not yet commenced.
		Oolamoorpett	17	Sub-Magistrate's Cutcherry	6,230		3,831	Work in progress.
Tanjore	Tanjore	Mayavaram	18	Improvements to District Court	3,245	No. 2712 W., dated 3rd November 1884.	1,700	Do. do.

Statement showing Buildings under (14) Law and Justice that were sanctioned but left incomplete or uncommenced from 1871-72 to 1884-85—cont.

Executive Division.	District.	Locality.	Item No.	Particulars of Works sanctioned.	Amount of Estimate.	References to Sanction.	Outlay up to date.	State of Progress.
Tanjore	Tanjore	Nidamangalam	19	Improvements to Hospital attached to Sub-Magistrate's Cutcherry.	1,630	No. 118 W. of 1876-77.	..	Not yet commenced.
Madras	Madras	Paranahudi	20	District Munsif's Court.	12,700	No. 1128, dated 8th May 1876.	100	Work in progress.
		Matukulathur	21	Iron grates doors and windows for Sub-Magistrate's Cutcherry.	350	No. 97 B. of 1877-78.	..	Not yet commenced.
		Thirunelli	22	New, Sub-Magistrate's Cutcherry with out-houses and sub-jah.	13,800		10,076	Work in progress.
Nagpur	Nagpur	Vayitra	23	Re-roofing the District Munsif's Court-house.	1,900	No. 2211 W. dated 19th September 1884.	..	Not yet commenced.
Cochin	Salem	Sunkari	24	Dais and witness box in the Sub-Magistrate's Office.	140	No. 2810 W., dated 8th July 1878.	..	Do. do.
West Coast	South Canara	Pudur	25	Improvements to Munsif's Court.	17,140	No. 3086 W., dated 31st October 1885.	10,700	Work in progress.
	Malabar	Calicut	26	Law Courts.	96,340	No. 1563 W., dated 30th June 1884.	71,630	Do. do.
		Tellicherry	27	Additions and alterations to the existing District Court.	2,356	Superintending Engineer's Register No. 23 of 1881-82.	..	Not yet commenced.
		Kasingid Hospital	28	Magistrate's Cutcherry.	4,307		4,324	Work in progress.
			29	Sub-Magistrate's Cutcherry do.	5,810		5,173	Do. do.

7TH JANUARY 1885, No. 44 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers :—

G.O., dated 18th November 1884, Mis. No. 2981, Judicial.

Read—the following letter from the Acting Registrar of the High Court of Judicature at Madras, to the Chief Secretary to Government, dated 8th November 1884, No. 3296 :—

I am directed to acknowledge the order of Government, dated the 13th October last, No. 2421, Financial, requiring the submission of a list of the new works which it is especially desirable to carry out in the course of 1885-86, and to state that the information in this office is insufficient to enable the Court to make out a list of all the works hitherto applied for and sanctioned but not taken in hand, which it is necessary to know to compare their relative urgency. Applications have frequently been made for new buildings for court-houses, and they have been transferred to the Public Works Department for the preparation of plans and estimates, and the Court has not always had information as to when these were ready and allotments made for the works. Moreover, until the middle of 1881 such applications had not been submitted to Government through the High Court, but direct by the District Judges.

2. I am, accordingly, to request that the Court may be favored with a list of all Judicial works which have been sanctioned up to date in the Public Works Department and not yet carried out.

Order—dated 18th November 1884, Mis., No. 2981, Judicial.

The Public Works Department will be requested to furnish the information required by the High Court.

(True Extract.)

(Signed) E. F. WEBSTER,
Chief Secretary.

To the Public Works Department, with G.O.,
No. 2421, dated 13th October 1884.

Office note to the Examiner, Public Works Accounts, dated 10th Dec. 1884, No. 2233 D.
Do. from do. do. do. do. 22nd " " " 711.

Order—dated 7th January 1885, No. 44 W., Public Works.

The lists prepared in the Secretariat and in the office of the Examiner, Public Works Accounts, will be recast so as to exhibit the works according to Public Works divisions.

2. The revised list will then be printed, and communicated, through the Judicial Department, to the High Court for such further action as may, in the opinion of the Honorable the Judges, be necessary.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Judicial Department
To Superintending Engineers, for information } with list.
To the Examiner, Public Works Accounts, do. }

Exd. E. Fernandez.
Spare Copies

705. W.

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1885 Madras.

PUBLIC WORKS.

Dated January, 7th.

Recd.

Encl.

G.O., 7th Jan. 1885, No. 44 W.

JANUARY.

Judicial Buildings

Instructions for recasting the list of sanctioned but uncommenced or left incomplete from 1871-72 to 1884-85 according to Public Works division.

SUPERINTENDING ENGINEER'S OFFICE.

5TH CIRCLE, MADRAS.

Chepauk, 17th March 1885.

From

THE SUPERINTENDING ENGINEER,

5TH CIRCLE.

To

The Chief Engineer

P. W. Department

Enclosures.

In the list which accompanied G.O. No. 44 W. dated 7th January 1885, there is the entry of the Sub Magistrate's Cutcherry at Colcondoorpett as in progress on an estimate of Rs 6230. I have the honor to report that the Executive Engineer states that the Cutcherry was completed on an estimate of Rs 727 sanctioned in G.O. No. 724 dated 2nd March 1877 for execution from Convict Labour Fund, and the Completion Report was submitted on the 26th April 1878.

I have the honor to be,
Sir,

Your most Obedt Servant
S. S. S. S. S.
Superintending Engineer
5th Circle

No 724. 2.3.77.
44W. 7.1.85

Charles Wharfed
Bund 7.1.85

From

THE SUPERINTENDING ENGINEER,

5th Circle,

No 705. Waf 20 March 85

To

The Chief Engineer
P.W.D.



Communicated to
the Judicial Dept.
with reference to G.O.
44. Waf 7 January 1885.

Dated 17 } March 1885.
Recd.

C.S.

10.3.85

W
20.3.85

4696

Submagistrate's Catchment
at Colombaria put to

Report that the
was completed in 1877 and
Completion Report submitted
in April 1878.

S.C. Circle

Genl. Magistrate

Judl. Dept.

with order

2472.

Govt. of Madras.

PUBLIC WORKS.

Pres
23-3-83
1889-24-8/9 Am

Dated

Recd.

Encl.

G.O. 20th March 1885, No. 705/1

Sub Magistrate
Cutchery at
Colondanpett
South Arcot District

Report of the
Completion of the
Canal to
Rev Dept.

60
4

21/3

21/3