

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

369W 7/14/2/05  
112W 7/13/1/05  
3011W 7/0/12/04  
600W 7/13/3/05  
227W 7/20/1/05  
396W 7/14/2/04  
3004W 7/0/12/04

Duplicate

P. W. D. FORM.  
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Architect Division

FUND Imperial

Provincial Statement of Objectionable Items  
in the Accounts of Executive Engineers  
for the Month of December 188 4

No. \_\_\_\_\_

MADRAS,

Dated 4<sup>th</sup> March 188 5.

B. No 872 May 10 April 1885

FORWARDED for orders to the Secretary to Govern-  
ment, Public Works Department, Madras.

D. C. Caraway

Examiner of P. W. Accounts,  
Madras.

With order

H. Tras.

### Provincial Statement of Objectionable Items in the Accounts requiring the

| Item No. | Particulars of each Item.                                                                                                               | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|-----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                         |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | <u>Imperial.</u><br><u>Miscellaneous Singularities.</u><br><u>Wants for which Re-</u><br><u>vised Estimates are</u><br><u>promised.</u> |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 1.       | Constructing Post office<br>at Chaddas.                                                                                                 | Novr<br>1884                                                             | 363,264                   | 352,487                 |                       |                                            |                          |                            | 595                           |
| 2.       | Constructing Telegraph<br>office at Chaddas.                                                                                            | Novr<br>1884                                                             | 304,610                   | 307,816                 |                       |                                            |                          |                            | 455                           |

Madras  
4 March 1885

of Executive Engineers for the Month of *December* 188*4*.  
orders of Government.

| Opinion of the Superintending Engineer,<br>with final Remarks by Examiner.                                                                    | Orders by Government.                                                                                                                                                                                         |
|-----------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>Sanction to the Re-vised Estimates, which it is noted have been sent to the Government of India, is awaited.</p> <p><i>J. C. Gouda</i></p> | <p><i>W. 872 W of 10 April /85</i></p> <p><i>Sanctioned. vide G. O No 600 W of 13<sup>th</sup> March /85</i></p> <p><i>Cy.</i><br/><i>31.3.85</i></p> <p><i>Cy.</i></p> <p><i>LLS.</i><br/><i>11/4/85</i></p> |

*Examiner of P. W. Accounts,*

*Madras*

To The Cong<sup>g</sup> prohibited to go  
thru' the Exam<sup>n</sup> P. W. acts

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

56.41 7/9/05  
370.41 7/14/05  
111.41 7/13/05

P. W. D. FORM.  
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE *Madras Harbour Works*  
FUND *Transfers*  
*Civil Department*

Provincial Statement of Objectionable Items  
in the Accounts of Executive Engineers  
for the Month of *December* 188*4*

No. \_\_\_\_\_

MADRAS,  
Dated *5* *March* 188*5*.

*B. No. 873. W. 4/10 April/05*

FORWARDED for orders to the Secretary to Govern-  
ment, Public Works Department, Madras.

*P. P. L. L. L.*

Examiner of P. W. Accounts,  
Madras.

*15/4*

*letter order*  
*letter des teneur*

Provincial Statement of Objectionable Items in the Accounts requiring the

| Item No. | Particulars of each Item.                         | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | the Expenditure during the Month. |
|----------|---------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-----------------------------------|
|          |                                                   |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                                   |
|          | Civil Department Transfers Excess over Estimate   |                                                                          |                           |                         |                       |                                            |                          |                            |                                   |
| 1.       | Madras Harbour Works                              | Oct/84                                                                   | 5745.16                   | 56824.53                | 610.79                | 371                                        |                          |                            | 10,105                            |
|          | Miscellaneous Irregularities                      |                                                                          |                           |                         |                       |                                            |                          |                            |                                   |
|          | 1 Works for which Revised Estimates are proposed. |                                                                          |                           |                         |                       |                                            |                          |                            |                                   |
| 2.       | Madras Harbour Works                              | Oct/84                                                                   | 5745.16                   | 56824.53                | 610.79                | 371                                        |                          |                            | 10,105                            |
|          | II Vouchers &c due                                |                                                                          |                           |                         |                       |                                            |                          |                            |                                   |
|          | Title Deeds for "Carlton House" Royapuram         |                                                                          |                           |                         |                       |                                            |                          |                            |                                   |

orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

no 873 W of 10 April/85

Sanction to Revised Estimate awaited

The revised estimate is under preparation vide G.O. no 66 W dated 9<sup>th</sup> January 1885.

The Superintendent states that the title deeds have not yet been received from the Government Solicitor and that so soon as received from him they will be sent to this Office.

The title deeds have since been received and sent to the Examr. & W. accounts for registry.

31-3-85

1-4-85

D. P. Curran

Examiner of P. W. Accounts, Madras.

The Supt Madras Harbour works there the Examr. P.W. acc