

605719 C. 23-2-86.
2807W. 23-11-83.
1786e - 5-11-83.
2659W - 28-10-84.
1523W - 18-1-84.

No 620 Wd March 9. 1886

1220 & 1735

The foregoing order
will be carried to the
com. to the

S. E. I enclose in reply
to his No. 230 a bill
to his No. 230

of 10-2-86
8/10/86

W
8.3

S. E. I enclose
to his No. 230

9/3/86

180 13
11/3

[6]

Govt. of 1881 Madras.

To

The M. D.



1886

sum for promotion

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

605485W. 23-2-86.
1747R. 30-11-83.
541W - 6-1-86.

original
- Dec 1771/11

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Tonuch
FUND Provincial and Imperial
Sub 1/3/86 Indefinite

Provincial Statement of Objectionable Items in the
Accounts of Executive Engineers for the month
of December 1885.

No. _____

MADRAS,
Dated 5th March 1886.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No 625 Wd March 9. 1886

9/3
D. P. Goudar

Examiner of P. W. Accounts,
Madras.

13
290 11/3

12
674

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Provincial</u> <u>Without Estimate</u> <u>Malgiri Division</u>								
1	Purchase of Mr. Brown's property for a telegraph office at Vytheri	March 1885	"	1,500	1,500				
2	Repairs to Bombay Castle, Ootacamund.	"	"	4,228	4,228				

Executive Engineers for the month of
orders of Government.

December 1885

Opinion of the Superintending Engineer,
with final Remarks by Examiner.

Orders by Government.

No 625 Wd of March 9. 1886

Result of Orders passed
in G.O. No. 2093 W of 7th September
1885 is awaited.

Result of orders passed
in G.O. No. 2093 W of 7th September
1885 is still awaited
1885 is still awaited.

A bill in the form
of Completion Report
was received in this
Office, verified and
returned to the Super-
intending Engineer
for necessary action.
Orders thereon are
awaited.

The bill is awaited
The bill is awaited

Provincial Statement of Objectionable Items in the Accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Excess over Estimate</u> <u>Nilgiri Division</u>								
3.	Improvements to road within municipal limits, Ootacamund.	Novr. 1885	51,490	53,293	1,803				720
4.	Permanent regulating weir at the willow bund bridge and excavating a deep channel in the lake below the weir.	Novr. 1885	6,600	6,983	383				

Executive Engineers for the month of orders of Government.

December 1885

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Vide remark in Objectionable Items Statement for November 1885 against Item No. 3.

In Objectionable Items Statement for November 1885 the Executive Engineer stated that the excess would be transferred to a fresh estimate to be submitted for sanction, but he now states that, as the work has been completed, the excess will be explained in the Completion Report.

These excesses should be explained in the Completion Reports.

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Excess over Appropriation</u>								
	<u>West Coast Division</u>								
5.	Provincial Civil Buildings, Original Works - Minor -	"	"	"	"	50	2431	2381	1
	<u>Miscellaneous Irregularities</u>								
	<u>Works for which Revised Estimates are required -</u>								
	<u>Calgiri Division</u>								
6.	Constructing a Protestant Church at Wellington - June 1885		38,161	25,743					

Executive Engineers for the month of *December* 188*5*
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
The Superintending Engineer has been asked to obtain an allotment of funds at an early date.	The Superintending Engineer will take early steps for the removal of the objection to this item.
The Executive Engineer states that the Estimate is under revision.	The submission of a revised estimate for this work should be expedited.

**Provincial Statement of Objectionable Items in the Accounts of
requiring the**

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>West Coast Division</i>								
	<i>Want of Title - deeds.</i>								
7.	<i>Schoolhouse at Thaliparamba purchased from Local Land Board.</i>								
	<i>Non Inspection of Sub Division</i>								
8.	<i>South Canara Sub Division</i>								

Executive Engineers for the month of *December* 188*5*.
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
<i>This purchase was made in March 1885 and the Title-deeds have not yet been sent to this office. The Executive Engineer now reports (under date 10th February 1886) that the "Government Solicitor has been asked to draft the deed referred to."</i> <i>Not inspected since January 1886 and the fact is again brought to the notice of Government.</i>	<i>Noted</i> <i>This sub division should be inspected without further delay.</i>

Provincial Statement of Objectionable Items in the Accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Miscellaneous Advances.</u>								
	<u>West Coast.</u>								
9.	Repairing the sea wall and protecting the shore at Beyford from the action of the sea			Rs 5159					
	<u>Imperial Military</u>								
	<u>Works for which Revised Estimates are required</u>								
	<u>Nilgiri Division</u>								
1	Constructing a battery at Wellington			Augt 32,000 1885 13,580					

Executive Engineers for the month of *December* 188*8*
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
The result of offer made in G.O. No. 1147 of 30th November 1885 is awaited.	The result of offer made in G.O. No. 1147 of 30th November 1885 is awaited.
The Executive Engineer states that the Revised Estimate has been sub- mitted to the Supt. En- gineer with his Office No. 2568 of 21st January 1886.	Revised estimate is awaited. <i>Cur</i> <i>W</i> <i>8/2/86</i> <i>S. S. IV Circle</i> <i>S. S. II Circle or P. W. Dept.</i> <i>through the</i> <i>through the</i>

Examiner of P. W. Accounts,

add
4 13

A.C. 513