

(1) Number of pages 22
(2) Date of repair 4-1-88
(3) Initials of the Referencer law3 ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	3091-W	Press.
B.P. No:		Mis.
Dated	16-11-1887	198.

S.G.M

Not to be folded or roughly handled

16TH NOVEMBER 1887, No. 3091 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following papers:—

From W. HUGHES, Esq., Executive Engineer, Madura Division, to the
Superintending Engineer, VI Circle, dated Trichinopoly, 20th October
1887, No. 539 S.E.

With reference to your remarks in B. form progress report for restoring
Tirumal Naick's palace at Madura, herewith returned, I have the honor to inform
you that a further grant of Rs. 5,416 is required for expenditure during the current
year for the completion of the undermentioned works in Tirumal Naick's palace at
Madura:—

Name of works	Amount of esti- mate.	Expendi- ture up to end of 1886-87.	Write- back en- tries on account of iron gratings.	Net ex- penditure.	Existing allotment for 1887-88.	Additional allotment required.	Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Completing restoration in Tirumal	1,01,500	1,02,502	—4,336	98,166	3,334	3,000	1,04,500
Naick's palace							
Accommodating Collector in Tirumal	44,640	22,916	4,336	27,252	15,266	2,122	44,640
Naick's palace	294	..	..	..	..	294	294
Lightning-conductor	..	..	..	..	18,600	5,416	..
Total ..	..	..	..	..	..	..	..

2. The first work has been completed and final payments will be made shortly.
The amount required is in excess of the sanctioned estimate, and it is necessarily
required for the settlement of dues, &c.; the cause of excess will be explained in
completion report.

3. The second work will be completed before the end of March 1888, and the
amount required is the balance of the estimate.

4. The third work will also be completed during the current year.

5. The only works that will remain to be done in 1888-89 is the record racks, for
which an allotment of Rs. 3,990 will be required for expenditure in that year.

No. 729 M.D.

Submitted to the Chief Engineer, Public Works Department, with the request that
the additional grant of Rs. 5,416 applied for by the Executive Engineer may be
obtained.

2. In the ensuing year's budget estimate, submitted from this office in No.
1150 T.J., dated 16th September 1887, Rs. 6,833 have been applied for for the above
work; this will have now to be reduced to Rs. 3,990.

THECKADY,
26th October 1887.

(Signed) J. PENNYCUICK, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

16TH NOVEMBER 1887, No. 3091 W., PUBLIC WORKS.

From Lieutenant-Colonel J. PENNYQUICK, R.E., Superintending Engineer, VI Circle, to the Chief Engineer, Public Works Department, dated Kodaikānal, 8th November 1887, No. 1474 T.J.

With reference to your No. 3451 C., dated 11th October 1887, I have the honor to propose the following surrenders from the grants under Provincial :—

Provincial, Civil Buildings.
Original Works.
Tanjore Division.

1. Tahsildar's office at Māvaram, item No. 11 in the budget of 18-7-88 (grant of Rs. 10,000)	Rs. 1,000
2. Combined Court-house for the District Munsifs of Kumbakonam and Valangaman, item No. 16 of 1887-88, and G.O. No. 2593 W. of 29th September 1887 (from the grant of Rs. 18,741)	2,000
3. Alterations and improvements to St. Joseph's College buildings at Negapatam to fit them for use as public offices, item No. 32 in the budget of 1887-88 (from the reduced grant of Rs. 9,250)	1,250
Total ...	4,250

2. Nos. 1 and 2 being the slow progress which the contractors are making with these works, it is doubtful whether the full grants can be spent. As regards No. 3 sufficient estimates have not been sanctioned to utilise fully the existing reduced grant.

3. In this office numbers, noted in the margin, funds were applied for for the undermentioned works; if there is any difficulty in granting the same, I would suggest that the amount now surrendered may be transferred to meet at least a portion of the demand :—

No. 191 C, dated 21st October 1887.
No. 730 M.D., dated 26th October 1887.
No. 729 M.D., dated 26th "

Ramnad Division.

1. Repairing Sea Custom office at Devipatam ...	Rs. 930
2. Completion of the road from Kumbum to the foot of the Gūdalār-Peermade ghāt	2,000
3. Preservation of Tirumal Naick's palace and adaptation for public offices	5,416
Total ...	8,346

4. The first two items can be fully provided for and the balance granted to the third.

ORDER—dated 16th November 1887, No. 3091 W., Public Works.

The following transfers of funds are sanctioned :—

From	Provincial	To	Rs.
Tahsildar's office at Māvaram	1,000	Completion of the road from Kumbum to the foot of the Gūdalār-Peermade ghāt	2,000
Combined Court-house for the District Munsifs of Kumbakonam and Valangaman	2,000	Preservation of Tirumal Naick's palace and adaptation for public offices at Madura	2,250
Alterations and improvements to St. Joseph's College buildings at Negapatam to fit them for use as public offices	1,250		
Total ...	4,250	Total ...	4,250

16TH NOVEMBER 1887, No. 3091 W., PUBLIC WORKS.

3

2. The sum of Rs. 930, required for repairing the Sea Custom office at Devipatam, has already been provided in G.O., No. 2924, W., dated 4th November 1887.

3. The question of further increasing the grant for Tirumal Naick's palace will be considered later in the year on application from the Superintending Engineer.

4. The contractors should not be allowed to delay the completion of the Munsif's Court-house at Kumbakonam.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle.
" Examiner, Public Works Accounts.
" Revenue Department.
" Judicial "
" Public "

Exd J. Moses.
Spare Copies

GENERAL
ACCOUNT.

Govt. of [1887] Madras
PUBLIC WORKS.

Dated November, 16th.

Recd.

Encl.

G.O., 16th Nov. 1887, No. 3091 W.

NOVEMBER.

Funds

Orders on application from the Superintending Engineer, VI Circle, for certain modifications of the allotments under Provincial.

8TH JANUARY 1885, No. 64 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From the Inspector-General of Police, dated 12th September 1884, No. 5171.
Endorsement thereon by the Judicial Department, dated 2nd October 1884, No. 2213.
From the Superintending Engineer, VI Circle, dated 29th October 1884, No. 1145 T.J.

From Colonel H. D. CLOETE, Inspector-General of Police, to the Chief Secretary to Government, dated Madras, 13th December 1884, No. 6985.

	rs.	I have the honor to forward, for sanction, Public Works Department plans and estimates for the marginally-noted works of the Tanjore district, together with the report of the Superintending Engineer, VI Circle, No. 1360 T.J., dated 29th November 1884, and I request the favor of early appropriations being made for them.
1. Constructing a Police station-house at Tanjore	6,740	
2. Extending the Police station-house at Mayavaram	1,130	
3. Extending the Police station-house at Kumbakonam	2,700	
4. Extending the Police station-house at Negapatam	1,075	
Total	11,645	

No. 2816, Judicial.

Approved and transferred to the Public Works Department.
(By Order.)

(Signed) M. HAMMICK,
Ag. Asst. Secretary.

18th December 1884.

ORDER—dated 8th January 1885, No. 64 W., Public Works.

The undermentioned estimates for police works in the Tanjore district are sanctioned :—

	Provincial. Civil Buildings. Original Works.	Rs.	Register No.
1. New Police station-house at Tanjore	...	6,740	225 W., of 1884-85.
2. Additional shed for the Police station at Kumbakonam	...	2,700	226 W., of "
3. Additional shed for the Police station at Mayavaram	...	1,130	227 W., of "
4. Additional shed for the Police station at Negapatam	...	1,075	228 W., of "

2. Funds have been provided for the first two works in the Provincial budget for 1885-86, and the Superintending Engineer, VI Circle, will report without delay what amount can be spent on the other two, during the current official year.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with fourteen enclosures.
" Examiner, Public Works Accounts, with two duplicate abstract estimate.
" Judicial Department.

Ed. A. Grabert.
Spurs Copies

3091
/ 4

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1885) Madras
PUBLIC WORKS.

Dated January, 8th.

Recd.

Encl.

G.O., 8th Jan. 1885, No. 64 W.

JANUARY.

Police Works in the Tanjore
District

Estimates for —, sanctioned with re-
marks.

5TH FEBRUARY 1887, No. 307 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

General.

~~Establishment~~

Account

READ—the following paper:—

Office note from the Examiner, Public Works Accounts, dated 26th January 1887, No. 712.

ORDER—dated 5th February 1887, No. 307 W., Public Works.

A sum of Rs. 1,00,000 reported by the Examiner, Public Works Accounts, to be available for transfer from the current year's grant for Public Works establishment, is resumed and added to the reserve with the Government under Provincial.

2. The following appropriations are made from the reserve:—

	RS.
(1) Renewing the floor of the record-room, Fort St. George	1,800
(2) Constructing a raised foot-path from Charing-cross to the Market, Ootacamund	1,560
(3) Providing new seats for St. Matthias' Church, Madras	2,930
(4) Acquisition of site of proposed new office for the Collector at Calicut	10,000
(5) Roman Catholic Church, Wellington	3,000
(6) Additional shed for the Town Police station, Kumbakonam	2,000
(7) Thatched portico for St. Matthias' Church, Madras	140
(8) Civil buildings, Repairs, Presidency division	460
(9) Tools and plant, Presidency division	300
(10) Civil buildings, Minor works, Architect division	1,200
(11) Do. Repairs do.	2,100
(12) Miscellaneous Public improvements, Repairs, Architect division	1,500
(13) Residence for Superintending Engineer at Dowlaishweram	3,159
(14) Communications, Repairs, Vizagapatam division	7,900
(15) Extension of Madras College of Engineering	10,000
(16) Extending the South Beach marina	2,000
(17) Continuing the dwarf wall on the South Beach road	3,000
Total	63,049

(True Extract.)

(Signed) J. O. HASTED, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers, I, IV, V and VI Circles.
" Consulting Architect to Government.
" Judicial Department.
" Ecclesiastical Department.
" Educational Department.
" Local and Municipal Department.
" Revenue Department.
" Examiner, Public Works Accounts.

Exd. P. L. Pereira.
Spare Copies

The amount required is in excess of the sanctioned Estimate and it is necessarily required for the settlement of dues for the cause of excess will be explained in completion Report.

The second work will be completed before the end of March 1888 and the amount required is the balance of the Estimate.

The third work will also be completed during the current year.

The only work that will remain to be done in 1888-9 is the Record marks for which an allotment of Rs 3990 will be required for expenditure in that year.

I have &c &c
Signed W. Hughes
Executive Engineer,
Madura Division.

1 True copy

No. 729nd Submitted to the Chief Engineer P.W.D. with the request that the additional Grant of Rs 5416 applied for by the Executive Engineer may be obtained.
2 In the ensuing year's Budget Estimate submitted from this Office in Rs 11500 Rs 6833 have been applied for for the above work, this will have now to be reduced to Rs 3990.

Ch. 7051
with 3

Sub -

Therady 26th October 1887
29/29
Superintending Engineer B. Cole,

PWC No 8727

From
The Supg. Engineer
M. Circle

To
The Chief Engineer
P. W. D.

No. 729 and

Dated 26th Octo 187-

Trinmal Aikil Palam
Madras
Requests to obtain
the additional grant
for the —

OFFICE OF THE SUPERINTENDING ENGINEER,

6TH CIRCLE.

No. 1474 JS

From Lt. Col. J. Pennington, R.E. 30th 1887
The Superintending Engineer,
6th Circle.

To The Chief Engineer
Public Works Department.
Madras

Sir, With reference to your No. 8451C
dated 11th October 1887, I have the honor
to propose the following surrenders from
the Grants under Provincial:—

Provincial. Civil Buildings
Original Works
Transport Division

1. Shildars official bazaar near
Stem No. 11 in the Budget of 1887-88 } 1000
Grant of Rs 10000

2. Combined Courthouse for the
District of Kumbakonam
& Valangaman. Stem No. 16 of Rs 2000
& G.O. No. 259310 of 29 Sept. 1887 (from
the Grant of Rs 18,761)

Megapalam Division
3. Alterations & Improvements to St.
Joseph's College Buildings at Megapalam
to fit them for use as public offices } 1250
Stem No. 32 in the Budget of 1887-88 (from
the reduced Grant of Rs 9200)

Rs 4250

ENCLOSURE

Enc. 14-11-87

2. No. 1 & 2 Being the slow progress which the Contractors are making with these works, it is doubtful whether the full Grant can be spent. As regards No. 3, sufficient estimates have not been sanctioned to utilise fully the existing reduced Grant.

3. In this office it is noted in the margin funds were applied for for the undermentioned works, if there is any difficulty in granting the same, I would suggest that the amount now surrendered may be transferred to meet at least a portion of the demand:

Ramnad Division

1. Repairing Sea Customs Office at Devipatanam — Rs. 930

Madura Division

2. Completion of the road from Crumbur to the fort of the Gudalur Perumal Ghat — Rs. 2000
3. Preservation of Tirumal Naik's Palace and adaptation for public Office Rs. 5,416

Rs. 8,346

The first 2 items can be fully provided

provided for and the balance granted to the third.

387

I have the honor to be,
Sir,

Your Most Obedient Servant
J. P. [Signature]
Superintending Engineer, C. E.

No. 34 SIC d/ 11-10-87
 " 1924 W - 4-11-87
 " 2922 W - 4-11-87
 " 2593 W - 29-9-87
 " 2012 W - 27-7-87
 " 1950 W - 21-7-87
 " 1722 W - 28-6-87
 G.O. 1186 W - 2-5-87
 " 307 W - 5-2-87
 " 64 W - 8-1-85

P. W. D. 6th CIRCLE.

From
 The Superintending Engineer,
 6th Circle.

To
 The Chief Engineer
P.W.D.

No. 1474.TJ

Dated 8th } Nov 1887.
 Received }

Enclosure

Request sanction to the
 within mentioned modifi-
 cation of allotments.

9133 C No 87210
 " 8727
 8727/3/0
 S Ans

As the revenue
 balance is very
 small the demands
 contained in the
 accompanying
 papers cannot
 be provided unless
 savings from other
 circles are reported.
 Please obtain
 orders to hold
 back these two
 C nos. till the
 savings are
 reported by other
 circles -

307/4
 To DW
 for approval...
 Approved
 4.11.87
 C
 4.11.87

PUBLIC WORKS DEPARTMENT.

THE MADRAS GOVERNMENT.

Under date the 16th November 1887
 Read the following

G. O. 729 P.W.D. d/ 21st October 1887.
 G. O. 1474 S.J. d/ 8th November 1887.

The following transfers of funds
 are sanctioned:-

Completion of the road from Kumbalur to to the foot of the Gudalur Permalur	Rs. 2,000
Preservation of Tirumal Naik's palace and adaptation for public offices at Madurai	Rs. 4,250

Total Rs. 4,250

2. The sum of Rs. 730 required for
 repairing the Sea Customs Office at
 Devipattam ^{has already been} provided in
 G. O. No. 2924 W dated 4th November 1887

3. The question of further increasing
 the

No. 34 SIC of 11-10-87
 " 2994 W - 4-11-87
 " 2922 W - 4-11-87
 " 2593 W - 29-9-87
 " 2012 W - 27-7-87
 " 1950 W - 21-7-87
 " 1722 W - 28-6-87
 G.O. 1186 W - 2-5-87
 " 307 W - 5-2-87
 " 64 W - 8-1-85

PUBLIC WORKS DEPARTMENT

The following transfers of funds
are sanctioned:-

2. The sum of Rs. 930 required for repairing the Sea Customs Office at Devipatam ^{has already been} ~~was already~~ provided in G. O. No. 2924 N dated 4th November 1897

the grant for the Terminal Station palace

will be considered later in the year,

application by the Suptg. Engineer

4. The construction is not be

allowed to delay the completion

of the Municipal Court house at Kumbhatone

14/10/87

transfer of funds
in the VI circle

- The Suptg. Engr. VI Circle
- Examiner of P. W. Works
 - Revenue Department
 - Judicial Department
 - Public Department

14/12/87

Cs

14/11

Circ. 14-11-87

Circ. 14-11-87

30/12

24-1-08 ✓

8555 Pm
Govt. of Madras.

PUBLIC WORKS.

11/1/08

Dated

By

For

G.O. 16 Nov 1907 No 309/V

Funds.

orders on application
from the Supt. of
Circles for certain
modifications of the
allocations under
Provincial.

100
7

26
17/1/08

29/1/08