

PWC No 2996

No 1033 d/d 4th April 1888

From

Major C. H. Christie A.C.
Examiner I. W. Accounts.
Madras.

Received -

New Delhi

Cur
30.3.88

To. The Chief Engineer
I. W. Department

No 1328 dated 26th March 1888
27th

R 28.3.88

No 1033 d/d 4th April 1888


Excess over the Estimate for
surveying and estimating the
systems of Roads &c proposed to
be carried out at Kodakanal
— Forwards letter from the
Superintending Engineer to Circle
regarding —

J. W. Strindall
Sup^r Engineer, Circle.

Camp
Cur

W. J. M. S.

P. W. D. 6TH CIRCLE.



From

The Superintending Engineer,

6th Circle.

To

The Chief Engineer
P.W. Department
that the Engineer P.W. Department

No. 1195 MD

Dated

7th } March 1888

Received

Enclosure. *None*.

Furnishing explanation
as to the ~~excess~~ over the
Estimate for surveying
Estimating the system
of Road ~~is~~ proposed to
be carried out at Kodai-
Kauanal.

462 W-9-2-88
2321 W-29-8-87
2229 W-20-8-87
2309 W-C-9-7-87
1475 W-16-8-87
1101 W-21-4-87
578 W-25-2-87
474 C-9-2-87
335 C-28-1-87
1946 W-21-7-87
1847 C-26-8-87

4276
99/5/88

Superintending Engineer's Office 4th Circle.

Cointatore 8 March 1888.

No. 92
Eno

FROM,

COLONEL J. BEATTY R. E.,

SUPERINTENDING ENGINEER,

FOURTH CIRCLE.

TO,

The Chief Engineer,
P. W. Department.

thru' the Examiner of P. W. Accounts.

SIR,

+ P. W. Statement

Adverting to G.O. No. 1413 M. dated
6th February 1888, I have the honor to reply

as follows:-

Items Nos. 2 & 5 to 8 & 10.

Want of Completion Reports.

Completion Reports
are under preparation and
will be submitted shortly.

Item No. 3.

Converting the Cannanore
Fort into a defensive post
at Cannanore.

A supplemental esti-
-mate has since been
sanctioned in G.O. No. 3274 M.
of 1st December/87, hence
no completion Report is
now due.

Item No. 9.

Want of Completion Report.

The work was completed
but final payment has not yet
been made.

The explanation called for in G.O. N^o 2277 M of 24th August/87 was submitted in this office N^o 405 E.M. of 9th October 1887.

Estimate submitted for sanction through the Collector of Malabar with this office letter dated 24th November/87, N^o 431 M.

Revised estimates sanctioned in this office Register N^o 935 93 of 1887-88.

The Executive Engineer will revise the estimate shortly after consulting with the Chief Engineer.

Revised estimates for all the iron work were submitted with this office letter N^o 72 E.M. of 28th February 1887.

Revised estimate has been sanctioned in G.O. N^o 616 M of 21st February 1888.

Item N^o 11.

Tarring the iron cots in the Military Hospital 31st Native Infantry, Mangalore.

Item N^o 12.

Collector's Cutcherry, Calicut.

Item N^o 13.

Kallar Gudalur Road annual repairs.

Item N^o 14.

Water supply of that portion of Ootacamund lying north of the lake.

Item N^o 15.

Calicut Vayitri Road.

Item N^o 18.

Office of Superintendent of Police, Mangalore.

Item N^o 20.

Munsiff's Court at Betanad.

Item N^o 21.

Want of Completion Report.

Item N^o 22.

Ditto.

Item N^o 23.

Ditto.

Item N^o 24.

Ditto.

Item N^o 25.

Rent due from Mr. Spencer for Sub-Collector's quarters at Hosur Rs 17-5-4.

Some extra work having since been found necessary, the submission of Completion Report is deferred pending the completion of the whole work.

Completion Report was sent on the 15th February 1888.

The accounts of the work has not yet been closed.

Completion Report was sent on the 22nd December 1887.

Completion Report is ready for submission.

Ordered to be written off the accounts in G.O. N^o 679 M of 27th February 1888.

I have the honor to be,
Sir,

Your most obedient servant,

L. Beatty. Col. R.E.
Superintending Engineer IV Circle

No 1037 W of 5 April 1888

B

Communicated to
Heads of the W. Dept.

17.3.88

30/3/88

Govt. of (1888) Madras.
PENSION.

To the Heads of Departments.

Issued

Recd. 27.3.88

Encl.

G.O., 7th March 1888, No. 227.

No 1037 W of 5 April 1888

MARCH.

Two classes of Pensions.

Stating that inferior servants are entitled to only —, viz., the invalid and the compensation.

2 Copies to be

with order

OFFICE OF THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

Palamcottah 7th March 1888
Recd 11th

No. 1195 MD

From J. W. Pundall Esq. M.I.C.E.
The Superintending Engineer,
6th Circle.

To

The Chief Engineer
P. W. D.

Sir,

Thro' the Examiner, P. W. Dept.

G.O. No 549 W dated 16 February/88
Calling for explanation for excess over the
estimate for surveying & estimating
the system of roads &c proposed to be
carried out at Kodakanal, Madurai.

2. With reference to the above, I
have the honor to state that the esti-
-mate of Rs 500, sanctioned for the above
work in G.O. No 1101 W d 21st April/87,
provided for an overseer for 3 months
at Rs 120 per month, and overseer
Mr. Walsh was deputed for the work
under your memo No 1847 C d 2nd June/87
and G.O. No 1946 W d 21st July 1887.

3. This overseer was employed on this work from 1st July to 7th November/87 - that is - one month & 7 days in excess of the estimated period, which appears to have been approximate.

4. As soon as the overseer entered upon the work, he was promoted to Supervisor, 2^d grade, temporary, with retrospective effect from 17th April 1887, and the increased pay was drawn by him up to 31st August/87. This and his travelling allowance, which was not included in the estimate, were all debited to the estimate; hence an outlay of Rs 286.11.1 in excess of the sanctioned estimate.

5. Completion report for the work was passed by the Examiner P.W. Dept. in his No. 654 MD dated 17th February/88.
C.R.

I have the honor to be

Sir

Your most obedient servant.

J. W. Rundall
Superintendent Engineer, Circle.

No. 132 W dated 26th March 1888.
27th


Forwarded, with the remark that a Completion Report for the work has since been received and the objection removed.

Major R.C.
Examiner P.W. Accounts
Madras.

To
The Chief Engineer
P.W. Department.

27/3.
26/3.

P. W. D. 6TH CIRCLE.



From

The Superintending Engineer,
6th Circle.

To

The Chief Engineer
P. W. Department
through the Engineer-in-Charge

No. 1195 MD

Dated 7th } March 1888
Received 11th }

Enclosure. *None.*

*Furnishing explanation
as to the excess over the
Estimate for surveying &
Estimating the system
of Road ~~now~~ proposed to
be carried out at Kodai-
Kannal.*

462 W-9-2-88
2321 W-19-8-87
2229 W-20-8-87
2309 C-9-7-87
1475 W-16-87
1101 W-21-4-87
578 W-25-2-87
474 C-9-2-87
335 C-28-1-87
1946 W-21-7-87
1847 C-26-87

Ob 4276
99/5/88

806
574
MMS

with disposal