

No. 118 W of 12th January 1888.

B/ *PPH*
The outlay of Rs 1492 incurred in excess of the estimate for the Sub. Magistrate's office at Madurai is sanctioned. —
WV
23.12.87

CW
JLL
5/1/88.

No. 608 W of 13. 3. 88
" 1243 W of 7. 5. 87
" 1667 W of 24. 6. 87
" 2687 W of 12. 10. 87

BW
12/1

To, S. E. VI Circle

E. P. W. Accts
with completion report

No. 6. 1. 88

Recd 13-1-88

ES *3/16/*

PWC No 10.3/2

From.

Major. G. H. P. Christie. R. E.
Examiner. P. W. Accounts
Madras.

To.

The Chief Engineer
Public Works Department

R/ 16.12.87

Encs: 23

No. 118 W dated 12th January/88
No. 998 dated 15th December 1887

Sub Magistrate's butcherry
at Madurai — Forwards
completion report of — and
letter No. 849 M D, dated
28th November 1887, from the
Superintending Engineer 6th
Circle, after being checked.

With order

N^o. 99th Dated 15th December 1907.


Letter N^o. 849 M.D.
dated 28th November 1907 with
its enclosure, from the Super-
intending Engineer 6th Circle,
to the Chief Engineer Public
Works Department, through the
Examiners. P. W. Accounts, Madras,
is checked and forwarded to
the Chief Engineer Public
Works Department.

2. Sanction of Government
is necessary to the excess
over Estimate, vide Code
paras 352 C(3) and 353.

In Wtts Major R.E.
Examiners. P. W. Accounts
Madras.

Encls: 2

15/12



From The Superintending
Engineer 6th Circle
Trichinopoly

To The Chief Engineer
P. W. D.

Madras
thru the Examiners.
P. W. Accounts

Dated 28th } November 1907
Decd 30th }

N^o. 849 M.D.
Encls. one

Forwards the Completion
report for constructing
Sub Magistrate's office
at Madurai & requests
that sanction of Govt
may be obtained to the
outlay of Rs 1492 incurred
on the work in excess of
the Estimate of Rs 17,889.

Enclosure: 10/7 of No. 99 N.D. 15/12
No 849 MD.

Office of the Sup^d Engrs, Circle.
Kodai Kanab. 28 November/87.
Recd 30th

From

Lt Col J. Penneywick RE
Sup^d Engineer, Circle.

To,

The Chief Engineer

P. W. D.

(Thro' the Engineer, P. W. Dept)

Sir,

Enclot-

In confirmation of this office
No 631 MD dated 1st October/87 recorded
in G.O. No 2689 W dated 12th idem, I have
the honor to forward the accompany-
ing Completion Report for constructing
sub. Magistrate's office at Madhura,
and request that sanction of Govt
may be obtained to the outlay of
Rs 1492 incurred on the work in
excess of the estimate of Rs 17,889 sanc-
tioned in G.O. No 608 W dated 13th Mar/85.

2. From the completion report
it will be observed that the above
excess has been due to the following
causes:—

(a). Omission in the sanctioned
estimate—

(b). Inadequate provision in

(c). Deviation found necessary during the execution of the work from the sanctioned estimate.

See

Phelps - 5

L. Collier

Supd Engineer, Lacle.

EXAMINER
No. 340
5 DEC 1897
ENCLOSURES
P. W. ACCOUNTS
Thom

Brought forward Rs 3846-5-10
Item 37 Diminishing tiled roof - 10-2-11
- 39 Removing the chimney - 10-1-11
- 40 Iron work - 35-12-6
- 41 White washing - 5-14-10
- 42 Clearing site - 25-11-11
- 43 Throwing earth - 170-15-10
- 44 Scaffolding - 150-11-11

Total Expend Rs 4260-5-11
Less deduct Savings 2768-2-11
Net Expend Rs 1492-1-0

The rates are fair

ans P
21/11
87

The Expenditure
may be classified under
the following heads.

(a) Erection of structure
Items Nos 5, 8, 9, 12, 41 & 44
with amount Rs 1148-7-8

(b) Inadequate provision
in Estimate vide
items Nos 4, 13, 19, 20 & 25 = Rs 270-0-3

(c) Deviations found
necessary during
the execution of
the work vide
items Nos 24, 21, 33,
36, 37, 39, & 40 = Rs 510-12-0

From Rs 4260-5-11

(d) Savings vide items
Nos 1, 2, 3, 6, 7, 10
11, 14 & 18, 21, 22,
23, 27 & 32, 34 & 35 = Rs 2768-2-11

Net Expend Rs 1492-1-0

Items 4 & 5 probably means
brickwork in lower & upper story

22-12-87

11/10
6.1.88

Public Works Department.

Current No. 103/2
Letter No. 99W
Dated the 15th December 1887
From the Examiner T. W. Accounts

Sanction 11/10
22.12.87

NOTE OF REMARKS.

The accompanying is a Completion report for the Sub Magistrate's Office at Madurai.

The sanctioned Estimate amounted to Rs 17,889, the expenditure on the work executed Rs 14,387 showing an excess of Rs 1,492 which requires sanction.

The excess items are as follows

- Item 4 Brickwork — Rs 15-1-7
- " 5 — do — for up to 100 — 12-4-4
- " 8 — Tank work — 136-3-2
- " 9 — Plastering — 52-11-6
- " 12 — Terracing — 105-7-8
- " 13 — Painting — 21-15-3
- " 19 — Tank work — 2347-7-2
- " 20 — Iron work — 6-8-3
- " 24 — Fine Chalk — 22-8-
- " 25 — Staircase — 20-1-
- " 26 — Birmampling — 110-6-5
- " 33 — Cut Stone flooring — 199-8-4
- " 36 — Cut Stone Curbing — 116-6-2

Carried forward Rs 825-5-3

7850.

Govt. of (1887) Madras.

PUBLIC WORKS.

13/10

Dated

Recd.

Encl.

G.O., 12th Oct. 1887, No. 2689 W.

Transfer of funds

The transfer of Rs 1492 to the Sub Magistrate's office at Madurai under Provincial Civil Buildings Original Works sanctioned

45
4

W 4 55 PM

12/10

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following letter from Lieutenant-Colonel J. PENNYCUICK, R.E.,
Superintending Engineer, VI Circle, to the Chief Engineer, Public Works
Department, dated Theekady, 1st October 1887, No. 631 M.D. :—

I have the honor to request that sanction of Government may be obtained to the
undermentioned transfer of funds under Provincial, Original Works, Civil Buildings,
in the Madura division :—

From	RS.	To	RS.
(1) Third-class Police station-house and one head and five constables' huts at Virapaudi from the grant of Rs. 2,930 sanctioned in G.O., No. 1243 W., dated 7th May 1887	1,000	(3) Constructing Sub-Magistrate's office at Madura	1,492
(2) Third-class Police station-house and one head and five constables' huts at Samayanallūr from the grant of Rs. 2,690 sanctioned in G.O., No. 1243 W., dated 7th May 1887	492		
Total	1,492		

2. The grants for items (1) and (2) cannot be fully utilised owing to delay in
acquiring and making over to this department the sites selected for the police
buildings.

3. For the Sub-Magistrate's office Rs. 3,000 were granted in G.O., No. 1667 W.,
dated 21st June 1887, and the work has been completed; but the grant, as well as the
estimate of Rs. 17,889 sanctioned for the work in G.O., No. 608 W., dated 13th March
1885, has been exceeded by Rs. 1,492. As there was no time to obtain sanction to
the revised estimate before the completion of the work, the Executive Engineer was
ordered to explain fully the cause of the excess over the sanctioned estimate in the
completion report. This report was sent to the Collector for his certificate and will
be sent in when received back from that officer. In the meanwhile the transfer proposed
is necessary to cover the excess over appropriation.

12TH OCTOBER 1887, No. 2689 W., PUBLIC WORKS.

ORDER—dated 12th October 1887, No. 2689 W., Public Works.

The following transfer of funds is sanctioned :—

From	Provincial. Civil Buildings. Original Works.		To		
	RS.			RS.	
Third-class Police station-house and one head and five constables' huts at Virapaudi ...	...	1,000	Sub-Magistrate's office at Madura ...	1,492	
Third-class Police station-house and one head and five constables' huts at Samayanallūr ...	...	492			
Total ...	1,492				

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle.
" Examiner, Public Works Accounts.
" Judicial Department.

GENERAL.
ACCOUNT.

Govt. of 1887 Madras.

PUBLIC WORKS.

Dated October, 12th.

Recd.

Encl.

G.O., 12th Oct. 1887, No. 2689 W.

OCTOBER.

Transfer of Funds

The transfer of Rs. 1,492 to the Sub-Magistrate's office at Madura under Provincial, Civil Buildings, Original Works, sanctioned.

Thecadry 1st October 1887.

No. 631 Md

2/4th

From Lt. Col. J. Pennington R.E.
The Superintending Engineer,
6th Circle.

To

The Chief Engineer
Public Works Department.
Madras.

Sir,

I have the honor to request that sanction of Government may be obtained to the undermentioned transfer of funds under Provincial. Original Works - Civil Buildings in the Madura Division.

To

- From
- (1) Third Class Police Station house and one head and 5 Constables hut at Veerapandi from the Grant of Rs 2930 sanctioned in G.O. No. 1243W 7-5-87 Rs 1000
 - (2) - Do - Do - at Samayanallur from the Grant of Rs 2690 sanctioned in G.O. No. 1243W 7-5-87 Rs 492

- (3) Constructing Sub. Magistrate's Office at Madura - ra - Rs 1492

2 The Grants for Items (1) & (2) cannot be fully utilised owing to delay in acquiring and making over to the Department.

the sites selected for the Police buildings.

3 For the Sub-Magistrate's Office

Rs 3000 were granted in G.O. No. 1667 W dated 21st June 1887, and the work has been completed; but the grant, as well as the Estimate of Rs 17,889 sanctioned for the work in G.O. No. 608 W of 13th March/85, has been exceeded by Rs 1492 - As there was no time to obtain sanction to the revised Estimate before the completion of the work, the Executive Engineer was ordered to explain fully the cause of the excess over the sanctioned Estimate in the Completion Report. This report was sent to the Collector for his Certificate and will be sent in when received back from that officer. In the meanwhile the transfer proposed is necessary to cover the excess over appropriation.

I have the honor to be,

Sir

Your most obedient Servant,

James B. [Signature]

Leut. Col. R. D.
Superintending Engineer C. C. Circle.

Q. C. 1667 W. 21. 6. 87
" 1243 W. 7. 5. 87.
" 608 W. 13. 3. 85.

P.W.D. No 7850
P. W. D. 6TH CIRCLE.

B Seal
Act.

PUBLIC WORKS DEPARTMENT.

From
The Superintending Engineer,
6th Circle.

No. 2689 W

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 12th October/87

Read the following

To
The Chief Engineer
P. W. D.

From the Suptg. Engineer VI Circle. H. E. No: 631 M. D. d/1st October 1887

No. 631 M.D

The following transfer of funds
is sanctioned:-

Dated 1st }
Received 6 } October 1887

Provincial
Civil Buildings
Original Works.

Enclosure.

From

Third class police station house } Rs.
and one head and five constables } 1,000
huts at Virapandi ——— }
—do—do—do— at Samayanallur — 492
Total Rs. 1,492

Sub Magistrate's office at Madurai - 1,492

Requests sanction to the
within mentioned transfer
of funds under Provincial
Original works - Civil
Buildings in the Madurai
District -

19/10

To
The Suptg. Engr. VI Circle
" Examiner of P. W. Acts
" Judicial Department.

10/10/87

10/10/87

11/10

PWP 11-7-85



(3)

Mr.
12/10

12/10

Oct 5, 87
11-10-87

Oct 8, 10, 87, R 12, 10, 87
Oct 9, 10, 87, R 12, 10, 87

12/10

783.0.

GENERAL.
ACCOUNT.

Govt. of 1887 Madras.
PUBLIC WORKS.

Dated June, 21st.

Recd.

Encl.

G.O., 21st June 1887, No. 1667 W.

2589W

JUNE.

Funds

Orders on applications for — under Provincial for Incomplete Works of 1886-87 and for Minor New Works, Repairs and Tools and Plant for 1887-88.

Accompaniment to G.O., No. 1667 W., dated 21st June 1887.

A.—STATEMENT showing amounts applied for and those granted under Provincial.

	AMOUNT APPLIED FOR.						AMOUNT ALLOTTED.							
	Minor Works.			Repairs.			Tools and Plant.	Minor Works.			Repairs.			Tools and Plant.
	Civil Buildings.	Communi- cations.	Miscel- laneous Public Improve- ments.	Civil Buildings.	Communi- cations.	Miscel- laneous Public Improve- ments.		Civil Buildings.	Communi- cations.	Miscel- laneous Public Improve- ments.				
Ganjam ..	RS. 50	..	..	RS. 3,500	..	..	RS. ..	RS. 3,500	..	..	RS. ..	..	..	RS. ..
Vizagapatam ..	500	..	..	5,000	..	..	1,000	5,000	..	..	..	5,000	..	1,000
Godavari, Eastern ..	700	..	..	3,000	..	..	..	700	..	..	..	3,000	..	..
Do. Central ..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Do. Western ..	300	..	..	800	..	..	500	300	..	..	..	800	..	500
Kistna, Eastern ..	..	..	..	3,160	..	500	500	3,160	..	..	..	500	..	500
Do. Western ..	115	..	..	435	..	..	100	115	..	..	..	435	..	100
Nellore ..	600	..	..	3,000	..	..	2,100	500	..	..	..	3,000	..	1,500
Buckingham Canal ..	..	..	580	..	..	..	..	..	..	..	..	..	..	..
Bellary ..	700	..	..	2,000	..	..	1,000	700	..	..	..	2,000	..	1,000
Cuddapah ..	700	..	..	1,000	..	..	1,500	700	..	..	..	1,000	..	1,000
Kurnool ..	200	..	..	1,000	..	..	1,000	200	..	..	..	1,000	..	1,000
Nilgiri ..	3,000	..	..	19,000	..	2,000	10,000	3,000	..	..	..	19,000	..	5,000
Combatore ..	500	..	..	4,000	..	..	1,000	500	..	..	..	4,000	..	1,000
West Coast ..	1,000	..	..	5,000	..	..	1,500	1,000	..	..	..	5,000	..	1,000
North Arcot ..	6,400	..	..	2,000	..	..	500	3,000	..	..	..	2,000	..	500
South Arcot ..	..	..	..	1,500	..	..	2,000	500	..	..	..	1,500	..	500
Chingleput ..	3,100	..	..	10,000	..	..	3,500	3,000	..	..	..	10,000	..	500
Presidency ..	10,000	..	..	60,000	..	3,000	3,500	10,000	..	..	..	60,000	..	3,500
Public Works Workshops ..	..	..	..	..	12,500	..	3,300	..	..	..	..	..	12,500	3,000
Do. Stores ..	480	..	..	..	..	..	10,397	..	..	..	..	..	..	3,000
Tanjore ..	200	..	..	4,000	..	..	1,000	200	..	..	..	4,000	..	8,400
Nagapatam ..	200	..	..	1,000	..	..	500	200	..	..	..	1,000	..	1,000
Trichinopoly ..	..	..	..	1,500	..	..	500	200	..	..	..	1,500	..	500
Madura ..	300	..	..	3,200	..	..	500	2,500	..	..	..	3,200	..	500
Tinnevely ..	500	..	..	560	..	..	1,000	300	..	..	..	560	..	1,000
Architect ..	5,700	..	700	14,300	..	11,600	1,000	3,000	..	..	..	14,300	..	800
Reserve with the Government ..	..	..	..	..	..	..	..	8,513	..	..	..	..	..	..
Do. ..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Do. for Archaeolo- gical works ..	..	..	..	..	..	..	..	..	..	..	..	7,305	..	..
Total ..	39,745	..	8,280	1,48,955	63,240	17,100	44,397	39,978	..	..	..	1,56,260	63,240	35,800

* Includes Rs. 160 for archaeological works—*vide* No. 927 W., dated 26th March 1887.

+ Includes Rs. 35 for do.

785.0.

1261

B.—STATEMENT of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	AMOUNT APPLIED FOR FOR 1887-88				Item No.	Remarks.
							For in-complete works.	For new works.	For in-complete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
PROVINCIAL.												
Minor Works.												
Gaujam	1	Constructing a dead-house at Chica-cole.	515	G.O., No. 3156 W., dated 29th November 1886.	..	515	..	615	..	..	1	No funds are available.
Do.	2	Purchase of a building at Russell-konda for use as the office of the General Deputy Collector.	..	..	..	..	..	1,000	..	1,000	2	From the reserve. Vide G.O., No. 1221 W., dated 14th May 1887.
Godavari, West-ern.	3	Constructing a ryots' shed at the sub-magistrate's office at Penta-pud.	1,180	G.O., No. 2866 W., dated 15th November 1884.	..	1,180	..	1,180	..	..	3	No funds are available.
Bellary	4	Re-roofing a portion of the store-shed at the Executive Engineer's yard at Bellary.	1,418	G.O., No. 2159 W., dated 16th September 1886.	..	1,418	..	1,418	..	..	4	Do. do.
Cuddapah	5	Repairing district munsif's court at Nandalor.	992	G.O., No. 272 W., dated 3rd February 1887.	297	695	..	..	695	..	5	From the reserve.
Do.	6	Constructing a store-shed at Cud-dapah.	1,667	G.O., No. 279 W., dated 4th February 1887.	..	1,667	..	1,667	..	..	6	No funds are available.
Kurnool	7	Constructing three condemned cells in the district jail at Kurnool.	1,090	G.O., No. 3008 W., dated 16th December 1885.	..	1,090	..	1,090	..	..	7	Do. do.
Nilgiri	8	Providing lightning conductors to St. Stephen's Church, Ootaca-mund.	1,550	G.O., No. 1430 W., dated 7th June 1886.	..	1,550	..	1,550	..	1,550	8	From the reserve.
Do.	9	Providing lightning conductors to place of arms on Mountstatu, Ootacamund.	720	Do. do.	..	720	..	720	..	720	9	Do.
Do.	10	Providing lightning conductors to Mountstatu buildings, Ootaca-mund.	1,350	Do. do.	..	1,350	..	1,350	..	1,350	10	Do.
Do.	11	Providing lightning conductors to Government offices, Stonehouse, Ootacamund.	1,550	Do. do.	..	1,550	..	1,550	..	1,550	11	Do.
Do.	12	Providing lightning conductors to Connel Chamber, Ootacamund.	730	Do. do.	..	730	..	730	..	730	12	Do.
Do.	13	Providing lightning conductors to St. Thomas' Church, Ootacamund.	1,166	G.O., No. 2812 W., dated 25th October 1886.	..	1,166	..	1,166	..	..	13	Rs. 1,166 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do.	14	Improving the roof of St. Stephen's Church, Ootacamund.	1,469	G.O., No. 1286 W., dated 11th May 1887.	..	1,469	..	1,469	..	1,469	14	From the reserve. Vide G.O., No. 1286 W., dated 11th May 1887.
Do.	15	Supplying partitions and additional record racks for offices in the Mountstatu buildings, Ootaca-mund.	1,150	G.O., No. 1561 W., dated 10th June 1887.	..	..	1,150	..	..	1,150	15	From the reserve. Vide G.O., No. 1561 W., dated 10th June 1887.
Do.	16	Constructing 3 toll houses on the Kullar-Gudalur road.	2,199	G.O., No. 2171 W., dated 27th August 1886.	662	1,537	..	1,537	..	1,537	16	From the reserve.
Do.	17	Constructing a raised foot path from Charing Cross to Market, Oota-camund.	1,560	G.O., No. 321 W., dated 5th February 1887.	189	1,371	..	1,371	..	1,371	17	Do.
Coimbatore	18	Supplying and fitting iron safes for the taluk treasury at Coimbatore.	461	Superintending Engi-neer's register No. 49 of 1886-87.	..	..	461	..	..	..	18	Do.
Do.	19	Supplying and fitting iron safes for the taluk treasury at Palladam.	921	G.O., No. 788 W., dated 14th March 1887.	..	..	921	..	..	..	19	Do.
Do.	20	Supplying and fitting iron safes for the taluk treasury at Kollegal.	480	Superintending Engi-neer's register No. 51 of 1886-87.	..	..	480	..	..	..	20	Do.
Do.	21	Supplying and fitting iron safes for the taluk treasury at Bhavani.	457	Superintending Engi-neer's register No. 50 of 1886-87.	..	..	457	..	..	..	21	Do.
Do.	22	Supplying and fitting iron safes for the taluk treasury at Karur.	910	G.O., No. 788 W., dated 14th March 1887.	..	..	910	..	..	..	22	Do.
Do.	23	Supplying and fitting iron safes for the taluk treasury at Salyaman-gam.	929	Do. do.	..	..	929	..	..	..	23	Do.
Do.	24	Supplying and fitting iron safes for the taluk treasury at Uttankarai.	235	Superintending Engi-neer's register No. 1 of 1885-86.	..	..	235	..	..	..	24	Do.
Do.	25	Supplying and fitting iron safes for the taluk treasury at Yercaud.	208	Superintending Engi-neer's register No. 2 of 1885-86.	..	..	208	..	..	..	25	Do.
West Coast	26	Providing glazed shutters and sun shades over the windows of the district munsif's court at Udipi.	270	Superintending Engi-neer's register No. 42 of 1884-85.	..	..	270	..	..	..	26	No funds are available.
Do.	27	Barbed wire fencing around the district munsif's court at Puttur.	480	Superintending Engi-neer's register No. 2 of 1885-87.	..	..	480	..	..	..	27	Do.
Do.	28	Purchasing and fitting up a wrought-iron strong-room for use in the taluk treasury at Kasaragod.	750	G.O., No. 2674 W., dated 13th October 1886.	..	..	750	..	..	..	28	Do.
Do.	29	Alterations and improvements to the munsif's court house at Parpanangadi.	1,534	G.O., No. 1858 W., dated 12th August 1886.	..	..	1,534	..	..	..	29	Do.
Do.	30	Constructing a compound wall and improving the church at Mala-puram.	770	G.O., No. 2051 W., dated 16th August 1886.	..	..	770	..	..	..	30	Do.
Do.	31	Supplying furniture to the church at Malapuram.	600	Do. do.	..	..	600	..	..	..	31	Do.
Do.	32	Providing a plank ceiling to the jail wards of the sub-magis-trates' office at Kottaparamba.	242	Superintending Engi-neer's register No. 10 of 1884-85.	..	..	242	..	..	..	32	Do.
Do.	33	Improvements to the treasury room attached to the taluk office at Palghat.	247	Superintending Engi-neer's register No. 47 of 1886-87.	..	..	247	..	..	..	33	Do.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—continued.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	AMOUNT APPLIED FOR FOR 1887-88				AMOUNT ALLOTTED		Item No.	Remarks.
							For in-complete works.	For new works.	For in-complete works.	For new works.	For in-complete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13		
PROVINCIAL.														
Minor Works—cont.														
West Coast	34	Providing lightning conductor to the turret of the district munsif's court, Tellicherry.	360	Superintending Engineer's register No. 8 of 1886-87.	..	360	..	360	..	360	34	From the reserve.		
Do.	35	Improvements to the district munsif's court at Tellicherry.	495	Superintending Engineer's register No. 29 of 1886-87.	..	495	..	495	..	..	35	No funds are available.		
Tanjore	36	Constructing a compound wall to warders' huts at the district jail, Tanjore.	1,420	G.O., No. 2048 W., dated 16th August 1886.	1,195	225	..	..	..	..	36	No appropriation necessary under Code paragraph 1908, part III. From the reserve.		4
Negapatam	37	Extending the Government cemetery at Negapatam.	1,200	G.O., No. 2637 W., dated 9th October 1886.	499	741	..	..	741	..	37	No funds are available.		
Do.	38	Constructing a compound wall round the tahsildar's office at Patukota.	1,800	G.O., No. 2621 W., dated 6th October 1886.	..	1,800	..	1,800	..	..	38	No funds are available.		
Do.	39	Converting the Executive Engineer's office at Negapatam into a dwelling house.	1,795	G.O., No. 1201 W., dated 2nd May 1887.	..	1,795	..	1,795	..	..	39	From the reserve. <i>Vide</i> G.O., No. 1201 W., dated 2nd May 1887.		
Trichinopoly	40	Drainage scheme of the Central Jail, Trichinopoly.	1,860	G.O., No. 277 W., dated 4th February 1887.	890	1,000	..	1,000	..	1,795	40	From the reserve. <i>Vide</i> G.O., No. 1201 W., dated 2nd May 1887.		
Do.	41	Constructing quarters for the European chief constable in charge of the police guard at the central jail, Trichinopoly.	1,860	G.O., No. 1614 W., dated 29th June 1885.	..	1,860	..	1,860	..	1,860	41	From the reserve. <i>Vide</i> G.O., No. 1429 W., dated 25th May 1887.		
Madura	42	Surveying and estimating the cost of system of roads and other improvements proposed to be carried out at Kodakāral.	500	G.O., No. 1101 W., dated 21st April 1887.	..	500	..	500	..	500	42	From the reserve. <i>Vide</i> G.O., No. 1101 W., dated 21st April 1887.		
Tinnevely	43	Additions and alterations to the huzur treasury at Kokarakulam.	2,070	G.O., No. 147 W., dated 18th January 1886.	..	2,070	..	2,070	..	2,070	43	From the reserve. <i>Vide</i> G.O., No. 1279 W., dated 11th May 1887.		
Do.	44	Improvements to the sub-magistrate's office at Tuticorin.	1,580	G.O., No. 1490 W., dated 3rd June 1887.	..	1,580	..	1,580	..	1,580	44	From the reserve. <i>Vide</i> G.O., No. 1490 W., dated 3rd June 1887.		
Architect	45	Additions and alterations to the laboratory of the Presidency College, Madras.	1,847	G.O., No. 3055 W., dated 18th December 1885.	1,777	70	..	..	..	..	45	No appropriation necessary under Code paragraph 1905, part III.		
Do.	46	Providing second boat for the floating latrine at Chepāk.	1,963	G.O., No. 597 W., dated 28th February 1887.	..	1,963	..	1,963	..	..	46	No funds are available.		
Major Works.														
Godāvari, East.	47	Sub-magistrate's office at Pithāpuram.	8,983	G.O., No. 1928 W., dated 20th August 1885.	10,045	..	905	..	905	..	47	From the reserve. Revised estimate awaited.		
Do.	48	Do. do. at Tuni.	9,436	G.O., No. 1804 W., dated 3rd August 1885.	5,709	3,727	2,286	..	2,286	..	48	From the reserve.		
Do.	49	Constructing a dispensary at Bhadrachalam.	4,246	G.O., No. 788 W., dated 31st March 1885.	839	3,407	3,407	..	3,407	..	49	Do.		
Do.	50	Constructing a residence for the Executive Engineer at Dowlash-werum.	12,500	G.O., No. 788 W., dated 31st March 1885.	8,909	3,591	2,564	..	2,564	..	50	Do.		
Do.	51	Constructing a verandah to the sea custom office at Cocanada and re-roofing a godown attached to it.	3,440	G.O., No. 755 W., dated 11th March 1887.	..	3,440	..	3,440	..	..	51	No funds are available.		
Godāvari, West.	52	Constructing a first-class taluk office at Bhimavaram.	22,650	G.O., No. 3563, dated 20th December 1875.	21,701	949	949	..	949	..	52	From the reserve.		
Do.	53	Constructing a first-class taluk office at Narsāpur.	22,900	Do. do.	..	22,900	..	10,000	..	10,000	53	From the reserve. <i>Vide</i> G.O., No. 1360 W., dated 17th May 1887.		
Buckingham Canal.	54	Training the Aiyar river	17,496	G.O., No. 1090 W., dated 19th April 1887.	..	17,496	..	2,000	..	2,000	54	From the reserve. Reported by the Superintending Engineer to be urgent.		
Bellary	55	Collector's office at Anantapur	55,000	G.O., No. 3498 W., dated 6th December 1883.	49,902	14,388	14,388	..	10,000	..	55	Do.		
Do.	56	Residence for the Collector at Anantapur.	28,190	G.O., No. 2196 W., dated 3rd September 1886.	15,997	12,193	10,000	..	10,000	..	56	Do.		
Cuddapah	57	Taluk office at Pulivendla	22,150	G.O., No. 2744 W., dated 7th November 1881.	22,723	..	720	..	720	..	57	Do.		
Nilgiri	58	Constructing a combined bench magistrates' court and third-class police station at Kōtagiri.	8,060	G.O., No. 902 W., dated 15th April 1885.	5,442	2,618	2,618	..	2,618	..	58	Do.		
Do.	59	Extending the organ chamber, St. Stephen's Church, Ootacamund.	3,680	G.O., No. 3123 W., dated 24th November 1886.	2,655	1,025	1,025	..	1,025	..	59	Do.		
Do.	60	Constructing a museum at Ootacamund.	6,410	G.O., No. 647 W., dated 3rd March 1887.	999	5,411	5,411	..	..	..	60	Work ordered to be postponed. <i>Vide</i> G.O., No. 1273 W., dated 10th May 1887.		
Do.	61	Constructing quarters for the non-commissioned officers of the "Queen's Own" Sappers and Miners, Ootacamund.	4,160	G.O., No. 904 W., dated 2nd April 1886.	..	4,160	..	4,160	..	..	61	No funds are available.		
Do.	62	Improving and metalling the main road from Ootacamund to Gōdāvar.	2,20,000	G.O., No. 1285 W., dated 23rd May 1884.	2,16,180	3,820	3,820	..	3,820	..	62	From the reserve.		
Do.	63	Constructing an overseer's shed and out-houses at Cherambādi.	6,020	G.O., No. 1105 W., dated 3rd May 1886.	3,000	3,020	3,020	..	3,020	..	63	Do.		
Do.	64	Constructing a wooden bridge at Barliyar.	4,940	G.O., No. 1418 W., dated 4th June 1886.	4,200	740	740	..	740	..	64	Do.		

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—continued.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	AMOUNT APPLIED FOR 1887-88				AMOUNT ALLOTTED		Remarks.
							For in-complete works.	For new works.	For in-complete works.	For new works.	For in-complete works.	For new works.	
1	2	3	4	5	6	7	8	9	10	11	12	13	
PROVINCIAL.													
Major Works—cont.													
Nilgiri	65	Constructing eight cart stands on the road from Kullar to Ootacamund.	6,100	G.O., No. 58 W., dated 7th January 1886.	1,142	4,958	4,958	..	..	..	65	Rs. 1,000 were provided in G.O., No. 1243 W., dated 7th May 1887. From the reserve.	
Do.	66	Constructing a road on Mount-stuart Hill, Ootacamund.	10,855	G.O., No. 2005 W., dated 11th August 1886.	8,500	2,355	2,355	..	2,355	..	66	Do.	
Do.	67	Fencing the Ootacamund lake with barbed wire.	7,200	G.O., No. 1429 W., dated 7th June 1886.	4,203	2,997	2,997	..	2,997	..	67	Do.	
Do.	68	Improving the water supply of that portion of Ootacamund lying north of the lake.	1,70,000	G.O., No. A, dated 18th June 1886.	1,10,085	59,915	59,915	..	..	..	68	Rs. 60,000 were provided in the budget.	
Coimbatore	69	Erecting Adam memorial fountain at Ootacamund.	16,850	G.O., No. 1565 W., dated 21st June 1886.	15,642	..	2,208	..	2,208	..	69	From the reserve.	
Do.	70	Constructing a close prison at Coimbatore.	19,582	G.O., No. 722 W., dated 9th March 1887.	11,717	7,865	1,404	..	1,404	..	70	Do.	
Do.	71	Additions and alterations to the quarters of the Superintendent, Central Jail, Salem.	3,600	G.O., No. 1747 W., dated 16th July 1884.	2,604	996	996	..	996	..	71	Do.	
Do.	72	Constructing quarters for the deputy jailor attached to the central jail, Salem.	3,660	G.O., No. 1752 W., dated 17th July 1884.	2,852	808	808	..	808	..	72	Do.	
Do.	73	Re-building a portion of the district munsif's court house at Namakkal.	3,595	G.O., No. 2915 W., dated 5th November 1886.	2,514	1,081	1,081	..	1,081	..	73	Do.	
Do.	74	Constructing a district munsif's court at Karur.	32,590	G.O., No. 2508 W., dated 25th September 1886.	..	32,590	..	10,000	..	..	74	No funds are available.	
Do.	75	Additions to the central jail, Salem.	6,340	G.O., No. 1231 W., dated 28th May 1885.	..	6,340	..	6,340	..	..	75	Do.	
West Coast	76	Law courts at Calicut ..	1,04,570	G.O., No. 2049 W., dated 16th August 1886.	1,03,918	652	652	..	652	..	76	From the reserve.	
Do.	77	Improvements to the munsif's court at Bettanad.	4,295	G.O., No. 2002 W., dated 28th August 1885.	2,000	2,295	2,295	..	..	..	77	Rs. 2,295 were provided in G.O., No. 1243 W., dated 7th May 1887.	
Do.	78	Renewing the roof of the Government church at Cochin.	20,680	G.O., No. 242 W., dated 27th January 1887.	14,616	6,064	6,064	..	..	..	78	Rs. 5,680 were provided in the budget.	
Do.	79	Constructing an office for the General Charge Deputy Collector at Puttur.	10,960	G.O., No. 3023 W., dated 16th December 1885.	..	10,960	..	5,000	..	..	79	No funds are available.	
8													
7													
Do.	80	Constructing a sea custom house, store shed, &c., at Cochin.	17,940	G.O., No. 2427 W., dated 2nd October 1884.	..	17,940	..	8,000	..	..	80	Rs. 10,000 were provided in G.O., No. 1243 W., dated 7th May 1887.	
Do.	81	Providing additional accommodation to the lunatic asylum at Calicut.	10,346	G.O., No. 2876 W., dated 18th November 1884.	..	10,346	..	10,346	..	..	81	Vide G.O., No. 33 W., dated 6th January 1886. No funds are necessary at present.	
Do.	82	Constructing a sea custom house at Ponani.	4,030	G.O., No. 511 W., dated 6th March 1885.	..	4,030	..	4,030	..	..	82	No funds are available.	
Do.	83	Constructing four new cells in the district jail, Calicut.	3,200	G.O., No. 926 W., dated 18th April 1885.	..	3,200	..	1,400	..	1,400	83	In addition to the budget grant of Rs. 1,800. From the reserve.	
Do.	84	Constructing a first-class tahsildar's office at Badagara.	31,000	G.O., No. 2380 W., dated 12th October 1885.	..	31,000	..	10,000	..	..	84	No funds are available.	
Do.	85	Constructing a first-class tahsildar's office at Perinthalamana.	34,070	Do. do.	..	34,070	..	10,000	..	..	85	Do.	
Do.	86	Improving the road from Vayittu to Gúdalar (Sholadi bridge).	4,10,000	G.O., No. 2412 W., dated 15th October 1885.	14,856	3,95,144	7,584	..	7,584	..	86	From the reserve.	
Do.	87	Constructing a revetment for the protection of the town of Ponani.	4,280	G.O., No. 2723 W., dated 16th October 1886.	3,295	985	985	..	985	..	87	Do.	
North Arcot	88	Constructing a sub-magistrate's office with outhouses at Arkónam.	14,245	G.O., No. 1939 W., dated 21st August 1885.	8,186	6,059	6,059	..	..	..	88	Rs. 6,245 were provided in the budget.	
Do.	89	Improvements and alterations to the sub-magistrate's office at Punganur.	4,480	G.O., No. 1906 W., dated 25th May 1886.	2,410	2,070	2,070	..	2,070	..	89	From the reserve.	
South Arcot	90	Constructing a first-class taluk office at Tindivanam.	..		..	..	..	24,750	..	..	90	No funds are available.	
Do.	91	Constructing an embankment for the Gadalam river to protect the town of Tirupapuliyur from floods.	8,550	G.O., No. 361 W., dated 10th February 1886.	6,022	2,528	2,528	..	2,528	..	91	From the reserve.	
Chingleput	92	Completing the upper story of the Agricultural College at Saidapet.	24,520	G.O., No. 1792 W., dated 15th July 1886.	16,096	8,424	2,274	..	2,274	..	92	In addition to the budget grant of Rs. 6,150. From the reserve.	
Do.	93	Artesian boring at the Kortalayar basin.	3,400	G.O., No. 422 W., dated 10th February 1887.	3,359	41	1,841	..	1,841	..	93	From the reserve. A revised estimate of Rs. 5,200 has been received and is under disposal.	
Presidency	94	Improving and extending the verandah of the main record-room of the Government office, Fort St. George.	4,290	G.O., No. 2074 W., dated 18th August 1886.	3,969	321	321	..	..	..	94	No appropriation necessary under Code paragraph 1908, part III.	
Do.	95	Providing new seats for St. Mathias' Church, Madras.	2,930	G.O., No. 2722 W., dated 4th November 1884.	2,404	526	526	..	526	..	95	From the reserve.	
Do.	96	Constructing a new gate for St. Mary's cemetery, Madras.	6,285	G.O., No. 3371 W., dated 22nd December 1886.	2,992	3,293	3,293	..	3,293	..	96	Do.	
Do.	97	Ornamenting the ceilings of the nave of St. George's Cathedral, Madras.	2,711	G.O., No. 1492 W., dated 26th June 1885.	1,907	804	804	..	804	..	97	Do.	
Do.	98	Putting new roof on the close prison cells in the Penitentiary, Madras.	11,200	G.O., No. 2724 W., dated 16th October 1886.	2,059	9,141	9,141	..	..	..	98	Rs. 8,700 were provided in G.O., No. 1243 W., dated 7th May 1887.	

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—continued.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	AMOUNT APPLIED FOR FOR 1887-88				AMOUNT ALLOTTED		Item No.	Remarks.
							For in-complete works.	For new works.	For in-complete works.	For new works.	For in-complete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13		
PROVINCIAL.														
Major Works—cont.														
Presidency	99	Constructing quarters for two hospital assistants at the Penitentiary, Madras.	5,774	G.O., No. 1245 W., dated 9th May 1887.	4,960	814	814	..	814	..	99	From the reserve.		
Do.	100	Providing additional accommodation to the lunatic asylum, Madras.	9,630	G.O., No. 1419 W., dated 17th June 1885.	8,809	821	821	..	821	..	100	Do.		
Do.	101	Constructing a new work shed at the Penitentiary, Madras.	3,200	G.O., No. 2885 W., dated 3rd November 1886.	2,195	1,005	1,005	..	1,005	..	101	Do.		
Tanjore	102	Tahsildar's office, Mayavaram	11,680	G.O., No. 342 W., dated 7th February 1887.	..	11,680	..	8,000	..	..	102	Rs. 10,000 were provided in the budget.		
Negapatam	103	Improving the district munsif's court at Mamargudi.	5,010	G.O., No. 841 W., dated 8th August 1885.	100	4,910	4,910	..	4,910	..	103	From the reserve.		
Trichinopoly	104	Constructing a district jail at Trichinopoly.	1,24,080	G.O., No. 2134 W., dated 28th August 1884.	51,611	..	20,000	..	..	..	104	Rs. 10,000 were provided in the budget.		
Madura	105	Constructing a sub-magistrate's office at Madura.	17,389	G.O., No. 608 W., dated 13th March 1885.	14,889	3,000	3,000	..	3,000	..	105	From the reserve.		
Do.	106	Re-roofing and improving the deputy tahsildar's office at Tirunelveli.	3,785	G.O., No. 2754 W., dated 19th October 1886.	1,000	2,785	2,785	..	..	..	106	Rs. 2,785 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Tinnevely	107	Constructing a subsidiary jail for the taluk office at Otapidaram.	6,510	G.O., No. 777 W., dated 21st January 1887.	..	6,510	..	6,510	..	..	107	No funds are available.		
Architect	108	Additions to the College of Engineering at Chepak.	90,066	G.O., No. 2547 W., dated 29th September 1886.	29,241	60,825	60,825	..	..	..	108	Rs. 50,000 were provided in the budget.		
Do.	109	Extending the south beach marina, Madras.	12,353	G.O., No. 3224 W., dated 6th December 1886.	7,837	4,516	4,516	..	..	..	109	Rs. 4,516 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	110	Continuing the dwarf wall along the western side of the beach road, Madras.	11,834	G.O., No. 212 W., dated 26th January 1886.	9,335	2,499	2,499	..	..	..	110	Rs. 2,505 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	111	Constructing covered passages for the ophthalmic hospital, Madras.	11,010	G.O., No. 723 W., dated 9th March 1887.	9,192	1,818	1,818	..	1,818	..	111	From the reserve.		
Do.	112	Watering trees and plants in the Chepak park during 1886-87.	3,444	G.O., No. 1621 W., dated 25th June 1886.	3,202	242	242	..	..	..	112	No appropriation necessary under Code paragraph 1908, part III.		
Do.	113	Planting the foreshores of the Madras south beach from Public Works offices to the Hindu burial ground.	4,768	G.O., No. 294 W., dated 2nd February 1886.	4,748	20	20	..	..	..	113	Do.		
Do.														
Registration.														
Do.	114	Constructing a latrine for the Senate House at Chepak.	6,600	G.O., No. 463 W., dated 23rd February 1886.	6,890	210	2,23,402	1,23,976	88,828	..	114	Do.		
Total ..														
Godavari, Central	115	Sub-registrar's office at Razole	2,750	G.O., No. 2989 W., dated 22nd October 1883.	2,196	554	554	..	554	..	115	From the reserve.		
Godavari, West-	116	Sub-registrar's office at Tanuku	3,090	G.O., No. 135 W., dated 17th January 1887.	163	2,927	2,927	..	2,927	..	116	Do.		
Do.	117	Sub-registrar's office at Bhimavaram.	2,540	G.O., No. 1202 W., dated 21st April 1883.	..	2,540	..	2,540	..	..	117	No funds are available.		
Nellore	118	Sub-registrar's office at Addanki	2,970	G.O., No. 2882 W., dated 18th November 1884.	2,207	763	763	..	763	..	118	From the reserve.		
Cuddapah	119	Registrar's office at Cuddapah	5,192	G.O., No. 1493 W., dated 12th June 1886.	500	4,692	4,692	..	..	..	119	Rs. 4,692 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	120	Sub-registrar's office at Chivél	2,040	G.O., No. 1232 W., dated 14th May 1884.	741	1,299	1,299	..	1,299	..	120	From the reserve.		
Do.	121	Sub-registrar's office at Vayalpad.	2,435	G.O., No. 719 W., dated 23rd March 1886.	2,071	364	364	..	..	..	121	No appropriation is necessary under Code paragraph 1908, part III.		
Coimbatore	122	Sub-registrar's office at Kollegál.	2,630	G.O., No. 1790 W., dated 14th July 1882.	..	2,630	..	2,630	..	..	122	Rs. 2,630 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	123	Sub-registrar's office at Gobichettipalayam.	2,680	G.O., No. 278 W., dated 4th February 1887.	..	2,680	..	2,680	..	..	123	No funds are available.		
Do.	124	Sub-registrar's office with compound-wall at Tiruchengód.	2,265	G.O., No. 1126 W., dated 6th May 1884.	1,662	603	603	..	603	..	124	From the reserve.		
Do.	125	Sub-registrar's office at Vaniyambád.	1,975	G.O., No. 1620 W., dated 27th June 1884.	..	1,975	..	1,975	..	..	125	No funds are available.		
Do.	126	Adding a record-room to the sub-registrar's office at Avaniashi.	880	G.O., No. 2867 W., dated 2nd November 1886.	..	880	..	880	..	..	126	Do.		
West Coast	127	Sub-registrar's office at Putúr	3,120	G.O., No. 3930 W., dated 22nd November 1883.	1,000	2,120	2,120	..	..	..	127	Rs. 2,120 were provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	128	Sub-registrar's office at Udipi	3,370	G.O., No. 856 W., dated 28th March 1884.	1,200	2,170	2,170	..	1,000	..	128	In addition to Rs. 1,170 provided in G.O., No. 1243 W., dated 7th May 1887.		
Do.	129	Sub-registrar's office at Cheyayur.	3,020	G.O., No. 3331 W., dated 22nd November 1883.	1,400	1,620	1,620	..	..	..	129	Rs. 1,620 were provided in the budget.		
Do.	130	Sub-registrar's office at Kodavayur.	2,940	G.O., No. 525 W., dated 26th February 1886.	14	2,926	2,926	..	2,926	..	130	From the reserve.		
Do.	131	Sub-registrar's office at Manjeshwar.	2,645	G.O., No. 968 W., dated 9th April 1886.	..	2,645	..	2,645	..	..	131	No funds are available.		
Do.	132	Sub-registrar's office at Tirunelveli.	2,650	G.O., No. 3331 W., dated 22nd November 1883.	..	2,650	..	2,650	..	..	132	Do.		
Do.	133	Sub-registrar's office at Kondótti.	3,020	G.O., No. 1169 W., dated 18th November 1885.	..	3,020	..	3,020	..	..	133	Do.		
Do.	134	Sub-registrar's office at Wandúr	2,905	Do.	..	2,905	..	2,905	..	..	134	Do.		
Do.	135	Sub-registrar's office at Tripriyur.	3,335	Do.	..	3,335	..	3,335	..	..	135	Do.		
Do.	136	Sub-registrar's office at Chavakád.	3,240	Do.	..	3,240	..	3,240	..	..	136	Do.		
Do.	137	Sub-registrar's office at Malapuram.	2,785	Do.	..	2,785	..	2,785	..	..	137	Do.		

21st JUNE 1887, No. 1667 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following papers:—

From the Superintending Engineer,	I Circle, dated 20th May 1887, No. 64 G.L.	
" " " "	II " " 16th " " three statements.	
" " " "	II " " 4th June " No. 78 B.C.	
" " " "	III " " 14th May " six statements.	
" " " "	IV " " 7th " " No. 200 E.W.	
" " " "	IV " " 26th " " 221 E.W.	
" " " "	V " " 11th " " 730.	
" " " "	V " " 11th " " 731.	
" " " "	V " " 11th " " 732.	
" " " "	VI " " 12th " " 265 T.J.	
" " " "	VI " " 26th " " 398 T.J.	
" " " "	VI " " 20th " " 348 T.J.	
" " " "	VI " " 9th " " 172.	
" Consulting Architect to Government,	" " " "	

ORDER—dated 21st June 1887, No. 1667 W., Public Works.

In the papers read above, the Superintending Engineers and the Consulting Architect apply for funds under Provincial for Incomplete Works of 1886-87 and for Minor New Works, Repairs and Tools and Plant for 1887-88.

2. The demands under Repairs and Tools and Plant, and the allotments sanctioned against them, are shown in statement A. The demands under Communications being in excess of the budget provision, a sum of Rs. 3,740 has been transferred from the amount reserved in the budget for Civil Buildings; also the demands under Tools and Plant have been reduced to bring the total allotment within the budget provision of Rs. 35,800.

3. The "reserve" in the budget was Rs. 1,68,800, and it has since been supplemented by Rs. 36,306 (*vide* G.O., No. 1243 W., dated 7th May 1887). The total sum available for distribution is therefore Rs. 2,05,106.

4. The demands under Original Works amount to—

	RS.
Incomplete Minor Works ...	5,639
" Major " ...	2,23,402
" Registration Works ...	25,471
" Police " ...	59,945
New Minor Works ...	38,772
" Major " ...	1,23,976
" Registration Works ...	54,986
" Police " ...	32,788
Lump sum for Minor Works ...	45,025
Total ...	6,09,999

5. The allotments under Original Works are sanctioned as detailed in statements A and B, and they amount to—

	RS.
For Incomplete Minor Works	5,344
" Major	88,828
" Registration Works	11,571
" Police	11,820
New Minor Works	22,585
" Major	13,400
" Registration Works	3,432
" Police	31,465
Lump sum for Minor Works	
Total	1,88,445

and a further appropriation of Rs. 8,148 has been made to meet the expenditure for maintaining the Chépák park. The balance still left in reserve amounts to Rs. 8,513.

6. Funds have been provided for all the incomplete works brought forward by the Superintending Engineers excepting those for which provision has already been made in the final issue of the budget and in G.O., No. 1243 W., dated 7th May 1887; but in the case of new works, grants have been provided only for those works that are urgent, and for which funds have been promised.

(True Extract.)

(Signed) J. O. HASTED, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
" Examiner, Public Works Accounts.
" Financial Department.
" Judicial
" Educational
" Public
" Ecclesiastical
" Revenue

GENERAL.
ACCOUNT.

Govt. of 1887 Madras.

PUBLIC WORKS.

Dated May, 7th.

Recd.

Encl.

G.O., 7th May 1887, No. 1243 W.

MAY.

Funds

Allotting the additional assignment of Rs. 2,22,400 made by the Financial Department for expenditure on Civil Works in 1887-88.

Accompaniment to G.O., No. 1243 W., dated 7th May 1887.

Statement of additional grants for 1887-88.

Head of Classification.	Executive Division.	Locality.	Item No.	Projects and Works.	Amount of Estimate.	Actual outlay to end of 1886-86.	Grant during 1886-87.	Allotments now made.	Total.	Remarks and References.
6. Administration.	Presidency	Madras	1	CIVIL BUILDINGS. Government house	Rs. ..	Rs. ..	Rs. ..	Rs. 6,000	Rs.	Estimate for required work will be called for.
	Nilgiri	Ootacamund	2	Additions and improvements to Government house.	7,79,150	6,78,642	4,300	* 5,000		* In addition to budget grant, G.O., No. 2459 W., dated 3rd Sept. 1883.
	Do.	Do.	3	Improvements to Mountstuart buildings.	19,945	3,496	4,000	+ 8,449		+ In addition to budget grant, G.O., No. 1615 W., dated 13th July 1885.
	West Coast Madras	Calicut Tirunelveli	4	Collector's office	..	..	10,000	20,000		Estimate is awaited.
	Presidency	Madras	5	Improving the Deputy Tahsildar's office.	3,785	..	1,000	2,785	42,234	G.O., No. 2754 W., dated 19th Oct. 1886.
7. Minor Departments.	Presidency	Madras	6	Lightning conductors for Government Central Museum.	2,850	..	..	2,850	2,850	" " 1946 W., " 8th Aug. 1881.
8. Law and Justice.	West Coast	Bettnad	7	Improvements to Munsif's court	4,295	..	2,000	2,295		" " 2002 W., " 28th " 1885.
	Negapatam	Tiruvallur	8	District Munsif's court Reserve for judicial buildings ..	..	..	1,073	10,000 + 18,000	30,295	Estimate is awaited. + Will be distributed in detail hereafter.
9. Ecclesiastical.	Nilgiri	Ootacamund	9	Lightning conductors for St. Thomas' Church.	1,166	..	..	1,166	1,166	G.O., No. 2813 W., dated 25th Oct. 1886.
10. Jails	Presidency	Madras	10	Putting a new roof on the close prison cells in the Penitentiary.	11,200	..	2,500	8,700		" " 2724 W., " 16th " "
	Madras	Madras	11	Improving the — District Jail.	2,820	..	..	2,820	11,520	" " 3021 W., " 11th Dec. 1885.
11. Police	Viragapatam	Koraput	12	Thirty-four huts for the reserve police	..	..	..	10,000		Estimate awaited.
	Belhary	Vasavola	13	Seven police huts ..	2,928	..	..	2,928		G.O., No. 88 W., dated 11th Jan. 1887.
	Kistna, Eastern.	Bezvada	14	Two head and ten constables' huts ..	4,538	..	800	3,738		Estimate is awaited.
	West Coast	Mangalore	15	Additions and improvements to the office of Superintendent of Police.	9,200	..	3,000	6,200		" " 526 W., " 7th Mar. 1885.
	Presidency	Madras	16	Constructing reserve police lines at Pudupet.	27,785	..	8,000	16,000		" " 2105 W., " 25th Aug. 1884.
15. Customs	Madras	Virapandi	17	Third-class police station-house and one head and five constables' huts.	2,930	..	..	2,930		" " 53 W., " 8th Jan. 1887.
	Do.	Samayanallur	18	Do. do. do.	2,690	..	..	2,690		" " 932 W., " 20th April 1885.
	Do.	Ammayanallur	19	One second-class police station-house and one head and five constables' huts.	3,850	..	1,200	2,650		" " 1206 W., " 22nd May "
	West Coast	Cochin	20	Sea-customs-house stores and sheds ..	17,940	..	..	10,000	47,136	" " 932 W., " 20th April "
				Carried over ..	..	..	..	..	10,000	" " 2427 W., " 2nd Oct. 1884.
					..	..	..	..	1,45,201	

Statement of additional grants for 1887-88—cont.

Head of Classification.	Executive Division.	Locality.	Item No.	Projects and Works.	Amount of Estimate.	Actual outlay to end of 1886-87.	Grant during 1886-87.	Allotments now made.	Total.	Remarks and References.
16. Miscellaneous.	Godavari, Western. Kistna, Western. Cuddapah West Coast Coimbatore West Coast Do. South Arcot Tinnevely Madura Negapatam	Ellore Bapatla Cuddapah Támachéri Kollegál Udipi Putur Villupuram Rádhapuram Tirumangalam Negapatam	21 22 23 24 25 26 27 28 29 30 31	CIVIL BUILDINGS—cont. Brought forward .. Sub-registrar's office .. Do. do. .. Registrar's office .. Sub-registrar's office .. Do. do. .. Do. do. .. Do. do. .. Do. do. .. Do. do. .. Do. do. .. Alterations and improvements to St. Joseph's College buildings to fit them for use as public offices. Reserve under civil buildings .. COMMUNICATIONS. Constructing eight cart stands on the road from Kullar to Ootacamund. MISCELLANEOUS PUBLIC IMPROVEMENTS. Improving the margin of the Ootacamund lake. Extending the South Beach Marina from Elliot's road to St. Thomé.	Rs. 2,540	Rs. ..	Rs. ..	Rs. 2,540	Rs. 1,46,201	G.O., No. 3456 W., dated 3rd Dec. 1883.
					2,860	..	..	2,861	..	1622 W., 27th June 1884.
					5,192	..	..	4,992	..	1493 W., 12th " 1886.
					2,926	..	..	2,926	..	1901 W., 17th Aug. 1885.
					2,630	..	..	2,630	..	1790 W., 14th July 1882.
					3,370	..	..	1,170	..	856 W., 28th Mar. 1884.
					3,120	..	..	1,000	..	3330 W., 22nd Nov. 1883.
					3,020	..	..	2,020	..	1491 W., 12th June 1886.
					2,330	..	..	100	..	415 W., 20th Feb. 1885.
					2,864	..	..	1,914	..	2502 W., 23rd Oct. 1885.
					..	..	..	8,000	..	In addition to budget grant (estimate awaited).
					..	..	..	..	33,093	
					..	..	..	..	36,306	
					..	..	..	..	1,000	G.O., No. 58 W., dated 7th Jan. 1886.
					..	..	..	..	..	
					..	..	..	..	..	
1. Metalled roads raised and bridged.	Nilgiris	..	32	Constructing eight cart stands on the road from Kullar to Ootacamund.	6,100	..	2,000	1,000	1,000	G.O., No. 2360 W., dated 17th Sept. 1886.
3. Pavings and streets.	Nilgiris	..	33	Improving the margin of the Ootacamund lake.	8,170	..	1,723	2,447	2,447	" " 3224 W., 6th Dec. "
	Consulting Architect.	Madras	34	Extending the South Beach Marina from Elliot's road to St. Thomé.	12,853	..	8,000	4,353	4,353	
				Grand Total ..	..	..	..	..	6,800	
					..	..	..	..	2,22,400	

7TH MAY 1887, No. 1243 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following paper :—

Proceedings, Financial Department, dated 20th January 1887, No. 77.

ORDER—dated 7th May 1887, No. 1243 W., Public Works.

An additional assignment of Rs. 2,22,400 having been made to the Public Works Department in the proceedings above recorded, for expenditure on Civil Works in 1887-88, the amount is allotted as shown in the annexed statement.

2. Superintending Engineers will make early arrangements to utilise the grants now sanctioned.

3. The Superintending Engineer, I Circle will, as early as practicable, submit an estimate for constructing huts for the reserve police at Koraput.

(True Extract.)

(Signed) J. O. HASTED, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
" the Consulting Architect to Government.
" the Examiner, Public Works Accounts.
" the Financial Department.
" the Public
" the Judicial
" the Ecclesiastical
" the Marine
" the Revenue

Exd. P. L. Pereira.
Spare Copies