

no 983 w of 26. 3. 88

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P.W.D. No. 4115

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

orig

CIRCLE *First*

FUND *Civil Department*
Miscellaneous
19. 3. 5. 88

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of *January*
188*8*.

No. _____

MADRAS,
Dated *2d April* 188*8*.
May

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No. 1358 w. of 8th May 1888

Examiner of P. W. Accounts,
Madras

Br 1/5

0 4/5
1883 1/2
20/5
120
12. 7. 5. 88

With Orders

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	Ward of Postmaster Parlakimedi Estate								
1	Repairs to Medical Officer's Bungalow at Parlakimedi—	Novr 1887		633	633				
2	Repairing road from Suby Pethapur to Gopali—	1887		915	915				
3	Maintenance of Kuni. di Kinschungi road—	do		697	697				
	Access over Intimate Parlakimedi Estate.								
4	Constructing Palace Stable at Parla-kimedi—	June 1887	10750	11119	369				
5	Maintenance of Kimedi Kinschungi Road for 1886-87—	do	1215	2270	1055				
6	Maintenance of Road Revenue for 1886-87—	Decr 1887	1000	1403	403				

Executive Engineers for the month of
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

January 1888

Opinion of the Superintending Engineer,
with final remarks by Examiner.

Orders by Government.

N^o 1358 Wd of 8th Jan'y 1888

(11) Sanction to Estimate is awaited.

(243) The Executive Engineer states that Estimates have been submitted to the Superintending Engineer.

(41) The Executive Engineer states that Sub Engineer in charge of Parla-kimedi Estate has been requested to submit a Revised Estimate.

(546) Completion Reports explaining these excesses are awaited.

An estimate for this item should be sanctioned without further delay.

Noted.

Noted.

The submission of completion reports for these works should be expedited.

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

188

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.