



To W.

A. 2130723-88

From

The Supg. Engineer,
4th circle.

Forwarded to the Secretary
to Government P.W.D. with the
remark that objections to items
Nos. 7, 12 and 13 have since been
removed.

Dated 9th } August 1888.
Despd 10th }

ms
c.
all 23
8.
m. 23/8

2/28 - do

No. 338
Encl.

Encl: Nil.

Recorded
Recorded

mem
29.8.88

Obj: Items Statement
for March 1888.

Furnishes replies
to certain items of the —
with reference to G.O., No 21174,
dated 12th July 1888.

B. W. 29/8

P. 1/9 1889

with order

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

B. No 1746 W. 12.6.88

" 1327 W. 5.5.88

P. W. D. 6432

Original (157)

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Fourth

FUND Imperial

2.3.7.88 in duplicate

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of March
1888.

No. _____

MADRAS,

Dated 29th June 1888.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No 2117 W. D. 12th July
1888

Examiner of P. W. Accounts,
Madras.

B. No
147

5th 5th 7
12th 9th 7

238
15/7
P. 17/7

0.7.7.88 2.11.7.88

With order
[Signature]

Provincial Statement of Objectionable Items in the Accounts of
requiring the

[P. W. D. Form No. M 112—Inner Sheet.]

Executive Engineers for the month of
orders of Government.

March 1888.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Milgiri Division</u> <u>Imperial</u> Excess over Estimate 1 Petty Repair to Military buildings at Wellington.	March 1888	2785	3051	266	"	"	"	374
	<u>West Coast Division</u> <u>Imperial Military</u> <u>Miscellaneous Irregularities</u> Completed works for which completion reports are due. 1 Altering the recreation room and canteen at Cannanore to fit them for the use of the detachment British Infantry	July 1888	1183	1185	2	"	"	"	"

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

The Executive Engineer states that the excess is due to some emergent requisitions having had to be debited to this work, which were not foreseen at the time the estimate was prepared, and that a completion report will be submitted shortly, the work being completed.

Noted

The Executive Engineer states that completion report is still awaited from the Sub-Divisional officer Cannanore.

The submission of the completion report should be expedited.

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>West Coast Division</u>								
	<u>Imperial Military</u>								
	<u>Miscellaneous Irregularities</u>								
	<u>Completed works for which</u>								
	<u>Completion reports are due (Contd)</u>								
3	Providing the double station powder magazine at Cannanore with ventilators and flooring with asphalt 1/2" thick.	Feb'y 1888.	346	370					
4	Repairs to Racquet Court at Cannanore.	do	52	51					
5	Painting doors and windows to the buildings at the Fort Cannanore.	do	797	797					
6	Improvements to the Elephant shed at Malapuram.	March 1888.	2060	1916					631

Executive Engineers for the month of
orders of Government.

March 1888.

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
The Executive Engineer states that completion Reports are still awaited from the Sub-Divisional officers Cannanore. The Executive Engineer states that completion report was sent to the Departmental officer concerned for counter-signature and return.	Early steps should be taken for the submission of completion reports for these works. Noted.

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

March 1888.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	West Coast Division Imperial Military Miscellaneous Irregularities Completed work for which completed reports are due. (Contd.)								
7	Annual repairs to European Infantry buildings at Cannanore.	March 1888	2750	2652	"	"	"	"	229
8	Repair to the roof of the Com- muniariat Store at Cannanore.	do	3620	3510	"	"	"	"	4907
9	Fixing iron bars into the windows and doors of the Post Office at Vayitri.	do	172	172	"	"	"	"	172

Opinion of the Superintending Engineer,
with final remarks by Examiner.

Orders by Government.

The Executive Engineer
states that completion
reports were sent to
the Departmental
officer concerned
for countersignature
and return.

Noted

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

March 1888

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Coimbatore Division.</u>								
	<u>Imperial</u>								
	<u>Miscellaneous Irregularities.</u>								
	<u>Want of Completion Reports.</u>								
10	Purchase of Honorary Surgeon ^{with} bungalows with out-houses, and that of Garrison Sergeant at Mathagiri, Remount Depot ^{March 1888}	March 1888	4010	4014	"	"	"	"	1514.
11	Constructing 6 water troughs in the Remount Depot, Mathagiri do	do	432	417	"	"	"	"	294.
12	Repair to grain godown at the Remount Depot, Mathagiri do	do	1162	1046	"	"	"	"	126
13	Repair to Committee stand, sick lines and grain boiling shed in the stock yard to stud lines in the Remount Depot, Mathagiri do	do	1106	1095	"	"	"	"	547
14	Repairing hay shed near sick lines, Remount Depot.	do	78	74	"	"	"	"	74

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

Completion Reports are awaited for these works.

Completion reports for these work should be forwarded to the Examiner without delay.

Provincial statement of Objectionable Items in the accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Coimbatore Division</u>								
	<u>Imperial</u>								
	<u>Miscellaneous Irregularities</u>								
	<u>Want of Completion Reports (Contd.)</u>								
15	Repairing the carpenters shed near sick lines Remount Depot	March 1888	77	67	"	"	"	"	67
16	Repairs to the grain cooling shed Remount Lines at Malabar	July 1888	169	168	"	"	"	"	
	<u>West Coast Division</u>								
	<u>Imperial Military</u>								
	<u>Charge not developing on the P. W. Department.</u>								
17	Repairing the iron cots in the Military Hospital 3rd Regiment Native Infantry, Mangalore.	May 1887	26	19	"	"	"	"	

Executive Engineers for the month of orders of Government.

March 1888.

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Completion Reports are awaited for these work.

Completion reports for these works should be forwarded to the Examiners without delay.

The Superintending Engineer states that the military authorities have been addressed to refund the amount, and are now being urged to settle the matter quickly.

Noted

May 7. 7. 88

May 6. 7. 88

July 9/7/88

13/7

Major R. C. Examiner of P. W. Accounts, Madras.

29/6

The S. & IV Circle the Supt. Engrs. Circle thro the Examiners of P. W. Accounts

No 338.
E. W.

From,

Lt Col. R. R. E. Drake-Brockman R.E.,
Supg. Engineer, 4th Circle,

To,

The Chief Engineer,
P. W. Department.

Thro' the Examiner of P. W. Accts.

Sir,

Adverting to G.O. No 2117 W of 12th
July 1888 received with an Endorsement
dated 25th idem, No 384 S.E. 4th from the Examiners
of P. W. Accounts, I have the honor to reply
as follows:—

<u>West Coast Division</u>	
Item No 3. Want of Completion Report	Forwarded on the 22 ^d June 1888
" Nos 7 & 8. — do —	Do on 3 ^d August 1888.
<u>Coimbatore Division</u>	
Item Nos 12 & 13 — do —	do on 3 ^d Augt 1888.

I have the honor to be,
Sir,
Your most obedient servant,

R. R. E. Drake-Brockman Lt Col. R.E.,
Supg. Engineer, 4th Circle.