

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

G.O. 2527 W. 12.8.88
B.No 2269 W. 25.7.88
G.O. 1969 W. 2.7.88
B.No 2118 W. 12.7.88.

W.C. No. 8445

P. W. D. FORM
No. M 112.

Original (157)

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Third

FUND Buildings & Roads Branch

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of May
1888.

No. 248
Net 27/8

MADRAS,
Dated 22 August 1888.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No. 2847 W. 13. Sept
1888

Examiner of P. W. Accounts,
Madra—

B. W.
13/9

P. 17/9-17/9

O.C. 15.9.88

G.O. 6.9.88 R. 10.9.88

out
u
write order

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
			<u>Bellary G.</u>						
	<u>Want of Estimate Imperial Military</u>								
1	New workshops in the Arsenal at Bellary ———	March 1888	14,637	14,637					25
2	Houses and hired quarters ———	April 1888	266	266					266
	<u>Provincial</u>		<u>Kurnool G.</u>						
3	Accounting & carting ———	Nov. 1887	829	829					

Executive Engineers for the month of
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

1888

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	<u>No. 2847 Wd/12 Sept 1888</u>
(1) The Executive Engineer states that an estimate for this work has been sent.	Sanctioned vide G. O. No. 2527 dated 17th August 1888
(2) The Executive Engineer states that the estimate for this work will be sent sanctioned in June	The S.E. will see that these works are sanctioned without delay.
(3) The Executive Engineer states that the estimate returned by the Superintending Engineer will be resubmitted at a very early date	

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of *May*
orders of Government.

1888

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Process over Estimates.</i>								
	<i>Imperial Other Services</i>								
4	Constructing 3 rd Class Post Office and Post Master's Residence March at Mantapur	1888	1051	4116	3065				
	<i>Provincial</i>								
5	Salug Lutcherry at Sirpambally	1888	26715	29652	2937				
	<i>Want of Appropriation</i>								
	<i>Imperial</i>								
	<i>Military Repairs</i>								
6	Military Repairs April	1888				6400	6400	1892	

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

(4) The work has not yet been reported completed and the total probable excess is not known. Hence reported for orders of Government.

(5) The Executive Engineer states that a complete item Report has been sent to Government and that orders are awaited.

(6) The Executive Engineer states that the Revised Estimate has been submitted and that orders are awaited.

The S.E. will submit a revised estimate, if necessary, for sanction of Government. for same time of year.

Vide G.O. no 2269W dated 25th July 1888.

Vide G.O. no 1969W dated 2nd July 1888.

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Miscellaneous Irregularities works for which Revised Estimates are due. Provincial								
7	Constructing Residence for the Collector at Mannampar	1887	28,190	23,756	-	-	-5	-	-5
8	additions and alterations to the District Jail at Buddapah	1887	21,900	23,928	-	-	25	-	25
9	Constructing Col. Sectors' Cutcherry at Buddapah	1887	1,03,741	82,375	-	-	415	-	172

Executive Engineers for the month of
orders of Government.

May 1888

Opinion of the Superintending Engineer,
with final Remarks by Examiner.

Orders by Government.

(17) The Executive Engineer states that the Revised Estimate has been submitted and that orders are awaited.

A revised estimate has been received and is under reference to the S. E.

(18) The Executive Engineer states that Revised Estimates are under preparation.

Noted.

6.9.00

Major P. W. Accounts,
Madras.

6/9. 13/9
The S. E. & M. E.
then the Exr. P. W. &
Thro: the Exr. P. W.