

- (1) பக்கங்களின் எண்ணிக்கை 12
 (2) புதுக்கித் திருப்பிய நாள் 29.7.88
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் lwy

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண்.	<u>3263-W</u>	அச்சகம்
மு. கோப்புத் தாள் எண்.	<u>3264-W</u>	பலவகை
நாள் :	<u>13.10.1888</u>	<u>198</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

கே. சி.

13TH OCTOBER 1888, No. 3263 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Civil Works.
Account.

READ—the following paper:—

From Major A. G. BEGBIE, R.E., Officiating Deputy Secretary to the Government of India, Public Works Department (Account—Civil Works), to the Secretary to the Government of Madras, Public Works Department, dated Simla, 3rd October 1888, No. 206 A.-C.W.

I am directed to forward herewith a statement of irregular expenditure which has been outstanding in the accounts of the Buildings and Roads Branch, Madras, for more than a year, and to request that early measures may be taken for its regularisation.

ENCLOSURE.

Statement of irregularities outstanding in the accounts of the Buildings and Roads Branch, Madras, for over a year.

Particulars.	Nature of irregularity.	Amount of irregular expenditure.	Outstanding since.
<i>Provincial.</i>			
1. Completing Sub-Magistrate's cutcherry at Potinghi	No estimate	Rs. 3,316	August 1887.
2. Land and kilns stone manufacture in Nellore division	Do.	3,193	September 1886.
3. Brick manufacture in Nellore division	Do.	2,671	Do.
4. Additions to Collector's cutcherry at Cocanada	Excess over estimate.	4,991	March 1885.
5. Constructing 1st-class taluk cutcherry at Taduku	Do.	2,136	December 1886.
6. Constructing 1st-class taluk cutcherry at Bhimavaram	Do.	1,816	November 1886.
7. Providing additional accommodation in Madras Lunatic Asylum	Do.	401	August 1887.
<i>Local.</i>			
8. Excavating Kovur-Manjar junction canal.	Do.	2,712	March 1887.
9. Aqueduct over Thababhoga drain	Do.	6,217	Do. 1886.

ORDER—dated 13th October 1888, No. 3263 W., Public Works.

With their letter recorded above, the Government of India forward a statement of irregular expenditure outstanding for more than a year, in view to early steps being taken for its regularisation.

Item 1.—The estimate for this work has been received and will shortly be disposed of.

Items 2 and 3.—The Superintending Engineer was called on in G.O., No. 2158 W., dated 16th July 1888, to submit a special report explaining the delay in the submission of estimates for these items. He should expedite the submission of the report and adopt measures for the early removal of objection to these items.

Item 4.—It has been explained that the work has been completed and that a completion report will be submitted. The Superintending Engineer should expedite the submission of the completion report and apply, without further delay, for sanction to the excess being admitted in the accounts.

Items 5 and 6.—Revised estimates for these items were sanctioned in G.O., No. 2609 W., dated 23rd August 1888.

Item 7.—A revised estimate should be submitted without further delay.

Item 8.—An application for sanction to admit the excess outlay on this work has been received and is under disposal in the Irrigation Branch.

Item 9.—The excess is said to be explained in the completion report, which should be submitted without further delay.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India for information.

(Here enter No. 3264 W., dated 13th October 1888.)

(True Extract.)

(Signed) H. R. MEAD, Colonel, R.E.,
Ag. Secretary to Govt., P.W.D.

To the Superintending Engineers, I, II and V Circles.

„ Examiner, Public Works Accounts.

„ Chief Engineer for Irrigation.

ENDORSEMENT—dated 13th October 1888, No. 3264 W., Public Works.

Forwarded.

Colonel, R.E.,
Ag. Secy. to Govt., P.W.D.

Exd. J. Henricus.

Spare Copies

CIVIL WORKS.
ACCOUNT.
Govt. of 1888 Madras.
PUBLIC WORKS.

Dated October, 13th.

Recd.

Encl.

G.O., 13th Oct. 1888, Nos. 3263,
3264 W.

OCTOBER.

Irregular Expenditure

Forwarding copy of Proceedings on letter
from the Government of India forwarding a
statement of — outstanding for more than
a year.

All communications
should be addressed
to the Secretary.

No. 206 A
CW.
GOVERNMENT OF INDIA.
PUBLIC WORKS DEPARTMENT.
ACCOUNT.
Civil works

To
The Secretary to the
Government of Madras,
Public Works Department.
Dated the 3rd October, 1888.

Sir,

I am directed to forward herewith
a statement of irregular expenditure which has
been outstanding in the accounts of the Buildings
and Roads Branch Madras, for more than
a year, and to request that early measures
may be taken for its regularization.

I have the honour to be,
Sir,

Your most obedient servant.

W. R. S. Major, Secy.

Offy. Secy to Govt. of India.

RH
2/10

Document accompanying
statement

2158 w 16.7.88
 2609 w 23.8.88
 3059 w 20.9.88
 2406 w 8.8.88
 2869 w 9.7.88
 2836 w 12.9.88
 1112 w 20.4.88
 3057 w 20.9.88
 2849 w 14.9.88
 3081 w 2.10.88

Statement of irregularities outstanding in the accounts of the
 Buildings and Roads Branch Madras, for over a year

Particulars	Nature of irregularity	Amount of irregular expenditure	Outstanding since
<u>Provincial</u>			
1. Completing Sub. Magistrates Cutcherry at Potinghi	no estimate	3316	August 1887
2. Land and Kilns Stone Manufacture in Kellone Dr.	do	+ 3193	Sept 1886
3. Brick manufacture	do	+ 2671	do
4. additions to Collectors Cutcherry at Cocanada	guess our estimate	4991	March 1885
5. Constructing 1st class taluk Cutcherry at Lompu	do	2136	Dec 1886
6. Constructing 1st class taluk Cutcherry at Chinnuram	do	1816	Nov 1886
7. Providing additional accommodation in Madras Lunatic Asylum	do	+ 401	August 1887
<u>Local</u>			
8. Excavating Koori Manjar Junction canal	do	2712	March 1887
9. Aqueduct over Thababhoze Drain	do	+ 6217	March 1886

AM

2.10

READ the following

From the Govt. of India, P.W. Department, H. E. No: 206 A 4/3 October 1888
C.N.

With their letter recorded above
the Govt. of India forwards a statement
of irregular expenditure outstanding for
more than a year in view to early steps
being taken for its regularisation.

Item 1. The estimate for this work will shortly
have been received and ~~then be sent in~~
be disposed of -
~~the same will be received.~~

Items 243 The Supt. Engineer was called on in L. O. No: 2158 W d/16th July 1888 to submit a special report explaining the ~~cause~~ delay in the submission of estimates for these items. He should expedite the submission of the report, and adopt measures for the early removal of objections to these items.

Item 4. It ^{has been} explained that the work
has been completed, and that a completion
report will ~~be~~ be submitted. The

11
Suptg. Engineers should expedite the submission of the completion report, and apply without further delay for the ^{sanction} excess being admitted in the accounts.

^{Revised}
Items 5 and 6. Estimates for these items were sanctioned in G. O. No. 2609 Wd/ 23 August 1888

Item 7. A revised estimate should be submitted without further delay.

Item 8. An application for sanction to admit the excess outlay on this work has been received and is under disposal in the Irrigation Branch.

Item 9. The excess is said to be explained in the completion report, which should be submitted without further delay.

2. The Suptg. Engineers concerned should take very early steps to remove the objections to those items that are still outstanding and submit a report as soon as the objections are removed.

3. Ordered that a copy of these Proceedings be forwarded to the Govt. of India for information.

H. L. No. 2264 Wd/13 October/88

Forwarded.

12/10/88

13/10/88

Suptg. Engrs I, II & V circles
The Examiners of P. W. Accts.
Ch. S. for Engrs

Gobt. of (1888) Madras.

PUBLIC WORKS.

Dated

Regd.

Encl.

G.O. 13 Feb 1888, No. 3263

3264

Irregular Expenditure

Orders in letter from the
Profy Andra forwarding a
Statement of ~~the~~ sub-
standing in the accounts
of the Buildings & Roads
Branch for more than
a year & requesting that
measures may be taken
for its regularization.

W/ ~~W/~~
Irregular Expenditure

Forwarding copy of Pro. in
letter from the Profy Andra
Statement of sub-standing for
more than a year.

15/10-88