

4001 C 7 20/10/00
2949 C 7 6/5/00

FROM,

St Col R.E.C. Drake-Brockington
THE SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,


THE CHIEF ENGINEER

FOR IRRIGATION.

D.P.W.

DATED 30th
DESPTCHED 31st
RECEIVED

October 1888



No. 2088 C.D.

ENCLOSURES. 13

SUBJECT.

Additions to the Collector's
Cutcherry at Coconada.
Submits the Completion
Report for -

No. 3624 Wd/5 - Nov 1888

The outlay of Rs 4,991
The outlay of Rs 4,991

incurred in excess of the sanctioned
incurred in excess of the sanctioned
estimate for the Collector's office
estimate for the Collector's office
at Coconada is sanctioned.
at Coconada is sanctioned.

W.D.B.
14.11.00

M.H.
14/11/00

B. D. B.

may 1/11
To

17/11

To S. B. I. Circle
The Supty. Engr. with 3 enclos.
Ex: Mr. Arch.
a despatch to P. W. Dept.
D. 22/11 - 5/21/11

With Mr. D. W.

No. 2080 *ED*

FROM,

Lt Col R. R. E. Drake Brockman

THE SUPERINTENDING ENGINEER

FIRST CIRCLE,

TO,

THE CHIEF ENGINEER

P. W. Department
FOR IRRIGATION.

Encl: 1.

th.
DOWLAISHWARAM, 30 October 1888

SIR,

With reference to your Memo
No. 4001 C dated 20th October 1888 I
have the honor to submit herewith
Completion Report of the additions
to the Collector's Cutchery at Coca-
nada as therein called for.

I have the honor to be,

Sir,

Your most obedient servant

R. R. E. Drake Brockman *Lt Col R. E.*

Sup^r Eng^r 1st Circle.

mrc

Plastering 2 coats Chumam

Rs 5-1-4 against Rs 2-8

Upper Story

Brick in Chumam - Rs 6-12-8

per C. 4 ft against Rs 5

Plastering with 2 coats

of Chumam - Rs 3-14-4

against Rs 2-8 per Sq. ft.

Plastering with Portland

Cement - Rs 7-14-2 per

Sq. ft. against Rs 6.

As the original
estimate was sanctioned
in 1875 and as the
the execution of
the work probably
extended over many
years it may not
be fair to question
the enhanced rates
now.

Cms P

10/11/80

The completion certificate
has been countersigned
by the Collector.

It is stated in the
minutes in the completion
certificate that items
Nos 21 & 22 were furnished
in excess of required
quantities and in
the case of item No 22
the balance had
been returned to
the workshop, but
in explanation
is given as to the
circumstances under
which the excess
quantities were
provided.

The following rates
are in excess of the
rates quoted in the
Schedule for the
Durham D^{no}.

Brick in Chumam Archway

Rs 7-7-2 per cwt against

Rs 6-12-0 per cwt.

Outwork in Chumam Rs 17-14-6
against Rs 14-0-7 cwt.

Item No 24 - Lining 2 coats.
Not provided in the
Original Estimate but
required by Council meeting
Excess Rs 33-13-3.

Item No 25 - Flooring
with concrete in Chumam
Substituted instead
of brick on edge flooring
Excess Rs 113-10-7

Item No 26 - Plastering
with 3 coats of Chumam
Substituted instead
of 2 coats - Excess Rs 939-11-8

Item No 27 - Plastering
with Portland Cement
2 coats. Substituted
instead of brick on
edge flooring. Excess Rs 657-4-4

Item No 28 - Cartage
as per completion report
omitted in the Original
Est. - Excess Rs 490-6-2

The total excess is
Ninety Rs 8711-0-4
Lining - " 3719-9-3

Net Excess is 4991-7-1

Three pieces of lime were
found short and were
ordered by P.E. to be written
off the books, the value of
which is Rs 58-12-6

Amount less in the
manufacture of tiles
held at debit of land
& labor transferred to the
work Rs -200-0-0

Item No 18. Stair with
link work wrought and
put up, Quantity under
estimated in original
Est: - Excess Rs 43-0-0

Item No 20. Pavilion
Windows - Rate under
estimated - Excess Rs 96-14-

Item No 15. Link work
wrought and put up
workwork of upper
verandah roof
was entirely omitted
in the original Est.
Excess Rs 469-15-3

Item No 16. Roofing
with flat and pan
tiles and Chunnam
borders - Quantity
and rate under
estimated Excess
Rs 125-5-7 -

Item No 21. Link work
iron barred windows
Furnished ^{in excess} of required
quantity - Excess Rs 25-4-

Item No 22. Link
wood ventilators
with swinging shutters
Furnished in excess
balance returned to
Workshop, Excess Rs 76-14-

Item No 23. Cast iron
under estimated in
original Est. Excess Rs 76-14-

Item No 2. Rough Stone in Chunnam
Quantity and rate under
estimated in the original
estimate Excess Rs 1402-2-3
Item No 3. Brick in Chunnam
archwork - The rate
allowed 10 years ago was
found to be insufficient
Rs 162-2-0

Item No 4. Cut stone
Quantity and rate
under estimated in
the original Est: Rs 201-5-

Item No 8. Cut Stone pillars
Rate in original estimate
insufficient, also full
pillars had to be built
instead of half pillars
Excess Rs 109-13-8 -

Item No 10. Link work
wrought and put up.
Quantity and rate
underestimated in
the original Est: Excess
Rs 1533-13-3 -

Item No 11. Roofing
with flat and pan
tiles and Chunnam borders.
Quantity over estimated
Excess due to enhanced
rate - Rs 172-15-11

Item No 13. Brick in Chunnam
Quantity & rate under estimated

No 517
JW
From,

Supg. Engineer's office, 4th Circle,
Coimbatore, 9th November 1886

J. W. Martin Esq.,
Supg. Engineer, 4th Circle,

To,

The Chief Engineer,
P. W. Department.

Sir,

I have the honor to submit for
sanction of Government an application
for stores manufactured in England
and required to be purchased locally
for works in the Nilgiri Division, under
clause 2 of the rules laid down in
G.O., No 1679 W of 2nd July 1886.

I have the honor to be,
Sir,

Your most obedient servt,

J. W. Martin
Supg. Engineer, 4th Circle

J

Enclosure 1

ORDER—dated 12th October 1888, No. 3235 W., Public Works.

The estimate, amounting to Rs. 1,845, for extensions and improvements to the taluk office at Répalle, in the Kistna district, is sanctioned.

2. As funds are not available with the Government, the Superintending Engineer will propose a reappropriation of funds required for the work.

3. This sanction has been registered as Provincial No. 96 W. of 1888-89 and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) H. R. MEAD, Colonel, R.E.,
Ag. Secretary to Govt., P.W.D.

To the Superintending Engineer, II Circle, with three enclosures.

„ Examiner of Public Works Accounts, with the estimate for note
and return to Superintending Engineer, II Circle.

„ Revenue Department.

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of 1888 Madras.
PUBLIC WORKS.

Dated October, 12th.

Recd.

Encl.

G.O., 12th Oct. 1888, No. 3235 W.

OCTOBER.

Taluk Office at Repalle, Kistna
District

Estimate for extensions and improve-
ments to the —, sanctioned.

No 1737 Ks.

Superintending Engineer

II Circle

8th November 1900

From

J. Hannan Esq
Superintending Engineer,
II Circle

To

The Chief Engineer,
Public Works Dept.,
Madras.

Sir,

With reference to G.O. No 3235 W
of the 12th October 1888, sanctioning estimate
for extensions and improvements to the Taluk
Office at Repalle in the Kistna District,
and requesting me in para 2, to propose
a reappropriation of funds required for the
work, I have the honor to request you will
be good enough to obtain the sanction
of Government ^{for} transferring the amount
required for this work, viz. Rs 1,845 from
the grant of Rs 6,000 for Constructing Deputy
Collector's Office at Atmakur in the Nellore
District, which work, the Collector of Nellore
says, is not required, and requested the
Executive Engineer not to Commence it till
order on his reference to the Board of

Revenue are received. So there is no
likelihood of the whole grant being
required, even if the work is ordered
to be gone on with.

I have the honor to be

Sir
Yours most obedient servant

J. H. Annan

J. H.
7.11.88.

Superintendent Engineer
H. C. Hill

I have the honor to be,

Sir,

Your most obedient servant,

/Signed/ J. Cormac.

Local Fund Engineer.



Endorsement. Ref. to. 1169
L.F.

Copy submitted to Government through the
Superintending Engineer, Fourth Circle, for orders.

Yours sincerely

For President

Salem District Board's Office
6th November 1888

To,

The Secretary to Government,
Public Works Department.

Through the Superintending Engineer,

Fourth Circle

Coimbatore

No. 515
MT

Forwarded to the Chief Engineer
Public Works Department

J. W. Macdonald
Supg Engineer 4th Circle

8th Nov - 1888

No. 197 C a/20.1.87
" 425 C a/5.2.87
" 1331 W a/5.5.88
" 1569 W a/20.8.88
" 2010 W a/12.8.86
" 249 SW a/25.9.86
" 1995 W a/10.8.86
" 1892 W a/25.6.88
" 259 S a/4.6.88
" 1494 C a/7.4.88
" 1503 W a/21.5.88
" 2095 W a/11.7.88
" 2240 W a/23.7.88

To
The President D. Board Salem