

P. W. Deptt.

AS.

W. 3874 W of 4 Dec/88

In the circumstances explained the Examiner of P.W. accounts is authorised to admit the excesses referred to by the Supg Engr V Circle.

2 The S.E. will report more in detail with respect to the instructions given by Colonel Hatched to the Sub-Divisional officer regarding repairs to the Civil Orphan Asylum buildings

W. 3874
3.12.88

3428 W of 29/10/88

1042 W of 20/6/88

3/12/88

S.E. V Circle

Exams P.W. Accts

9/12

From

THE SUPERINTENDING ENGINEER,

V Circle,

To

THE Chief Engineer
P.W. Department

Dated 23?

Reed. 27

Number 1888



ENCLOSURES.

W. 3874 W of 4-12-88

No. 8774.

City Reserve Police
Civil & Civil Orphan
Asylum Madras

Given Certain Explanation
regarding the camp outlay

su

With Order

Ex. Ry. Accts.

P. W. Deptt.

No. 3774

SUPERINTENDING ENGINEER'S OFFICE,

V Circle, Madras,

Chepák, 23rd November 1888.

From

Col^l. W. H. Burton R.E.

SUPERINTENDING ENGINEER, V CIRCLE,

To

THE Chief Engineer
P. W. Department.

SIR,

Enclosures.

With reference to G.O. No. 1842 W dated 20th June 1888, I have the honor to state that the work of City Reserve Police Lines was completed at a cost of Rs 31335 as per margin

	Expenditure
1886-87 Rs	54,61
1887-88 Rs	21499
1888-89 Rs	4375
<u>Rs.</u>	<u>31335</u>

against the revised estimate of Rs 32725, but the final payment was made from the current year's grant of Rs 6324 from

which a sum of Rs 1949 has been resumed in G.O. No. 3428 W dated 29th October 1888. The excess of Rs 5499 over the grant of Rs 16000 during the last official year appears to have been due to the Executive Engineer allowing the contractor to execute

and

Ex. Ry. Accts.

and therefore to bill him for more work than the grant of Rs 16000 would meet.

2. Under Provincial Civil Buildings Repairs the excess outlay of Rs 9763 is due to the following works.

(1) Repairs to Civil
Arphan Asylum
Buildings ————— 7215

2 Plastering with
cement the outside
of Govt Secretariat Office — 2587
9802

Deduct
Savings on other works — 39
9763

The expenditure on the first of these works has been erroneously debited by Executive Engineer against the grant of "Provincial Civil Buildings Repairs" instead of against the grant of Rs 6000 in "the Educational Department".

The error requires now to be rectified. But the excess of Rs 1215 over this grant was incurred owing to verbal instructions

It must give
some detail of this

instructions of the Chief Engineer to the Sub Divisional Officer in the Executive Engineer's presence whilst Col. Hasted was inspecting the work.

As to the 2nd work Executive Engineer explains that "the grant" "was not sufficient to meet the" "value of the work done and as it" "was necessary to complete the work" "with as little delay as possible" "more was done than the grant" "would meet" - and hence the excess.

To which explanation I am unable to add anything.

I request that necessary orders may be passed for adjustment of the excess outlay so as to enable the Examiner to remove his objection.

I have the honor to be,
Sir

Your most obedient servant

W. H. Burton Col. R.E.

Suptg. Engineer T. Circle