


Gov. A No 16794 of 2.7.86.
202 W of 25.1.86

To C. W. N 2756
21/12/88 From

The Supg. Engineer,
Fourth circle.

Forwarded with
the remark, that all the objections
referred to have since been removed.



[Signature]

C.

21/12

SP 14/12 Dated 6th

Recd: 17

} December 1888

B

Recorded.

No. 572
21/12

G.O. 3980 W of 19-11-88

21/12/88

[Signature]
19/12/88

[Signature]

Statement of Objectionable
Items in the accounts of
Executive Engineers of or
April 1888:-

Replying to G.O. No.
2518 W of 16th August 1888,
passing orders on the-

[Signature]

[Signature]

With order

Ex. A No 16794 of 2.7.88.
2024/2125.1.86

No 542
EW

Supg. Engineer's Office, IV Circle,
Coimbatore 6 December 1888.

From

Lieut^{nt} Colonel A. C. Smith, R.E.,
Superintending Engineer,
Fourth Circle.

To

The Chief Engineer,
Public Works Department,
through the Examiner of P. W. Accounts.

Sir,

Adverting to G.O. No 2578 W. of 16th
August 1888, I have the honor to reply as follows.

Item No 1 Upkeep of Public Cattle. Sanctioned in G.O. No 3085 W.
of 13th September 1888.

- " - No 2 Excess over estimate. Sanctioned in G.O. No 3999 W.
of 27th March 1888 and the
Completion Report for the
work was furnished
to the Examiner of P. W. Accounts
on the 27th August last.

- " - No 12 Renewing the floor of the Inspector's Quarters at Gudalur. Completion Report
will shortly be submitted.

I am

With regards

Item No 13. Water Supply at
Ootacamund.

Deviation Statement
sanctioned in this Office
No 399 of 1st September 1888.

- " - No 15 Portland Cement.

Sanction of Government
is not required as the
work was given on
Contract. The Cement
was purchased by the
Contractor - Mr Fletcher.

- " - No 18 Statement of
Objectionable Items.

Forwarded on the
16th August 1888.

I have the honor to be,
Sir,

Your most obedient servant,

Al Smith Esq. C. E.
Superintending Engineer, W Circle

24

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

B. No 2348 W. 2. 8. 88
G.C. 1969, 1970. 2. 7. 88
" 1968 W. 2. 7. 88
B. No 1481 W. 18. 5. 88

P.W. Cas 7639

Original (5)

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE South

FUND Buildings & Trade Branch

Recd 3. 8. 88 (in duplicate)

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of April
1888.

No. 2348 W. 2. 8. 88

MADRAS,

Dated 2nd August 1888.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

2348 W. 2. 8. 88

No 2518 W. 2. 16. August 1888

Examiner of P. W. Accounts,
Madras

B. No 17/8

Oct 52. 8
10. 10. 23/8
10. 10. 23/8

With Order

Provincial Statement of Objectionable Items in the Accounts of requiring the

Executive Engineers for the month of

April

1888

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Want of Estimate Provincial</u>								
1	Up-keep of Public Works for the year April 1888-89	1888		464	464				464
	<u>Excess over Estimate Imperial Military</u>								
2	Additions & alterations to the buildings at Fort Tellicherry proposed to be occupied as a Post Office and Post Masters quarters	do	2235	2760	405				127
	<u>Provincial Tools and Plant</u>								
3	Purchasing one testing machine for laterite blocks for use in March								
	West Coast G. 1888		900	1123	223				

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

The Provincial Engineer states that an estimate will shortly be submitted for sanction.

Noted

Early steps should be taken for the removal of objection to this item

(243) Not noticed by the Executive Engineer. The excess over estimate are brought to notice of Government.

The question of sanctioning the excess outlay is under consideration

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of *April*
orders of Government.

1888

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Want of Appropriation</i>								
	<i>Imperial</i>								
4	<i>Repairs Military</i>	<i>April 1888</i>					<i>2867</i>	<i>2867</i>	<i>2867</i>
	<i>Provincial</i>								
5	<i>Repairs to Mount Stuart property at Polacamund</i>	<i>do</i>					<i>1505</i>	<i>1505</i>	<i>1505</i>
6	<i>Constructing a Roman Catholic Church at Wellington</i>	<i>do</i>					<i>2186</i>	<i>2186</i>	<i>2186</i>
7	<i>Alterations and improvements to District Jail building at Polacamund</i>	<i>do</i>					<i>727</i>	<i>727</i>	<i>727</i>

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

(4) The Executive Engineer states that orders on the Imperial Statement of Incomplete works. Minor works and repairs are awarded.

The necessary provision of funds has been made in G. O. No. 19694 of 2nd July 1888.

(5 & 6) The Executive Engineer states that funds have been applied for in the Statement of Incomplete works.

Funds for these works have been provided in G. O. No. 19684 dated 2nd July 1888.

(7) The Executive Engineer states that the Superintending Engineer has been requested to obtain funds.

A sum of Rs 945 was provided for the work in G. O. No. 19684 of 2nd July 1888.

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

April

188 *J*

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Miscellaneous Irregularities (Should be corrected) Works for which Revised Estimates in Revision Statement are promised (Should be corrected)								
13	Improving the water supply at May Potasamund	1887	70000	143148					
14	Purchase of European Stores in the Local Market without competent sanction. Connecting Government House Potasamund with Snowdon Water Supply 3995 ft. March wrought-iron piping 1888			1429					
	March 1888 Central Office Voucher 102145								
15	Portland Cement 3 Tons.			45	240				

Executive Engineers for the month of
orders of Government.

April 188

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

(13) The Executive Engineer states that a Revision Statement is under preparation and will be submitted shortly.

Noted

(14) Sanction of Government to the local purchase is necessary.

(15) Sanction of Government is necessary to the purchase (unless the article be of local manufacture).

Early steps should be taken for the removal of objection to these items

Provincial statement of Objectionable Items in the accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Miscellaneous Irregularities (Mada)								
	Delays in payment of arrears due to Contractor								
16	Contractors Messrs S. G. Wallace and Mooni Noorhana & Co. for Snowdon Service Reservoir due to Contractors April 1885	1885		549					
	Miscellaneous Advances								
17	Repairing the sea wall and protecting the shore at Baysore from the action of the sea Oct. 1884	1884		Rs 5159					
	Provincial Funds								
	The following documents are due for April 1885.								
18	Statement of Repunds of Objectionable Items Statements. Certificate of Examination of Accounts.								

Executive Engineers for the month of orders of Government.

April

1885

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

(16) The Executive Engineer states that the delay in the settlement of this is due to the failure of Contractors in properly executing the work and that the matter is still pending.

Notes

(17) Result of orders communicated by Government in G.O. No. 1481.W dated 18th May 1885 regarding the withdrawal of the claim outstanding against the Railway Company is still awaited.

The result is still awaited

(18) The non-submission of these documents is brought to the notice of Government.

The submission of these documents should be expedited

Signature

Major R. L. Examiner of P. W. Accounts, Madras.

To the Deputy Engineer to Civil Works, Madras. The Examiner P.W. & S. This the Examiner of P.W. & S.

Cur 8/4/85

For 9/4/85

Done 17/4