

24-3-02

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE

First

FUND

Local

1372-3-88
Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of *December*
188*7*.

No.

MADRAS,
Dated *21st March* 1888.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras

No. 990 of 27-3-88

Examiner of P. W. Accounts,
Madras.

Sept 27/3-

With Orders

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Godavari Eastern Division</u>								
	<u>Want of Estimate</u>								
	<u>Other Incorporated Local</u>								
1	Raising Bank of Kovur Manjair Junction Canal.	April 1887	.	638	638				
2	Repairs to Kovur Manjair Junction Canal.	July 1886	.	1271	1271				
3	<u>Excess over Estimate</u> Excavating Kovur Manjair Junction Canal.	March 1887	5234.5	5506.7	2712				
4	Aqueduct over Thalabaga drain	March 1886	40000	45802	5802				2/3

[P. W. D. Form No. M 112—Inner Sheet.]

Executive Engineers for the month of
orders of Government.

December 1887

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	No. 990 of 27 th March 1888
The Executive Engineer states that an estimate was submitted to the Superintending Engineer for sanction.	Noted
The completion report for this work is still awaited.	The submission of Completion Report for this work should be expedited - for this work should be expedited
Completion Report has been sent to the Superintending Engineer with a request to obtain the sanction of Government to the excess outlay. sanction is awaited.	Noted
The Executive Engineer states that the work has been almost done and when it is finished a completion report will be submitted explaining the excess.	Noted

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

December 1887

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Viragapattam Division. Excluded Local. Excess over Estimate. Miscellaneous Public Improvements.								
5	Fitting 2 ^d Order light to the Sante- pully Light House.	Oct. 1887	130	630	500				2

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
The Divisional Objectionable Items Statement for December/87 explaining this excess has not yet been received. In the Objectionable Items Statement for November/87, the Executive Engineer stated that revised estimate would be submitted as soon as the cost of putting up glass and lightning conductor is ascertained. Sanction to revised estimate is awaited.	Revised estimate is awaited 26.3.88 Major. B. E. Examiner. P. W. Accounts Madras. S. E. I Cisee The Supty. Engr. I Circle Hass. Engr. B. M. a

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

188

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P.W.D. No. 1432

P. W. D. FORM
No. M 112.

origl

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE *1st*

FUND *Local*

Ry 14.2.88 in dupli.
Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of *November*
188*7*.

No. _____

MADRAS,
Dated *21 February* 188*8*.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No 620 way 21 Feb 88

Examiner of P. W. Accounts,
Madra.

BW 2/2

*808
2/2*

With Order

2/2

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	Want of Estimate								
	Other Incorporated Local.								
1	Raising banks of Koor-Mungai joint twin Canal	April 1887		638	638				
2	Repairs to Koor-Mungai joint twin Canal	July 1886		1271	1271				
	Excess over Estimate								
	Other Incorporated Local								
3	Excavating Koor-Mungai joint twin Canal	March 1887	52,345	53,057	2,712				

[P. W. D. Form No. M 112—Inner Sheet.]

Executive Engineers for the month of *November* 1887
orders of Government.

Opinion of the Superintending Engineer,
with final remarks by Examiner.

Orders by Government.

No 620 W a 21st February 1888

The Executive Engineer stated that an Estimate was submitted to the Superintending Engineer for sanction.

Noted. Noted.

The Completion Report promised for this work is still awaited.

The submission of completion report for this work should be expedited.

Completion Report has been sent to the Superintending Engineer with a request to obtain the sanction of Government to the excess outlay. Sanction is still awaited.

Completion report is awaited.

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of *November* 188*7*
orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Excess over Estimate (Vizagapalem)</i>								
	<i>Other Incorporated Local (Vizagapalem)</i>								
4	<i>Aqueduct over March Thuliabaga drain</i>	1886	40,000	45,529	5,529				265
	<i>Excluded Local Miscellaneous Public Improvements</i>								
5	<i>Putting 2nd Order light to the Santi. fully light house</i>	Oct 1887	130	628	498				58

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

The Executive Engineer states that the work has almost been completed and that the excess will be explained in the Completion Report.

Noted
Noted

The Executive Engineer states that the Estimate will be revised when the cost of putting up glass and lightning conductor is ascertained.

Noted *Noted*

20.2.88

20/2/88

Major H.C.
Examiner P.W. Accounts
Madras
29.11.87

20.2.88

To the Supt. Engr. I Circle
(This is the Exam. P. W. Accounts)
thru the Examiner of P. W. Accounts

Recd. 23.2.88

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

188