

- (1) பக்கங்களின் எண்ணிக்கை 16
 (2) புதுக்கித் திருப்பிய நாள் 7/89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/9

தமிழ்நாடு ஆவணக் காப்பகம்.

55

தமிழ்நாடு அரசு

PWD துறை

அரசாணை எண்.	1882	அச்சகம்
மு. கோப்புத் தாள் எண்.		பலவகை
நாள் :	15.7.1889	108

101
மடிக்கவோ கண்டபடி கையாளவோ கூடாது
 8 sheets

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.
PARAS. 1966 TO 1969.

1882

1358 w 723/5789
1279 w 713/5789

6140

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

ref

CIRCLE Fourth

FUND Buildings & Roads Branch

By 47.89 in dupli.

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of March
1889.

(2)

to 1889. 24/5. July
1889

220/7

With Orders

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of *March*
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

188 9

Opinion of the Superintending Engineer, with Final Remarks by the Examiner.	Orders by Government.
11	12
<p>(11) The Executive Engineer states that requisitions from private parties to connect their houses with the water supply are being received almost daily and one after the other, so that it will be some time before a general abstract Estimate can be prepared. This does not seem to be a sufficient reason for not supplying an <u>Estimate</u> which should be based upon information available ^{supplemented} and supplemented if necessary hereafter.</p> <p>The Superintending Engineer's ^{remarks} have not been received</p> <p>In G. O. No 384 W.</p>	<p>1882</p> <p>10 1882 W. P. 15</p> <p>Attention is drawn to remarks of the Examiner in view to early steps being taken for obtaining sanction to Estimate for this work</p>

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

March

[P. W. D. Form No. M 112—Inner Sheet.]

1889

Provincial Statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
			<i>West Coast Dist.</i>						
	<i>Excess over Estimate</i>								
3	<i>Constructing a District Munsiff's Court at Kundapur</i>	<i>Decr 1888</i>	<i>12380</i>	<i>13305</i>	<i>925</i>				
4	<i>Renewing and maintaining the Calicut Vayitri road</i>	<i>Feb'y 1889</i>	<i>24807</i>	<i>29040</i>	<i>4233</i>				<i>2031</i>

Executive Engineers for the month of
orders of Government.

March 1889

[P. W. D. Form No. M 112—Inner Sheet.]

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(3) The Executive Engineer stated in the Divisional Objectionable Items Statement for February 1889 that Completion Report returned with the Superintending Engineer's 12/12/88 dated 5 th March 1889 will be resubmitted with the required information.	<i>Noted</i>
(4) The Executive Engineer states that Completion Report explaining the cause of excess will be sent on receipt from the Asst. Engineer Vayitri to whom it has been sent for explanation.	<i>Noted</i>

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

[P. W. D. Form No. M 112--Inner Sheet.]

1889

Orders by Government.

12

Opinion of the Superintending Engineer,
with final Remarks by the Examiner.

11

explanation.

The Superintending Engineer's opinion has not been communicated

(5) The Executive Engineer states that all bridges and road work were fully completed with the exception of 21 span bridge on the 3rd mile which is nearing completion and that a Completion Report will be submitted as soon as the accounts of the work are closed.

The Superintending Engineer's opinion has not been communicated.

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

1889

Orders by Government.

Opinion of the Superintending Engineer,
with final Remarks by the Examiner.

(16) Sanction of Government is necessary to admit of the excess over appropriation.

The circumstances in which
outlay was incurred in excess
of appropriation should be
explained.

(748) Sanction of
Government is
necessary to admit
of the excess over
Appropriation.

Provincial Statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the Expenditure during Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
			<i>West Coast Dist</i>						
	<i>Excess over Appropriation Provincial</i>								
9	Constructing Sub judges and District Munsiffs Court Palghat	March 1889	28790			5743	7250	2057	7250
10	Constructing a residence for the Asst. Superintendent of Police Malapuram	do	14380			1060	1645	585	560
11	Constructing Sub Registrars office at Taniracherry	do	2926			2000	2631	631	990
12	Improvements to the 2 nd & 3 rd Blocks of the Collector's Office at Mangalore	do	15060			2000	2657	657	2657

Executive Engineers for the month of
orders of Government.

March

[P. W. D. Form No. M 112—Inner Sheet.]

1889

1882

Opinion of the Superintending Engineer,
with final Remarks by the Examiner.

Orders by Government.

12

11

19 (12) Sanction of Government is necessary to admit of the excess over Appropriation.

The circumstances in which outlay was incurred in excess of Appropriation should be explained.

Provincial Statement of Objectionable Items in the accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
			<u>West Coast Dist</u>						
	<u>Excess over Appropriation Provincial</u>								
13	Improving the line of road from Calicut to Vayitri Puda vellam & Tamra cherri Ghat	March 1889	427880			115100	118919	3919	1889

Executive Engineers for the month of orders of Government.

March 1889

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(13) Sanction of Government is necessary to admit of the excess over appropriation.	The circumstances in which outlay was incurred in excess of appropriation should be explained.

No. Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

Major R. C. Examiner of P. W. Accounts Madras.

MADRAS, Dated 3rd July 1889.

The Supy Engr W Circle
The Engr P.W. Accts.
The Engr P.W. Accounts
15/7 8

[Faint, illegible handwriting on the left page, possibly bleed-through from the reverse side.]

⑧

[The right page is mostly blank with very faint, illegible markings.]