

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.

PARAS. 1966 TO 1969.

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Second

FUND Branch Buildings & Roads

R. 20.8.89 in Dull
Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of Quarter
188 . ending 31 July 1889.

In respect of Estimate.

1769 mm 86-789

No. 2416 of 30 August 1889

(B)

With order

86/9-

Name of Division

Executive Engineers for the month of *quarter ending 1883 31st July 1889.*
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(1) The work was commenced in April 1889. Estimate received from Sub Division Officer on 31st May 1889 and under revision in accordance with the Examiner's proposal to account differently from the method of last year. Estimate will be submitted shortly for sanction (C.C.) Expenditure passed and noted (S.C.) The circumstances which justified the commencement of the work without sanctioned Estimate and the probable total cost and duration of the actually	No 2416 W of 30th August 1889 The submission of the estimate should be expedited. The circumstances which necessitated the commencement of the work without a sanctioned estimate should be explained.

Name of Division

Executive Engineers for the month of *quarter ending 188 31st July, 1889.*
orders of Government.

Name of Division

Nellore

Provincial Statement of Objectionable Items in the accounts of requiring the

Executive Engineers for the month of quarter ending 188 31st July 1889. orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
3	Want of Revised Estimate Old Estimate January 1889 Land and kilns stone manufacture	N	4232	4719	-	-	-	-	20

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(3) The work was commenced in January 1889. Ancient Superintendent has again been written to expedite the Revised Estimate (C.C.) The attention of the Executive Engineer is drawn to para 8 embodied in G.O. No 470 W. 16 th February 1889 as to the nature of replies to be given by him and his reply will be communicated in due course (S.C.) The Executive Engineer's further reply is awaited The delay in the submission of Estimate and the circumstances which justified the	Early steps should be taken to obtain sanction to a revised estimate for this item.

Name of Division

Executive Engineers for the ~~month of~~ *quarter ending* ~~188~~ *31st* ~~July~~ *1889*.
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
the commencement of the work without sanctioned Estimate have not been stated nor is the probable total cost and duration of actually emergent portion of the work given. (H) "Explanation called for" (C.C.) The Superintending Engineer's remarks awaited and the operation for the year was closed in March, 1889.	Notes Accepted

Name of Division

No. _____

Leitch

17th MADRAS,
Dated August 1889. } Recd 17/8

Orders by Government.

(5) A Completion Report has been received for this work but the excess required the sanction of Government vide Code para 352(C) II.

Early steps should be taken for the removal of objection to this item.

См

Wm
W. S. S.

To
The Supts Engineers 11 Circle
W. Va.
The Exam. P. W. Account

378

[Faint, illegible handwriting on lined paper, possibly bleed-through from the reverse side.]

