

- (1) பக்கங்களின் எண்ணிக்கை 12
 (2) புதுக்கித் திருப்பிய நாள் 1/90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 6m

தமிழ்நாடு ஆவணக் காப்பகம்.

(163)

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	3398	அச்சகம் பலவகை
நாள் :	28-11-1889	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

6. Sheets

ஆவண கா-1-18,008-15-6-87.

Qus

Statement 166.

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.

PARAS. 1966 TO 1969.

3398

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE 3rd

FUND Buildings and Roads branch.

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of 1st August
1889.

In respect to Potamale.

Recd. 12/1/89

Signature

10-33-98 W/25-1-1889

May

3-89.

W/1

With a design
22/12 23/12

Provincial Statement of Objectionable Items in the accounts of requiring the

Executive Engineers for the month of *Quarter ending 31st August 1889*
orders of Government.

Item No.	Particulars of each Item.	Month in the Account in which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.		
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.
1	2	3	4	5	6	7	8	9
<i>Belharaj</i>								
	<i>Want of Estimate</i>							
	<i>Old and repeated items</i>							
	<i>May 1889</i>							
1	Repairing road from Yeltimate to Ramondroog.	N		1156				
	<i>April 1889</i>							
2	Repairing road from Ramondroog to Sandore frontier on Hospet side	N		1179				
<i>Hurnood</i>								
	<i>Want of Estimate</i>							
	<i>Old items</i>							
	<i>December 1888</i>							
3	Constructing a residence for the Head Assistant Collector at Chandyal.	N		1161				

Opinion of the Superintending Engineer, with final Remarks by the Examiner.

Orders by Government.

11

12

"These are maintenance works, the estimates of which were submitted to the Superintending Engineer for sanction but were returned for revisions and inclusion in our estimate. It will be re-submitted in a few days." (Executive Engineer) very early submission of estimate is requested (Superintending Engineer) sanction to estimates awaited.

The Divisional Objectionable Items Statement of Hurnood Division for August 1889 has not been received up to date. The following remarks are taken from Objectionable Items Statement for July 1889. Estimate

No. 3398 of 29-11-1889
Estimates for these
Estimates for these
works should be sanctioned
without delay.

Estimate is awaited.
Estimate is awaited.

Executive Engineers for the month of
orders of Government.

Opinion of the Superintending Engineer,
with final Remarks by the Examiner.

Orders by Government.

12

submitted for July 1889
on 12th September 1880
Rs. $\frac{13}{12}$ Expenditure is
payment for land
made by the Civil
Department (Executive
Engineer) Estimate sent
to Collector Hurmool and
sanctions awaited &
(Superintending Engineer)
Sanctions to an Estimate
is awaited. This item
has been outstanding
for over 10 months.

This is not included by the Executive Engineer in the Divisional Objectionable Items Statement for August 1889. The work was completed in 1888-89 and a Completion Report was received in January 1889. Sanctioned

In the circumstances
explained by the S. G. in his
letter of 18th 1891, and 20th
September 1899, the expenditure
of Rs 512 incurred
without a duly sanctioned
estimate is approved.

Provincial Statement of Objectionable Items in the accounts requiring

Item No.	Particulars of each Item.	Month in the Account of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the year.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
5	Excess over Estimate Old and repeated items March 1899 Repairing road from Raymandroog to Sardoon frontier.	N	3520	3777	277				

Executive Engineers for the month of

Quarter

ending 31st August 1889.

[P. W. D. Form No. M 112—Inner Sheet.]

orders of Government.

Opinion of the Superintending Engineer, with final Remarks by the Examiner.

Orders by Government.

of Government is required to pass the outlay without an Estimate. This item has been outstanding for over 10 months.

"This is a maintenance work of last year; the Completion Report explaining the excess outlay will be submitted within a week" (Executive Engineer). "No time should be lost in submitting this Completion Report as it is long overdue" (Superintending Engineer). Explanation for excess is awaited. The delay of over 6 months is brought to notice.

The submission of the Completion Report should be expedited.

Provincial Statement of Objectionable Items in the accounts requiring the

Executive Engineers for the month of ending 31 August 1889.

[P. W. D. Form No. M 112—Inner Sheet.]

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the year.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
6	Manly revised estimate at Bellary. May 1889. Constructing a new workshop in the Arsenal at Bellary.		L 40,500 32 902						57
7	Want of revised Estimates Old and repeated items December 1888. Alterations and additions to the Collector's cutcherry at Bellary.		N 475 40 462 70						290

Opinion of the Superintending Engineer, with final Remarks by the Examiner.

Orders by Government.

"Revised estimate will be submitted to the Superintending Engineer in a few days (Executive Engineer) Revised estimate awaited" (Superintending Engineer) Sanction to a revised estimate is awaited.

"The revised estimate amounting to Rs 57,325/- was submitted to the Superintending Engineer for sanction on the 16 August 1889. Sanction awaited" (Executive Engineer) Revised estimate sent through the Collector of Bellary" (Superintending Engineer) Sanction to revised estimate is awaited. This item has been outstanding for 10 months.

The submission of the revised estimate should be expected.

Revised estimate of Rs 57,325/- has been sanctioned in G.O. No. 3329 of 22nd November 1889.

x In press.

3398

Quarter

3398

En