

(1) பக்கங்களின் எண்ணிக்கை 8

(2) புதுக்கித் திருப்பிய நாள் 3/89

(3) ஆதாரங்குறிப்பவர் கருக்கொப்பம் 6/89

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

(142)

P.W.D துறை

அரசாணை எண். மு.கோப்புத் தாள் எண்.	596	அச்சகம் பலவகை
நாள் :	28. 2-1889	1888.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4. Sheets

ஆவண, கர-1-18,008-15-6-87.

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P. W. D. FORM
No. M 112.


CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sound

FUND Buildings & Roads Branch

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of March
188

No.



MADRAS,

February 1887.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

B-2596 n d / 28-2-89

Examiner of P. W. Accounts,
Madras.

With orders

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	Provincial								
	Want of Estimate								
	Land and Tithes								
1	Stone manufacture	Sept 1886		4,398	4,398				914
2	Brick manufacture	do		2,583	2,583				1
	Process over Estimate								
3	District jail at	Oct 1888	6491	7086	595				31
	Millard								
	Other Incorporated								
	Local								
	Process over Estimate								
4	Constructing landing stage below Kistun	Nov 1888	23925	24473	548				281
	Amuel								

Executive Engineers for the month of

November

1888

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Government.

(142) The Estimates for these items have been sanctioned in G. O. No 38594 dated 8th December 1888 but are under reference to Government in connection with certain grounds as to propriety of charges for. See Examiner's Office Note No 18 of 10 January 1889

(13) The Executive Engineer states that a Completion Report will be sent as soon as arrears are paid. Excess requires the sanction of Government. See Code para 352(c) I

(15) The Executive Engineer states that the excess on the main Estimate will not be more than 5 percent and no Revised

142. The objection to 1+2. The objection to these items should have been removed have been removed with reference to G. O. No 38594 of 8th Decr/88 in which estimates for them have been duly sanctioned. The SE should expedite the information called for in this office by 2800 of 21-1-89 on the Examinee's office note No 18 of 10-1-89.

(3) Completion report is awaited.

64 noted.

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	Want of Appropriation								
	Incorporated Local								
5	Constructing an aqueduct to carry water from Bhathipale drain —	Oct 1888.				7,857	7,857	100	
	Provincial								
	Process over Appropriation								
6	District jail at Nellore	do.				1,463	2,058	695	31

[P. W. D. Form No. M 112—Inner Sheet.]

Executive Engineers for the month of November 1888
orders of Government.

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
Estimated is therefore considered necessary. The Superintending Engineer's remarks are allowed. (5) The sum of Rs. 8179 sanctioned in G.O. No. 1 dated 18th July 1888 has not yet been placed at the disposal of this Department from the Local Funds. The Superintending Engineer and Civil has been directed by Government to procure with the Collector to place the sum at the disposal of P.W. Department.	526 Provision of funds by the Provision of funds by the Local and Municipal Dept. is awarded. 3
(6) The Executive Engineer states that an application for additional allotment of funds will be made shortly.	An additional allotment of Rs. 1000 was sanctioned for the work in G.O. No. 224 dated 28th January 1889.

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Kistna Customs Dn</i>								
	<i>Other Incorporated Local</i>								
	<i>Excess over Appropriation</i>								
	<i>Constructing Landing stage below Kistna River</i>	<i>1888</i>				<i>1706</i>	<i>2253</i>	<i>547</i>	<i>554</i>

Executive Engineers for the month of *November* 1888
orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
<i>596</i>	<i>L</i>
<i>Additional Appropriation of funds awarded.</i>	<i>An additional grant of Rs. 813 was provided for the work in G.O. No. 483 D. 18 February 1889.</i>
<i>Major R. B. ...</i>	<i>27.2.89</i>
<i>Examiner of P.W. Accounts, Madras.</i>	<i>27/2/89</i>

Major R. B. ...
Examiner of P.W. Accounts, Madras.
27/2/89
27/2/89
27/2/89