

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் 2-12-88
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 6/1/88

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

(13)

PW 12 குறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	95	அச்சகம் பலவகை
நாள் : 15	1. 1889	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

62/8

4. Sheets

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

3742W 7 27/11/00

3939W 7 17/12/00

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE III

Fund Buildings and Roads Branch

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of September
1888.

No. 10 83
SECRETARY TO GOVERNMENT
P.W. DEPARTMENT, MADRAS,
Dated 9 January 1889.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

Examiner of P. W. Accounts,
Madras.

With Orders

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Want of Estimate</u> <u>Provincial</u>								
	<u>Kurnool Division</u>								
1	Counting and Carting Farmers tools - 1887	November	910	910	-	-	-	-	43
2	Residence for the Assistant Superin- tendent of Police at Nandial -	September 1888	465	465	-	-	-	-	465
	<u>Bellary Division</u>								
	<u>Miscellaneous Irregularities</u> <u>Works for which Revised</u> <u>Estimates are due</u> <u>Provincial</u>								
3	Constructing residence for the Collector at Anantapur - 1887	November	28190	24586	-	-	-	-	6

Executive Engineers for the month of
orders of Government.

95/95
September 1888

[P. W. D. Form No. M 112—Inner Sheet.]

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
(1) The Executive Engineer states that the estimate is under preparation and it will soon be submitted for sanction.	Go. G. W. d. 15. 1. 89 Early steps should be taken for obtaining sanction to an estimate for this work.
(2) The Executive Engineer states that the estimate was submitted to the Superintending Engineer for sanction on the 13 th September 1888.	A revised estimate for this work was received, but returned to the Supy. Engr. for revision vide G.O. No. 3742 d. 27 November 1888.
(3) The Executive Engineer states that the revised estimate returned by Government is under revision.	The submission of the revised estimate should be expedited.

Provincial statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Miscellaneous Irregularities Works for which revised Estimate are due (Contd.) Provincial</i>								
	<i>Buddapah Division</i>								
4	<i>Additions and alterations to the District Jail at Buddapah</i>	<i>September 1887</i>	<i>31900</i>	<i>30562</i>					<i>25</i>

Executive Engineers for the month of
orders of Government.

P. W. D. Form No. M 112—Inner Sheet.

September 1888

Opinion of the Superintending Engineer,
with final remarks by Examiner.

Orders by Government.

(4) The Executive Engineer states that a revised estimate has been submitted.

Revised estimate is awaited

Major R.E.
Examiner P.W. Accounts
Madras

12/3/1

12/9/1

Cu

216/1-

14.1.89

14/1/89

*To the S. G. The Civil
The Exam. P.W. Accts*

Provincial statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

188

Opinion of the Superintending Engineer,
with final Remarks by Examiner.

Orders by Government.

*Examiner of P. W. Accounts,
Madras.*