

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் 18 செப் 1989
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 100

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணித் துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1501 W	அச்சகம் பலவகை
நாள் :	28.5-1890	198

1890

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P. W. D. FORM
No. M 112

CENTRAL OFFICE OF ACCOUNTS.

Kistna Seastone 2"

CIRCLE

Seastone

FUND

*Branch Buildings & Roads
Potemite*

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of *period*

188 ending 28 February 1890

No.

MADRAS,

Dated *8th May* 1890.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.

No. 1501W/28 May 1890

May

*OK 124.12
23.12*

12/15 12/30/5

Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Went of Certificates</u> <u>New Steins</u> <u>February 1890</u>								
1	Constructing tramways at Mogilrajpur.	February 1890		5331	5331				5331
	<u>Old Steins</u> <u>September 1889</u>								
2	Stone Manufacture Subrahmaniam.	September 1889		6113	6113				6113
	<u>July 1889</u>								
3	Stone Manufacture Mysore.	July 1889		9795	9795				9795
	<u>May 1889</u>								
4	Stone Manufacture Mogilrajpur.	May 1889		12234	12234				12234

Executive Engineers for the month of period ending 28 February 1890
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

Opinion of the Superintending Engineer, with final Remarks by the Examiner.

Orders by Government.

11

12

1. Divisional Objectionable Steins Malimant containing Certificate regarding Engineer's and Superintending Engineer's remarks had not been received. Sanction to Certificate is awaited.

2. (a) Accounting for the expenditure according to sub-heads proposed by the Committee having been tried from November last the Assistant Superintendent has been ordered to send in estimate according to revised sub-heads. The estimate will most probably be sent in March 1890. (b) Estimates are awaited (S.E.). Sanction to estimate is awaited. Steins

No. 1501 Wd/28 May 1890

Estimate is under reference. Estimate is under reference.

Estimates for these Steins have been sanctioned in G.O. No. 1467 Wd/23 May 1890. No. 1447 Wd/23 May 1890.

X.H. in disposition C. No. 14409

3. 71

3. 71

period
month of

period
month of

Orders by Government.

11

12

11

11

9-29/5

9-29/5

9/10/10

9/10/10

9

9

9

9