

(1) பக்கங்களின் எண்ணிக்கை 8

(2) புதுக்கித் திருப்பிய நாள் 13.5.1899

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 6.9

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

மாஜிஸ்திரேட்டு துறை

அரசாணை எண். 1506 W
மு. கோப்புத் தாள் எண்.

அச்சகம்
பலவகை

நாள் :

28-5-1890

199

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

Lo. Bus 7734 of 3-3-90

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.
PARAS. 1966 TO 1969.

1/1506

P.W.D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

West Coast
CIRCLE South

FUND Branch Buildings & Roads
Estimate

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of quarter
188 ending February 1890

No. 1506 Wd 28 May 1890

Wd

230/5

27/4

Provincial Statement of Objectionable Items in the accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
	Excess over Estimate New Items February 1890. Constructing 2 new cells in 2 blocks for duration and adding 4 cells to each of the existing solidary & condemned cells in the District Jail, Calicut		N 9050	9764	454				285
	December 1889. Constructing Barracks for a detachment of British Infantry at Malapuram		L 17839	17875	1139				21

Executive Engineers for the month of ^{quarter} ending February 1880
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(1) Work completed. Report of completion in preparation. (C. E. in Objectionable Items Statement for February 1890) Early submission of Completion Report awaited. (S. E. in Objectionable Items Statement for February 1890). Explanation of excess awaited.	No. 1506 W. of 28 May 1890 Noted Noted.
(2) Work completed. Report of completion in preparation (C. E. in Objectionable Items Statement for February 1890). Early submission of Completion Report furnishing explanation as to the cause of excess is awaited. (S. E. in Objectionable Items Statement for Feb'y 90) Explanation of excess awaited.	Noted Noted.

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of ^{quarter} ending February 1880
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

3/1506

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
	Excess over Estimate Old Items November 1889 Completing the law courts at Calicut	N	124,129	124,581	452				✓
	October 1889 Constructing a resi- dence for the Asstt. Superintendent of Police, Malapuram	N	14,280	14,607	327				

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(1) vide remarks against item No. 1 above.	Noted Noted.
(2) Final bills for the wire fencing work has been called for for the pre- paration of the Com- pletion Report (S. C. in Objectionable Items Statement for Feb'y/90) The Sub Divisional Officer should be called upon to explain what delays the sub- mission of final bills. (S. C. in Objection- able Items Statement for February 1890) Explanation of excise awaited.	Early steps should be taken for the removal of objection to this item. this item.

Provincial Statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
	Excess over Estimate Old Items July 1889 Constructing an office for the General Duty by Collector at Tutank 10/6/12/79 17/9								

Executive Engineers for the month of ^{quarter} ending February 1890. ^{or} 15/86

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
The submission of Completion Report for obtaining sanction to the credit amount awaits the certificate signed by the Collector of Co. Co. in Objectionable Items Statement for February 1890. The Collector should be reminded (S. Co. in Objectionable Items Statement for February 1890) Explanation of excess is awaited.	Early steps should be taken for the removal of objection to this item - 22.5.90 Rueon 26.5.90

No. —

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

Chas. Chelvanarayan
of
Rott. Examiner
for Examiner of P. W. Accounts,
Madras.

MADRAS.

Dated 2nd May 1890.

ch 4/5
27/5

To the S.E. IV Circle
The S.E. IV Circle
thru the Sec. P.W. Dept
thru the Examiner P.W. Dept

2/11/90