

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் 2-90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

Pw துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	2571	அச்சகம் பலவகை
நாள் :	29.9.1890	~~395.~~

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண, கா-1—18,006—15-6-87.

புதுச்சேரி

No 285
E.W.

Supg. Engineer's Office, IV Circle
Coimbatore 23rd August 1890

From

57/60
Lt Col: R. R. E. Drake Brookman R.E.,
Superintending Engineer,
Fourth Circle.

To

The Chief Engineer,
P. W. Department.
Thro' the Examiner P. W. Accounts.

Sir,

Encls: 1

I have the honor to forward
herewith the Completion Report for Construct-
ing the Deputy Collector's Office at Puthur
sanctioned in G.O. No 3023 W. of 16th December
1885 and to request you will be good
enough to obtain the sanction of Govern-
ment to the excess outlay of Rs 1719 with
reference to para 955 of the P. W. Code.

2. The excess is mainly due to the
increase in the tendered rates and to
certain omissions in the sanctioned
estimate

estimate.

I have the honor to be,

Sir,

Your most obed^t Serv^t,

Frederick Bushman

Lt. Col. R. E.

Superintending Engineer, W. & A. C.

A

2/25

From P.W.C. No. 5400
for No. 3022 W.D. 16.12.86

The Supg. Engr.
4. Circle

No. 5289 of 4-9-90.

To E. W.

Forwarded.

Dated 23rd August 1900
Recd 24th

No. 285
E. W.

Encl. 1.

House Ag. the Dy. Collector's
office at Puthur

Forwarding comple-
tion report for — with
a request to obtain the
sanction of Govt. to the
excess outlay of Rs 1719/-

2. The amounts of
Estimate and outlay
have been checked and
found correct.

3. The excess outlay
requires the sanction
of Government.

for offg Co.
P 7/9
(Enc 3)

Public Works Department.

Current No. 2400

Letter No. 5289

Dated 4th September 1900

From the Examiner of Accounts

Sanction 11.9.90

NOTE OF REMARKS.

The accompanying
Completion Report showing
the excess outlay in
the construction of
the Dy. Tahsildar's Office
at Puthur in the South
Canara Dist. is submitted
for sanction.

The sanctioned Est.
for this work amounted
to Rs 10,960 vide G.O.
No. 3023 W.D. 16.12.86.
The expenditure incurred
amounts to Rs 12,679.3.
or Rs 1719.3 more than
the sanctioned amount.

The principal excesses
in quantities and
rates will be found
in items 3, 4, 5, 6, 7, 8 &
14 and are satisfactorily
explained in the
report.

Item 23 & 33 show
additional items
for which no provision
was made in the

Original Estimate
These items are mostly
of a petty nature -

The largest excess item
is No 6 roofing with
Mission Tiles which amounts
to Rs 588.6.5 if it is ex-
plained that the excess
in this case is due
to increased rate and
quantity -

Item No 4 shows an
increase in timber
and a statement is
submitted showing
the difference between
the original & revised
dimensions of the
scamplings -

The Completion
Report has been
examined ^{by E.} & found
correct.

Cm P
10.9.90

No. 2571 Wd/29 Sept 1890

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the S. & W. Circle No 285 EW d/23rd Aug 90
From the Ex P.W. Accts. No 5289 d/4 Sept 1890.

The outlay of
Rs 1,719 increased in
excess of the amount
of the estimate for
constructing a Deputy
Collector's office at
Pattur, sanctioned in
G.O. No 3023 W, dated
16th December 1885,
is sanctioned.

Md
16.9.90

To
The S. & W. Circle
with 3 enclos
in Ex P.W. Accts.

M.
Maj

