

- (1) பக்கங்களின் எண்ணிக்கை 12
 (2) புதுக்கித் திருப்பிய நாள் 10-1-90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 1000

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பெயர்ப்பு

அரசாணை எண். மு. கோப்புத் தாள் எண்.	2816	அச்சகம் பலவகை
நாள் :	23-10-1890	198

6
மடிக்கவோ கண்டபடி கையாளவோ கூடாது

செய்

N^o 3228.E.

Ganjam Division office, Ber-
hampore, 28th August 1890.

From

2816

The Executive Engineer
Ganjam Division

To

The Superintending Engineer
First Circle
Dowlaisheram.

Sir

With reference to your N^o 460 G. N.
of 21st Ultimo. I have the honor to report as
follows:-

2 On receipt of G. O N^o 3521 W of 10th Decem-
ber 1889 the Sub Divisional officers were written
to, to verify the materials at site of works to end
of January 1890 and to continue to send
monthly statements. These were received
and serious discrepancies were shown in the
statements relating to the Parlakimidi
Estate.

3 The manner in which these discrepancies
occured has already been pointed out in
this office N^o 659 of 9.3.90 and 666 of 14.3.90.

When
file

When Sub Engineer Venkataramanayya -
Puntulu relieved Sub Engineer Marriappa
Moodalair in charge of the Estate, a state-
ment of materials actually at site was
prepared and signed by both officers. The
quantities shewn in this statement differed
greatly from the quantities shewn in the D.
accounts, as has already been stated. The
reason for the differences is thus explained.

When the Estate works were taken over from the
Civil Department in June 1885, no materials
at site statement was maintained and a
lump sum expenditure was simply shewn and
taken into the D. P. W. accounts. I notice
below an instance in which the lump sum
expenditure thus shewn has caused an
excess in our accounts.

4. Improving Road from }
Oppalada to Kinchilingi } The Estimate
for the work amounted to Rs 8390. with an
item for "Metalling including Quarrying
and carting and breaking into 1" cubes" 1598
units, at Rs 1.7.8 = Rs 2364. The lump sum
expenditure shewn by Civil Department
was Rs 1076. As can be seen from the accom-
panying statement, only labor has been
adjusted on the following sub heads.

P.T. 2

Estimate units Executed

Metalling including } 816
Quarrying and carting } 1598. 1.7.8, 2364.836.5.9 0.6.1
breaking into 1" cubes } 318.3.11

Gravelling Ditto - 1641 0.14.0 1461.948.2.3 0.5.9
311.10.0

	Metal	Gravel
Material at site. Super-Divisional account	206.32	1093.16
Materials probably used upon the above sub heads	836.59	948.23
	530.27	144.93
As actually counted in March 1890.	631.00	306.75
Difference	1161.27	251.82

The difference must therefore be materials
received from Civil Department but not
accounted for in D. P. W. accounts. As the
materials were never counted prior to October
1889 as already reported in my no. 352 S.E. of
21-10-89 and as materials at site accounts
were not kept up. It is now impossible to
rectify discrepancies. As such differences
exist upon 11 works which have since been
handed over to the Civil Department, I
request you will be good enough to address
the Examiner to accept my figures, as they
are

are. In two cases the actuals are more than what is shewn in the D. P. W. accounts, which cannot be satisfactorily accounted for, owing to the nonmaintenance of accounts as reported above. I have this day - despatched the form B. to the Examiner.

I have the honor to be

Sir

Your most obedt. servt.

/sd/ A. M. Hayes.

Executive Engineer

Ganjam Division

/True Copy/

/sd/ W. W.

Supg. Engineer I Circle

JK

pc 95/90

No. 718 G. N.

2816

FROM,

G. D. Wybrow Esquire

SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,

THE Examiner
of P. W. Accounts.

Dowlaisheram, 13th September 1890

SIR,

I have the honor to forward herewith a copy of letter No. 322 P. E. d/28th August/90 received from the Executive Engineer Ganjam Division explaining the cause of discrepancies in the quantity of materials, remaining at site of works, and that shown in the Divisional accounts, and to recommend that under the reasons therein stated the materials at site of works as now reported should be accepted.

I have &c.

/sd/ J. W. Martin

Supg. Engineer I Circle

No. 789 G.N.

Copy forwarded to the Chief
Engineer P.W. Department together
with a copy of enclosure for information
with reference to G.O. No. 5521W of 10th
December/89.

Recd

Copy of letter
No 32258

2816

5.4

Supg. Engr. Office I Circle

Dowlaiswaram

J.D. W. Brown

Dated 1st October/90

Supg. Engineer

Desp 32258

I Circle

JK

FROM

G. D. Wybrow Esq.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO,

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

MADRAS.

DATED

DESPATCHED
RECEIVED

3rd October

1890

No. 789 G. N.

ENCLOSURES, 1

SUBJECT.

Materials at site of works
in the Ganyam Division.
Forwards a copy of this
Office letter to 718 G. N. to the
Examiners explaining the
cause of discrepancies in the
quantity of ——— and also shown
in the A. Accounts.

To C

For your own

remarks.

14. 10. 90

Dr

To 2816 4/23-1-90

C. No. 9751

Original
forwarded to
with order.

2816

Office note from the Examiners, P. W. Accounts
No. 6085 dated 11 October 1890 on letter from
the Suppy. Engineer I Circle to the Examiners, P. W.
Accounts, No. 718 G. N. dated 13 September 1890.

To W.

Forwarded with
reference to G. O. No. 35214
dated 10 December 1889
with the remark that
under the circumstances
the account of the
materials at site as
reported by the Executive
Engineer may be accepted,
as recommended by
the Suppy. Engr. I Circle.

P.W. C.No. 9751

Recd. 14-10-90

Encl. 1.

(Note - Orig. returned to
with S.D.)

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

2816

Read the following

Letter from the Suptg. Engineer I circle No. 789 G. A. dt 1st October/90

Do Do Do to the Enamur, P.W. acts

No. 710 G. A. dt 13th September/90

Endorsement by the Enamur P.W. acts No. 6085 dt 11th October/90

The account of materials

remaining at the site of works

in the Ganjam Division as
19/10/90

reported by the Executive Engr.

is accepted.

Suptg. Engineer I circle.

Enamur, P.W. acts.

15.10.90

S

C

May
No 2165 of 23 Oct 1890

No 15 x 190
No 1
No 29/10

27/10