

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் ஜூன் 27
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/9

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பாதிப்பணி துறை

அரசாணை எண். <u>1171 W</u> மு. கோப்புத் தாள் எண்.	அச்சகம் பலவகை
நாள் : <u>21-4-1890</u>	198.

சுரு

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

Now 1/17/1

Submitted with
reference to the Hui
remarks.

The Hui. having
passed the order.
it is proposed
to issue it.

yes. Cu.
16.4.90
A. W. 16.4.90

Other Stones were also placed on
this approach. After the Xmas
holidays

No 1429 ms.

Superintendent of Circle
Madurai. 22 March 1890
5-24/-

From

Vicent of A. C. Smith Esq
Superintendent Engineer Circle

To

Chief Engineer
D. S. W.

thru the Engineer P. W. A.

Sir

In the deviation statement, sanctioned in L. O. No 1731 W of 1st July 1889, for the Bridge over the Vaigai river, Madurai District, Rs 4020 were included on account of loss in materials at site and Brick manufacture. Subsequently 125 1/4 Cft of Coping stone, valued at Rs 77-3-0, that were at the site, were lost, and it was found impossible to trace out this loss.

2. At the end of October 1889, there was at the site 912 Cft of Coping stones dressed by a piece worked and lying on the right approach, when the road way was being made and the Bridge cleared for the opening ceremony other stones were also placed on this approach. After the Christmas holidays

holidays the piece worker informed
Assistant Engineer Mr. Smyth that
some of the stones were appropriated
by one Contractor Chokalingam
Pillay; but it was impossible to
show that the latter had used any
of the piece worker's stones, as
his mark was not to be seen
on any of the stones built by
the Contractor.

3 It would also appear that
when arrangements were being
made for opening the bridge, a
good deal of stone had been cleared
from the roadway and was placed
on the right approach. In doing this,
the Overseer in charge appears to
have failed to see that the stones
were not misused and that they
were carefully watched, especially
as they were paid for and were the
Government property.

4 As however the matter stands
at present, there is no alternative
but to write off the value of the
missing stone Rs 77.3-0, reprimanding
the Overseer for his neglect.

5 The net actual loss of materials
at

at site and brick manufacture,
after taking credit to the sale proceeds
of brick bats, rough stone & amounts
to Rs 4043.12.10, or Rs 23.12.10 in excess
of the sum sanctioned in the denia-
tion statement alluded to in para
supra. I have the honor to request
sanction of this excess under para
1973 of the Code.

6. The Bridge work will be finished
by the end of this month; it is not
perhaps unlikely that there may
be excess in some other items. This
will be explained in the Completion
Report.

I have the honor to be
Sir
your most obedient
Alwinth Lieut Col
Superintendent

P.W. Code 1973/54
From

No. 1954 of 2-4-90

To E.W.

The Supdy. Engineer
in charge

Forwarded with the following re-
marks:-

2. Under code para 1973, the sanc-
tion of Government is necessary to
the writing off of the additional loss
of Rs. 77-3-0 referred to in para 3 of
the Superintending Engineer's letter,
as it is stated to have occurred
through the want of proper supervi-
sion on the part of the overseer in
charge of the Vaigai Bridge.

3. The sanction of Government is
also necessary to the excess of Rs.
23-12-10 over the amount provided for
on account of loss of materials in
the deviation statement sanctioned in
G.O. No. 1731 W. dated 1st July 1889.

Vaigai Bridge Works

Reports sanction for
writing off amounts
remaining stores counted
with the -

No. 2763 W of 17-10-87
1731 W of 1-7-89

11-4-90

No. 1171 W of 21-4-90

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the S.E. VI circle No. 1429 M.B. of 22nd March 1890
Office Note from the Secy P.W. Dept. No. 1954 of 2nd April 1890.

Sanction is
accorded to writing
off Rs. 77-3-0, the value
of the missing stones.

2. The excess of Rs.
23-12-10 over the amount
provided for loss of
materials in the devia-
tion statement approved
in G.O. No. 1731 W dated
1st July 1889 is also
sanctioned.

4000 Rs worth of materials
is rather large for lost

11/4

To.
The S.E. VI circle
" Secy. P.W. Dept.

11-4-90
14-4-90

[Faint, mostly illegible handwritten text on the left page of an open book. The text appears to be bleed-through from the reverse side.]

No. 1171 W. 2/2 - 1 April
1890



0 use mth.

11-4-90 2.18.11.90
11-4-90 2.18.11.90
11-4-90 2.18.11.90
11-4-90 2.18.11.90

2/2/90