

- (1) பக்கங்களின் எண்ணிக்கை 14
 (2) புதுக்கித் திருப்பிய நாள் March. 90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 109

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண்.	3003. W	அச்சகம்
மு. கோப்புத் தாள் எண்.		பலவகை
நாள் :	13.11.1890	~~198~~

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 30th September 1890, No. 1918.

I have the honor to forward, for sanction, a revised estimate, amounting to Rs. 19,500, for constructing an office for the Head Assistant Collector, Kurnool District, at Nandyál, in lieu of the original estimate, amounting to Rs. 14,234, sanctioned in G.O., No. 652 W., dated 17th March 1885.

2. The principal cause of the excess in the present estimate is that, when the building was almost completed, a violent storm of wind in May 1890 almost unroofed it as reported in my No. 600, dated 7th June 1890. It is now proposed to put a planked ceiling of deal beneath the Mangalore tiles, which form the roof covering besides eaves boards, and to screw down each tile. I may mention that the Southern Mahratta Railway Company, whose buildings at Nandyál also suffered in the same storm, have had to adopt the same precautions with Mangalore tiling.

3. Another item of excess is the formation of a road up to the office from the high road. This is absolutely necessary, the soil being cotton.

4. The other cause is in the rates which were estimated too low originally to get work done with the Southern Mahratta Railway at work alongside at very much higher rates. The railway has only lately been completed through, and the effect on the rates in the district will be felt for many years to come.

G.O., dated 30th October 1890, No. 6598, Revenue.

Read—Official memorandum from the Public Works Department, dated 18th October 1890, No. 4248 C., referring, for approval, letter from the Superintending Engineer, III Circle, forwarding, for sanction, revised estimate for constructing an office for the Head Assistant Collector at Nandyál and forwarding, for inspection and return, a copy of the standard plan on which the estimate is based.

Order—dated 30th October 1890, No. 6598, Revenue.

The revised estimate is approved and returned to the Public Works Department.

(True Extract.)

(Signed) C. A. GALTON,
Secretary to Government.

ORDER—dated 13th November 1890, No. 3003 W., Public Works.

The revised estimate, amounting to Rs. 19,500, for constructing an office for the Head Assistant Collector at Nandyal in the Kurnool district, is sanctioned in supersession of the estimate of Rs. 14,234 sanctioned in G.O., No. 652 W., dated 17th March 1885.

2. This sanction has been registered as Provincial No. 72 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with four enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Ed. T. K. Narayana Aiyangar.
Spare Copies

3003 A.
2

Govt. of {1890} Madras.
PUBLIC WORKS.

Encl.

NOVEMBER.

Revised estimate for constructing an —, sanctioned.

Bellary 30th Sept 1890.

Col W. L. Lally R.R. 3003
SUPERINTENDING ENGINEER,
IIIRD CIRCLE,

THE Chief Engineer
P. H. Deptt.
Madras

Sir,

Enclosures.

I have the honor to forward
for sanction a revised estimate
amounting to Rs 17,500 for constructing
an office for the Head Assistant
Collector Kurnool District at Nandial
in lieu of the original estimate amounting
to Rs 14,234 sanctioned in G.O. No. 652 N
dated 17 March /85.

The principal cause of the excess in the present estimate is that when the building was ~~prop~~ almost completed a violent storm of wind in May/90 almost unroofed it as reported in my ^{to} No 600 dated 7th June/90. It is now proposed to put a flanked ceiling of deal beneath the mangalore tiles which form the roof covering besides eaves.

caves boards and to screw down each
tile. I may mention that the S. M.
Railway Company, whose buildings
at Mandya also suffered in the
same storm, have had to adopt the
same precautions with Mangalore tiling.

Another item of excess is the forma-
tion of a road up to the office from
the high road. This is absolutely
necessary, the soil being cotton.

The other cause is in the rates
which were estimated too low originally
to get work done with the S. M. Railway
at work alongside at very much higher
rates. The railway has only lately
been completed through and the effect
on the rates in the district will be felt
for many years to come.

I have the honor to be

Yours truly & obedt servant

H. S. Mather C.E.

Supt of Engineering

3/10/11

3003
4

From,

The Superintending Engineer,

IIIrd Circle,
Bellary.

To,

The Chief Engineer

P.W.D.

Madras

Dated 30 } September 1890.

Received 2 }

Enclosures. 3

No. 1918

Subject.

Office for the Head
Asstt Collector at Mandya

Forwarding for
sanction a revised
estimate of Rs 19500
for country and

REVENUE DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read Official Memorandum from the P.W.

Dep^t dated 18th October 1890, G.O. 421, S.C. referring for
approval letter from the Sup^d Engineer III Circle
forwarding for sanction revised estimate for constructing
an office for the Head Assistant Collector at Mandya
and forwarding for inspection and return a copy of the
standard plan on which the estimate is based.

Order thereon, 30th October 1890, G.O. 6590.

The revised estimate is approved
and returned to the Public Works Department.

(True Extract)

Secretary to Government.

To

The P.W. Dep^t

with estimate, plan, comparative statement and
Sup^d Eng^r's letter ref^d

Rev^d 7529/90

MC 10473

2040 W a/10.8.84
 652 W a/17.3.85
 384 E a/30.7.85
 1103 C a/28.2.90
 165 D a/21.5.90
 301 D a/17.6.90
 302 D a/17.6.90
 4248 C a/14.10.90

No. 3003 W of 13 Nov 1890
 B.T.R.
 Civil Works
 PUBLIC WORKS DEPARTMENT.

3003
 6

PROCEEDINGS OF THE MADRAS GOVERNMENT.

3P

Read the following

From the S. E. III Circle No 1918, a/30th Sept 1890.
 Proceedings of the Revenue Department, No 6598,
 dated 30th October 1890.

The revised estimate amounting to Rs 19,500 for constructing an office for the Head Assistant Collector at Tanjaval in the Kurnool District, is sanctioned in supersession of the estimate of Rs 14,234 sanctioned in G.O. No 652 W, dated 17th March 1885.

11/11/90

2. This sanction has been registered as Provincial No 72 W of 1890-91, & classified as Civil Buildings, Original Works.

S. E. III Circle
 with Benflos.
 E. P. W. Accts.
 Revenue Dept.

mem
 5.11.90

En/11

A.

D.S.

May

3003
7

Cont.
13 11 9

HW 5.11.90

C No 10473

Govt. of Madras.

PUBLIC WORKS.

Dated

Recd.

Encl.

G.O. B. XI. 1890, No 30036

Office for the Head
Assistant Collector
at Nandyal, Karnul
Dist.

Revised estimate
for constructing an —
sanctioned.

80
4

G.O. B. XI. 90

9/11/11