

(1) பக்கங்களின் எண்ணிக்கை 8

(2) புதுக்கித் திருப்பிய நாள் 3/90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

10/90

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D துறை

118

அரசாணை எண்.

மு. கோப்புத் தாள் எண். 437

அச்சகம்
பலவகை

நாள் :

16-2-1891

198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4 Sheets

ஆவண. கா-1-18,006-15-6-87.

003

B No. 14. ii
Public Works Department.

Current No. 1328 *437*

Letter No. 38
600

Dated 23rd January 1911

From the S.E. IV Circle

Sanction *WVB*
12.2.11

NOTE OF REMARKS.

The accompanying completion report exhibits the excess outlay in the improvements to the Collectors' office Mangalore, South Canara District.

The sanctioned estimate for the work amounted to ~~Rs~~ 15060 vide G.O. No. 2421 of 9th August/80, the expenditure incurred amounts to ~~Rs~~ 17754-15-6 or ~~Rs~~ 2694-15-6 or say ~~Rs~~ 2695, in excess of the sanctioned estimate.

The principal excess in quantities or rates will be found in items 2, 4, 12 to 18, 22, 24 to 26, 28 to 36, 38 to 40, 42, 47 & 48.

Items 5, 8, 9, 11, 27, 41, 49 to 61 show additional items for

for which no provision was made in the original estimate. For these items explanations are given.

The high rates given in the column "as executed" are not in excess of those laid down in the schedule of rates for the South Canara Sub Division of the West Coast Division.

The completion report has been examined by C & found correct.

JH.
10-2-91

No 38
E.W.

Supg. Engineer's Office, IV Circle,
Camp Mespadi 23 January 1891

From

Lt Col: R. R. C. Drake Brockman R.E.,
Superintending Engineer,
Fourth Circle.

To

The Chief Engineer,
P. W. Department. *W/V*

Thro' the Examiner, P. W. Accounts.

Sir,

Enclos.

In submitting the Completion Report for the Improvements to the 2nd and 3rd blocks of the Collector's Office at Bangalore, I have the honor to request you will be good enough under para 955 of the P.W. Code to obtain orders of Government authorizing the Examiner P.W. Accounts to pass the excess expenditure.

I have the honor to be,

Sir,

Your most obed^t Serv^t,

R. R. C. Drake Brockman


Lt Col: R.E.,
Supg. Engineer, IV Circle

11.5

497
3

29.7.84. 1836 W
20.2.86. 416 W
9.8.88. 2421 W

To Mr. Secy 1328
From
The Supg. Engg.
4 Circle



No 757 dt 5. 2. 91.

To E.W.

Forwarded.

2. The completion report has been checked and found correct.

Dated 23rd } Jan'y 191
Despd 26th }

No 38
E.W.

Encls: 1.

1/2
C.

M. S.
D. S.
(Enclosure)

Improvements to the Col.
Secy's office Mangalore
Submitting the Com-
pletion Report for the
- with a request to obtain
the orders of Govt author-
izing the Examiner to
pass the excess expendi-
ture.

4/26/91

No 437 dt 18th February 1911
PUBLIC WORKS DEPARTMENT.

B.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

437/4

Read the following

From the S. E. W. Circle No 38 E.W. dt 23. 1. 91.
From the E. P. W. Accts No 757, dt 5. 11. 91.

The outlay of
Rs 2,695 incurred
in excess of the
amount of the estimate
first sanctioned in G.O.
No 2421 W, dated 9th
August 1888, for
improvements to the
1st and 3rd blocks of
the Collector's office
at Mangalore, is
sanctioned.

M.S.
15 Feb

M.S.
13.2.91

S. E. W. Circle
with 1 enclos.
E. P. W. Accounts

1/2

S. E.

C.

Handwritten scribbles

Long 2 91

Handwritten scribbles

437 4 15 5 2 11

(4)

Th. 12 ii 91
Ref-

290 18/2 218/2